

KERALA WATER AUTHORITY
Phase II-Projects/Works targeted for commissioning within 100 days from 1st Dec 2020

Sl. No.	Circle	Name of Projects/Works	Name of SE in charge	Name of EE in charge	AS Amount (in lakhs)	AS Date	TS Date	Tender Opening Date	Agreement Date	Name of LA Constituency/ Panchayath	Expected date of commissioning	Physical Progress as on 31/11/2020 (%)	Financial progress as on 31/11/2020 (%)	Benefitted Population	Whether Officially Inaugurated (Y/N)	Remarks
Works targeted for completion before 28.02.2021																
1	PH circle Kollam	KIIFB - WSS to Patazhy Pattazhy Vadakkakera, Mylom and Thalavoor Panchayaths in Kollam district -Phase II- Zone 1&2 in Pattazhy panchayath	Sri. S.Santhoshkumar Superintending Engineer PH Circle Kollam	Smt. Sreelatha B. V. Executive Engineer PH Dn, Kollam(In charge)	666	11.06.2018	07.03.2019	18.06.2019	30.07.2019	Pathanapuram (LA)	31.12.20	93%	49%	17718	N	Out of 89.68 Km, 85.638km laid.Bill ready for uploading in KIIFB.Revised Contract and variation approval needed from KIIFB.Bill to be uploaded after getting approval from KIIFB.
2	PH circle Kochi	State Plan-Aug. of Thripunithura municipality & adjoining panchayaths	Smt. Preethimol C. K. Superintending Engineer PH Circle Kochi	Sri. Pradeep V. K. Executive Engineer WS Dn, Kochi	2801	15.10.2014	TS/2019-2020/2019/1866 Dated: 19-09-2019, TS/2018-2019/2019/1296 Dated: 28-02-2019, TS/2018-2019/2018/376 Dated: 01-09-2019 of SE, TS/2019-2020/2019/2854 Dated: 16-08-2019, TS No.153/17-18 dated 13.10.2017	e tender no.28/2015-16/SE/PH/C/HN due date 26.02.2016, e tender no. 73/17-18 due date 10.11.2017, 15-10-2019 & 13-01-2020	85/2017-18 dated 18.01.2018, 04/SE/PH/C/HN/2016-17 dated 21.04.2016 of SE.	Thripunithura/Thripunithura Municipality	24.10.2020	100%	100%	126648	N	11 Components This work Commissioned, official inauguration not done. Bill Pending Rs.22982657/- Expenditure up to 30.09.2020 - Rs.172728029/-
3	PH circle Palakkad	KIIFB 2017-18 - CWSS to Kozhijampara Vadakkapath & Eruthempathi Panchayaths - Phase I	Sri. R. Jayachandran Superintending Engineer	Sri. Hari N. R. Executive Engineer Project Dn, Chittoor	2,377	27-11-2018	21-02-2019	21-03-19	08-07-2019	Chittur LAC	28-02-21	42%	0%	42500	N	Clarifier completed,CW sump completed, Cw pump house in progress, CWPM to Ozhilapathy OHSR 80 % completed,Ozhilapathy OHSR upto pumph beam completed. Variation sanction pending from KIIFB. Bill ready for uploading in PFMS.
4	PH circle Malappuram	KIIFB-WRD-002-06- Comprehensive WSS to Ponnani & adjoining Panchayaths.Phase-I	Sri. Prasad V. Superintending Engineer PH Circle Malappuram	Sri. Shamsudheen P. Executive Engineer Project Dn, Malappuram	7440.00	11-01-2017	19-01-2017	28-03-2017 22-04-2017 & 06-11-2019	14-08-2017 15-10-2019 & 13-01-2020	Ponnani LAC Thavaru LAC	28-02-21	77%	66%	190000	N	Package -2 completed - Package 1 (83%completed)&(52% completed) are in good progress. Estimate received from KSEB for HT ABC line extension amounting Rs. 1.46 crore submitted to KIIFB for fund.
5	PH circle Kozhikode	NABARD RIDF XVIII CWSS to Sulthan Bathery Noolpuzha and Muttil Phase-1	Dr. P Gireesan Superintending Engineer PH circle Kozhikode	Sri. Biju P. C. Executive Engineer Project Dn, Kozhikode	4,220	23-01-2013	21-02-2013	25-04-2013 30-12-2015 25-01-2017 20-10-2018 20-01-2020	04-10-2013 07-10-2016 20-11-2017 20-12-2018 10-02-2020	Sulthanbathery and Kalpetta	28-02-2021	95%	96%	96000	N	Construction of Intake well, 16mlid WTP, Raw water and Clear Water pumping mains, Reservoirs were completed. Erection of raw water, Clear water and Booster pumps and transformers are progressing. HT connection is also to be obtained.
6	PH circle Kollam	KIIFB - BAWSS to Kundara and adjoining panchayath- Replacement of old 250 mm AC transmission main with 250 mm DI K9 pipe from Kundara OHSR to Perayam OHSR-2500m	Sri. S.Santhoshkumar Superintending Engineer PH Circle Kollam	Smt. Anithakumari S. Executive Engineer PH Dn, Kottarakkara	178.78	02-05-2018	04-09-2018	29-10-2018	07-01-2019	Kundara (LAC)	30-11-2020	96%	52%	55000	N	
7	PH circle TVM	AMRUT -SAAP 2015-16-17 Construction of 75MLD WTP at Aruvikkara	Sri. Suresh Chandran Superintending Engineer PH circle TVPM	Sri. Sujath Kumar G. K. Executive Engineer Project Dn, Trivandrum	7000	23/02/2017	19-12-2017	26-02-2018	04-06-2018	Vattiyoorakavu, Thiruvananthapuram, Nemom, Kazhakkuttom (LAC)	31-12-2020	94%	60.27 %	1000000	N	Civil works are almost complete. Interconnection works, SCADA - Automation works, Electro-mechanical works, Internal road, Landscaping work in progress. Corporation not released power allocation charges of Rs.26 lakhs payable to KSEB till date despite intervention at various levels.
8	PH circle Palakkad	NABARD RIDF XX - 2015 - WSS to Koppam & Vilayar panchayath in Pattambi Taluk in Palakkad District - Design, construction, trial running, commissioning and maintenance of 10 MLD Water Treatment Plant and 32 LL OHSR. Renovation of existing intake well cum pump house, providing leading pipe and gantry crane and construction of cabin room, supplying, laying, testing, commissioning and maintenance of 450mm DI K9 Raw Water Pumping Main & 400mm DI K9 Clear Water Pumping Main, design, supply, erection, commissioning & maintenance of transformers and raw water & clear water pump sets etc	Sri. R. Jayachandran Superintending Engineer PH circle Palakkad	Sri. Rathesh Kumar Executive Engineer Project Dn, Palakkad	2000	30.03.2015	22/04/2015	12/05/2017	21/03/2018	Pattambi LAC	31-12-20	97%	83%	57102	N	All works completed and application to KSEB for power supply submitted and remittance necessary amounts. Awaiting inspection from Electrical Inspectorate once inspection is over and approval received.trial running can be started.
9	PH circle Thrissur	State Plan-Guruvayur Drainage Scheme-	Smt. Pauly Peter Superintending Engineer	Sri. Sivaraman V. V. Executive Engineer PH Dn, Thrissur	1375.00	2/03/2009	20.07.2009	15.9.2010	20.07.2011	Guruvayur/ Guruvayur Municipality	31/12/2020	98%	132%	33850	N	STP 98% completed Sewer Network Zone I & III completed. In Zone II Manhole Plastering, Benching, Water testing is progressing. RE pending approval
10	Jnnm Tvpm	JNNURM WPG - Peroorokkada zone	Sri. Suresh Chandran Superintending Engineer PH circle TVPM	Sri. Sujath Kumar G. K. Executive Engineer Project Dn, Trivandrum	1128.29	14-09-2007	01-03-2008	03-09-2008	29-09-2008	Kazhakuttom, Vattiyoorakavu	31-12-2020	84%	76.74%	76618	N	The population shown is for service level improvement for Kudappanakunnu, Peroorokkada, Medical college Part, Multada, Paruthippara, Kesavadasapuram and kowdar Wards of TMC.
11	PH circle Muvattupuzha	State Plan 2018-19 - Optimization of Production and Transmission-CARWSS to Elappara and adjoining villages - Providing distribution system in Peerumedu Pt. in Idukki District	Sri. Anil Kumar K. K. Superintending Engineer PH circle Muvattupuzha	Smt. Sheila P. K. (Leave) Executive Engineer Project Dn, Katapana E J Antony (In charge) Assistant Executive Engineer	1,535	23-06-2018	04-01-2019	31-01-2019	03-05-2019	Peerumedu	31-01-2021	90%	5.82%	15250	N	Actual Cost of Project Rs.1189.16Lakhs Payment Received Rs 68Lakhs for Road Restoration Contractors Part bill for Rs 967.00Lakhs Submitted to HO. Three Packages for Pipe line extension of Total 94198m. Completed 84383m and to be laid 9815m. Expected to be completed by the end of Jan2021.
12	PH circle Kollam	KIIFB- Chathanoor Drinking water project- PACKAGE IV- Extension of Distribution system from JICA Scheme in various villages under Chathanoor Constituency-Chirakkara village	Sri. S.Santhoshkumar Superintending Engineer PH Circle Kollam	Smt. Sreelatha B. V. Executive Engineer PH Dn, Kollam(In charge)	309	05.04.2019	14.08.2019	25.09.2019	06.12.2019	Chathanoor LAC	28-02-21	48%	0%	10000	N	Survey work for realignment completed.Bill ready for uploading in KIIFB after getting approval/ Contract file in PFMS..
13	PH circle TVM	Deposit work of Technocity, Pallipuram -Laying of Water Distribution lines in Techno City Campus in Pallipuram	Sri. Suresh Chandran Superintending Engineer PH circle TVPM	Sri. Sujath Kumar G. K. Executive Engineer Project Dn, Trivandrum	103	16.12.2019	23-01-2020	15.2.2020	13.3.2020	Kazhakootam LAC	31-12-20	60%	40%	100000	N	Laying work in progress. Second & final bill after completion of the work
14	PH circle Kollam	KIIFB-BAWSS to Kundara and adjoining panchayath- Replacement of old 350 mm AC transmission main with 350 mm DI K9 pipe fromKottarakkara market Jn to Ezhukone booster pump house-5000m	Sri. S.Santhoshkumar Superintending Engineer PH Circle Kollam	Smt. Anithakumari S. Executive Engineer PH Dn, Kottarakkara	428	02-05-2018	09-08-2019	16-09-2019	15-11-2019	Kottarakkara Constituency and Kottarakkara Municipality Neduvathoor and Ezhukone Pt	15.01.21	50%	0%	15000	N	Work in progress and targeted to complete by 31/12/2020.Bill is already uploaded in KIIFB for payment.
15	PH circle Kollam	KIIFB-Replacing 350mm dia AC, 300mm AC, 250mm dia AC transmission main of Chithara and adjoining WSS with 300, 200, 250mm dia DI K9 pipe	Sri. S.Santhoshkumar Superintending Engineer PH Circle Kollam	Smt. Anithakumari S. Executive Engineer PH Dn, Kottarakkara	730	09-04-2018	4.8.18	12.11.18	6.3.2019	Chadayamanglam LAC	31.01.2021	95%	88%	3500	N	PWD/NH road cutting sanction pending for 3 Km due to incompleteness of DLPeriod.

Draft #4 of File KWA/JB/M3/1761/2020 (PART-I) Approved by Managing Director on 20-Nov-2020 10:23 AM - Page 4



16	PH circle Kochi	AMRUT-SAAP 2015-16 Replacement of existing 525mm distribution cum pumping main with 600mm rder main from Karuvellappady to Koozhaadim in Kochi Corporation.	Smt. Preethimol C. K. Superintending Engineer PH Circle Kochi	Sri. Muhammed Shahi M. Executive Engineer P H Dn Kochi	365	23-02-2017	11-05-2017	22/12/2017	19-02-2018	Kochi/ Kochi Corporation Divisions 3 to 7	31.01.21	85%	65%	58630	N	1520m Pipe supplied. 1294.72m pipe laying completed (85%). 1071m hydraulic testing completed. expected date of completion is 31/12/2020.
Total					32.656											18.97.816

