Performance Report of Kerala Water Authority for the year 2016-17

During the year 2016-17, GoK had provided a budget allocation of Rs.67250.00 Lakhs under state plan schemes and Rs. 29655.75 Lakhs under Non Plan schemes. Against the net budget provision of Rs.70971.00 Lakhs under State plan head, GoK has released Rs.49774.05 lakhs to KWA. Out of the available fund including opening balance, KWA had incurred an expenditure of Rs. 39133.18 Lakhs for the implementation of the different schemes. (Details are given below). In addition to this GoK had released Rs. 31271.13 Lakhs as Non-Plan Grant to KWA against the the net Budget provision of Rs. 30259.96 Lakhs and KWA had utilized Rs.29655.75 Lakhs for payment of Salary, other establishment expenses, O &M and power charges and Rs. 912.06 Lakhs for Non Plan Schemes. Government of India released Rs. 9494.72 Lakh through GoK against net budget provision of Rs. 10000.00 Lakh as central share for centrally sponsored scheme including the release of Rs. 1973.00 Lakh from NITI Ayog for providing temperory arrangements in Flouride / Arsenic affected areas and KWA utilised Rs. 7399.15 Lakh.

		Original	Net	Release		(RS. III Lakiis)
SINO	Name of Scheme with Head of Account	Budget Provision	Budget Provision	during the year	Actual Expenditure	Achievement
31 140.	or Account	1 10 1131011	1 10 1131011	year	Experientare	Survey conducted for 46 numbers of
						projects amounting Rs. 5726 Lakh. DPER
	CLIDVEY & INVESTIGATION					prepared for 23 projects for KIIFB
1	SURVEY & INVESTIGATION (2215-01-190-99-01)	75.00	75.00	75.00	74.89	amounting to Rs. 1257.10 Crore . DPER
	(2225 02 250 55 02)					prepared for 35 projects for AMRUT
						amountiong to Rs. 393.96 Crore. 187 training courses with 3018
						participants was conducted. Purchase of
						chemicals and hardware
						completed.Calibration of equipment
						under process. 120 Nos of inhouse
						training conducted on which 1675
			100.00	100.00	99.94	participants attended. 23 batches of
	HUMAN RESOURCE DEVELOPMENT, RESEARCH & DEVELOPMENT AND QUALITY	100.00				trainig outside training calender is
						conducted on which 791 participants
2						attended. 11 Nos of workshops/ seminars
	CONTROL (4215-01-190-99)					conducted in which 429 participants
						attended. 84 participants were attended
						in outside state trainings. 33 participants
						were attended the inside state traing
						conducted by vaerious external agencies.
						6 participants were undergone M-Tech
						trainng conducted by College of
						Engineering , Thiruvananthapuram
	WATER SUPPLY SCHEME TO					
3	SPECIFIED	225.00	225.00	100.00	0.00	AS issued for 8 works amounting to Rs.
	INSTITUTIONS/LOCATIONS (4215-01-190-98)					283 Lakh.
<u> </u>						
	MANUFACTURING UNITS FOR					
4	BOTTLED WATER	100.00	100.00	100.00	422.44	75% of electrical work completed.
	(2215-01-190-96)					, ,

_		IOsississ - I	INIa4	IDalas	T	(Rs. in Lakhs)
	Name of Scheme with Head	Original Budget	Net Budget	Release during the	Actual	
SI No	of Account	Provision	Provision	year	Expenditure	Achievement
0				,		Rehabilitation of sewer lines and
						construction of manholes in the various
						blocks of Thiruvananthapuram sewerage
						scheme . Civil works almost completed
						except some finishing works , mechanical
						works ,manhole construction completed.
						Repair and mace of collection sumps and
	SEWERAGE SCHEMES OF					pump house completed . For supply and
5	KERALA WATER AUTHORITY (750.00	750.00	750.00	482.79	errectioning and commissioning of pump
	4215-02-190-99)					sets 3 motors supplied. Laying new pvc
						sewer lines and manholes 110 mm to 315
						mm pvc sewer lines 4 kg (SN4) 11100 m
						completed. 12 numbers motor supplied,
						errection started. Transformer for
						pumping station 1 fitted by KSEB. Supply
						and installations of diesel generator of
						pumping station generator supplied.
						AS issued for Rs. 229 Lakh. GPF
						application integrated to MS software
						from Legandary software and credit card
						issue started. During 2016 –2017 Kerala
						Water Authority brought 4,00,000 more
						connections to Centralized Spot Billing
						System – e-Abacus . Achieving 93% of
						Consumer Population (ie more than
						1960630 out of 21,00,000 Water
						Connections). Development and
						Integration of State Service Delivery
						Gateway (SSDG) project, formulated
						under the National e-Governance Plan
						(NeGP), is to fulfill the vision of providing
						easy and convenient services to the
						citizens through remote access primarily
						through Common Service Centres (CSCs).
						And there by enabling the State Portal by
						implementing the key components State
						Portal viz. SSDG, electronic Form (e-
						Forms), Application and Computing
	E-GOVERNANCE, GIS AND					Infrastructure was completed. KWA
	INFORMATION	220.00	100.00	100.00	20.02	Integrated 5 new Services to SSDG Portal.
6	MANAGEMENT	229.00	100.00	100.00	39.93	Also Mobile apps for Service Delivery
	(2215-01-190-88)					developed as a part of SSDG Project which
-	•	•	•	•	•	•

	Name of Scheme with Head	Original Budget	Net Budget	Release during the	Actual	(RS. In Lakins)
SI No.		Provision	Provision	year		Achievement
SI No.	of Account	_		_	Expenditure	is a major foot step in MGovernance . KWA revamped its website to uptodate standard and cutting edge technology. KWA Developed a Software for Monitoring of Consumer complaints which has a provision for consumers to register complaints online. The speciality of the system is that Higher management can easily give immediate direction related to complaint redressal to the concerned official and they can involve if there is any delay in the process and can have a chat like discussion in each case separately . Kerala Water Authority Integrated with SWIFT- Single Window Interface for Fast and Transparent Clearance. an initiative by KSIDC to deliver fast services to
7	RENOVATION OF EXISTING CIVIL STRUCTURES OWNED BY	700.00	700.00	700.00	415.77	Entrepreneurs while starting a new Industry. Renovation of existing civil structures of KWA office building , guest houses , quarters in Kochi , Kottayam , Palakkad ,
	KWA (2215-01-190-92)	700.00	700.00	700.00	413.77	kozhikkode are under various stages of implementation.
8	ENTERPRISE RESOURCE PLANNING(ERP) FOR INSTITUTIONAL STRENGTHENING (2215-01-101-97 (02))	1000.00				Retendered the work for ERP & selection of project consultant.
9	INNOVATIVE TECHNOLOGIES AND MODERN MANAGEMENT PRACTICES (2215-01-101-97 (01))	700.00	50.00	50.00	26.94	10 RO plant set up in sabarimala to benefit 2 crore devotees during the year 2016-17. projects under Non Revenue Management include 1. Water Audit in Thiruvananthapuram , Kottayam , Kasaragod and Nedumangaud. 2. 24X7 water supply in peroorkada zone of Thiruvananthapuram 3. Bulk Metetring for all major schemes in KWA. 4 . SMART metering for consumers with consumption above 500 KL per month . 5. Replacement of meters of all non domestic consumers in kowdiar with FCRI certified meters. 6 . Pump house automation pilot study 7 . Desakination programme 8. Baseline survey for assessing service level for KWA.

		Original	Net	IRelease	I	(Rs. in Lakhs)
SI No.	Name of Scheme with Head of Account	Budget	Budget Provision	during the year	Actual Expenditure	Achievement
10(A)	SPECIAL PACKAGE FOR COMPLETING ONGOING URBAN WATER SUPPLY SCHEME (2215-01-101-98)	-	-	2750.00		Works of urban water supply schemes are at various stages of implementation. For Augmentation of WSS to Kochi city , land not received and work not started.
10(B)	REHABILITATION/IMPROVEME NT WORKS OF URBAN WATER SUPPLY SCHEME (4215-01- 101-97)	6000.00	6000.00	3250.00	2338.46	Kollam WSS- providing additional sources from kallada river at kadampuzha - work started. work completed for WSS to pattiyam Kottayam CT . Work completed for WSS to Nilambur Muncipality.
11(A)	REPLACEMENT OF OLD PIPES OF EXISTING WATER SUPPLY SCHEMES (2215 - 01- 190 -94)	-	-	3300.00	4748.01	34 works completed out of 218 works and other works are under various stages of execution. Major ongoing works include repkacement of old premo /AC pipes in Kasaragod , Kannur , Tirur ,
11(B)	OPTIMISATION OF PRODUCTION AND TRANSMISSION (4215-01-190-97)	10536.00	10536.00	4500.00		Vatakara , Thalassery, Guruvayoor- kunnamkulam muncipalities , Fort kochi - Mattencherry , Thodupuzha etc. These works are under vaerious stages of execution . AS issued for works amounting to Rs. 9458.69 Lakh.
12(A)	RURAL WATER SUPPLY SCHEMES (2215-01-102-81)	-	-	1590.72	3240.12	1.Improvements to WSS to Kondotty Nediyiruppu completed. 2. WSS to Ferrokke Karuvanthuruthy completed. Investigation and preparation of Detailed project reports of 7 works completed. Other works of the schemes are in various stages of implementation. Major ongoing schemes were shown below. 1. CWSS to Kumarakom Parassala 2. WSS to Erumely Panchayath 3. CWSS to Vithura Tholicode 4. WSS to Kilimaanoor Pazhayakunnumel
12(B)	RURAL WATER SUPPLY SCHEMES (4215-01-102-97)	8735.00	8735.00	1500.00		

		(Rs. in Lakhs)				
	Name of Scheme with Head	Budget	Budget	during the		
SI No.	of Account	Provision	Provision	year	Expenditure	Achievement
13(A)	JBIC ASSISTED KERALA WATER SUPPLY PROJECT , LOANS TO KWA FOR IMPLEMENTATION (6215-01-190-98)	-	5117.00	5117.00	4793.37	Thiruvananthapuram Scheme partially commissioned in May 2010 and the balance work completed in all respect except a portion of distribution network (23 km out of 394 km) and rehabilitation of old water treatment plants. Meenad Scheme is partially commissioned in February 2011 and balance work of all other components completed in all respects expect a portion of distribution network (137 km out of 963 km). Cherthala Scheme fully commissioned in January 2012 and about 72593 water connections effected upto March 2017 against 52000 envisaged in the project. Kozhikkode Scheme partially commissioned in February 2015 and all other components completed and in use except a portion of distribution network (600 km out of 1954 km) and 65 mld water is being distributed in the Corporation area through the existing network and newly laid. Also the rehabilitation work of 72 mld Water Treatment Plant at Mavoor, replacing old premo and CI pumping mains completed except power allocation. AS issued for balance work of Pattuvam Scheme for Rs. 5250 Lakh.
13(B)	KERALA WATER SUPPLY PROJECT , JICA (ONE TIME SUSTENANCE SUPPORT UNDER STATE PLAN) (4215- 01-190-96)	15000.00	9883.00	-		
14	MODERNISATION OF ARUVIKKARA PUMPING STATION (4215-01-101-96)	1000.00	1000.00	-	-	AS issued for Rs. 1000 Lakh work.
15	ENSURING ACCESSIBILITY TO DRINKING WATER IN IDENTIFIED PANCHAYATS (4215-01-102-96)	1100.00	1100.00	-	-	-
16	DRINKING WATER SUPPLY IN DROUGHT HIT AREAS IMPLEMENTED BY KWA (2215-01-800-84)	-	4000.00	4000.00	1136.60	Expenditure met for drought relief works
17	WATER SUPPLY SCHEMES - RURAL INFRASTRUCTURE DEVELOPMENT FUND (4215-01-102-98 (01))	11000.00	11000.00	10291.33	8830.10	one scheme completed out of 52 endosulphan schemes. 31 schemes completed as on 31-03-2017.

		Original	Net	Release		r`
	Name of Scheme with Head	Budget	Budget	during the	Actual	
	of Account		Provision	vear	Expenditure	Achievement
31 140.	or Adddant	1 10 1101011	1104151011	your	Experientare	19 schemes completed. Out of 6 schemes
						· ·
						sanctioned for 5% Earmarked quality
						fund , 4 schemes completed and
						remaining 2 are in progress. Out of 15
						schemes under Technology mission , 9
						schemes were completed and 5 schemes
						partially completed . Details of major
						completed schemes are shown below.
						1. CARWSS to Moorknad and adjoining
						villages - 6 works completed. 2. WSS to
						Cheekode and adjoining villages 3. WSS
	ACCELERATED RURAL WATER					to Vorkady and adjoining villages. 4.
18	SUPPLY SCHEME (50 % STATE SHARE) (10000.00	11500.00	11500.00	12483.82	CARWSS to Anakkara - Pattithara Kappur
	2215 - 01-190-99-(18))					villages. 5. WSS to Amalapuram and
	. ,,					Thattuppara in Ayyampuzha Panchayath.
						6 . ARWSS to Kurathissery and adjoining
						villages. 6. ARWSS to kaviyoor
						Kunnamthaanam Phase I 7. ARWSS to
						Munnad Beduddka and Kuttikkal Villages
						8. RWSS to Veliyannur Uzhavoor and
						adjoining villages 9. RWSS to
						kaduthuruththy and adjoining villages - 2
						works. 10. WSS to Quality affected
						habitations of Kulashekharamangalam
						panchayath.

TOTAL PLAN FUND (A)	67250.00 7	70971.00	49774.05	39133.18	

Item No. 10(A), 11(A), 12(A) & 13(A) - Fund released from E-LAMS on previous year budget head .

NON PLAN GRANT RECEIVED FROM GOVERNMENT OF KERALA

		Original	Net	Release		
	Name of Scheme with Head	Budget	Budget	during the	Actual	
SI No.	of Account	Provision	Provision	year	Expenditure	Achievement
1	Grant in aid to Salary & Non Salary	27655.75	28259.96	29655.75	29655.75	Establishment purpose
2	Projects under LAC ADS (4215-01-800-93)	2000.00	2000.00	1615.38	912.06	As on 31.03.2017 there were a total 129 works worth Rs. 8338.88 lakh under LAC ADS. Out of this a total of 57 works have been completed upto 31.03.2017. 70 schemes worth Rs. 4521.91 Lakh are ongoing. 2 works have been dropped.
	TOTAL NON PLAN FUND (B)	29655.75	30259.96	31271.13	30567.81	
	GRAND TOTAL (A+B)	96905.75	101230.96	81045.18	69700.99	

		Original	Net	Release		
	Name of Scheme with Head	Budget	Budget	during the	Actual	
SI No.	of Account	Provision	Provision	year	Expenditure	Achievement

CENTRALLY SPONSORED SCHEMES FOR WHICH FUND RECEIVED THROUGH GOVERMENT OF KERALA

	Name of Scheme with Head	Budget	I_ ~ .	Release during the year		Achievement
1	ACCELERATED RURAL WATER SUPPLY SCHEME (CSS 50 % - CENTRAL SHARE) (2215 - 01-190-99-(18))	10000.00	10000.00	9494.72	7399.15	Same as that of Item No. 18
	TOTAL (C)	10000.00	10000.00	9494.72	7399.15	

Managing Director