

<b>STATE PLAN -WATER SUPPLY IMPROVEMENTS TO MYNAGAPPALLY</b>			
DISTRICT		KOLLAM	
ASSEMBLY CONSTITUENCY		KUNNATHOOR	
PANCHAYATH		MYNAGAPPALLY	
POPULATION BENEFITTED		25000	
AS AMOUNT		510LAKHS	
AS NUMBER		G.O.R.T No.797/2019/WRD of GOK dated 5.11.19	
AGREEMENT NUMBER		16/2020-21/SE/Q dated 24.11.2020	
TPAC		42900000	
APAC		43900000	
TENDER NO		05/202-21/SE/Q DATED 4-9-2020	
WORK ORDER DATE		14.10.2020	
TIME OF COMPLETION		24.05.2022(18 months)	
<b>TECHNICAL SPECIFICATION</b>			
<b>15.2LL OHSR</b>		<b>1 no</b>	
<b>300 mm DI K9 Pipe</b>		<b>1400m</b>	
<b>Centrifugal Pumpset</b>		<b>2nos</b>	
<b>Solar panel</b>		<b>1no</b>	
<b>DATE</b>		<b>EXPECTED PROGRESS</b>	<b>REMARK(ACTUAL)</b>
30.12.2020		5%	9%
30.01.2021		10%	21%
28.02.2021		15%	
30.03.2021		20%	
30.04.2021		25%	
30.05.2021		30%	
30.06.2021		35%	
30.07.2021		40%	
30.08.2021		45%	
30.09.2021		50%	
30.10.2021		55%	
30.11.2021		60%	
30.12.2021		65%	
30.01.2022		70%	
28.02.2022		75%	
30.03.2022		85%	
30.04.2022		95%	
24.05.2022		100%	