

JJM - Weekly Progress Report - (Week - 05)
(For the Week: 22-11-2020 to 28-11-2020)

Top performers of the week



Narayanan Namboothiri
,WS Neyyattinkara
8547638086



Noushad A,
HW Aruvikkara
9496000676



Sheeja A, UIDSSMT
Alapuzha
8547638100

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	166241	172153	141515	141515	12767	2885	↓ 161	3046	163195
2	Project Palakkad	Rathishkumar. S	146440	11404	10764	10764	10764	289	↓ 20	309	146131
3	Project Chittur	Hari N R	143690	18313	13905	13905	13905	866	↑ 28	894	142796
4	Project Malapuram	Samsudeen. P	139438	103372	103912	103912	53935	375	↑ 98	473	138965
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	36777	1944	↑ 901	2845	121359
Sub Total (G Sreekumar, TM)			720013	424795	389525	389525	128148	6359	↑ 1208	↑ 7567	712446
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	60953	2268	↑ 696	2964	110787
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	4944	1427	↓ 75	1502	88492
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85445	85445	17911	1790	↑ 1058	2848	82976
9	PH Irinjalakkuda	Bindu Sugunan	83317	82483	86184	86184	31161	1396	↑ 287	1683	81634
10	PH Malapuram	Suresh Babu. T	75322	51218	51218	51218	21506	643	↑ 425	1068	74254
11	Project Kozhikode	Biju. PC	74430	51485	55835	55835	4852	1688	↓ 42	1730	72700
Sub Total (Leena Kumary. S, CE)			522638	439598	447701	447701	141327	9212	↑ 2583	↑ 11795	510843
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	13286	1213	↑ 294	1507	58243
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	42269	2667	↑ 891	3558	55679
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	40020	1258	↑ 322	1580	55715
15	PH Palakkad	Thomas John	54900	27920	27920	27920	25370	6092	↑ 768	6860	48040
16	WS Attingal	Byju. V	52729	52579	52579	52579	13505	2303	↓ 235	2538	50191
17	PH Shornur	Saleem. PK	52722	27958	28058	28058	28058	1934	↑ 445	2379	50343
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	16828	4107	↑ 934	5041	47383
19	PH Kollam	Sreelatha. BV	47075	38671	36026	36026	7267	1352	↑ 174	1526	45549
Sub Total (Thomas Issac. N, DCE)			436132	376792	374247	374247	186603	20926	↑ 4063	↑ 24989	411143
20	PH Kaduthuruthy	Suresh. K	47465	21244	26229	26229	21679	2332	↓ 448	2780	44685
21	PH Vadakara	Sureshkumar. TK	45290	39027	39027	39027	1850	1049	↑ 103	1152	44138
22	PH Thrissur	Sivaraman.VV	42130	35630	35780	35780	18380	1080	↑ 316	1396	40734
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	27559	843	↑ 301	1144	37901
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	193	↑ 138	331	36160
25	PH Edapal	Jayaprakash. V	34486	7865	7865	7865	7865	447	↑ 305	752	33734
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	17832	1058	↓ 144	1202	32190
27	WS Kochi	Pradeep. VK	21169	14566	14566	14566	12966	814	↑ 125	939	20230
28	PH Thodupuzha	Anirudhan. TC	20315	24748	20381	20381	5730	906	↑ 135	1041	19274
29	PH Kozhikode	Jamal. P	18905	11147	11147	11147	11147	1804	↓ 137	1941	16964
30	Project Kattapana	Sheela. PK	16098	19089	15589	15589	11568	557	↑ 212	769	15329
31	PH Thiruvalla	Saiju Purushothaman	16082	15822	15822	15822	14972	1710	↑ 472	2182	13900
32	Project Nattika	Bindu. TB	14576	16576	17576	17576	100	36	↓ 14	50	14526
33	PH Kottayam	Sajeev Ratnakaran	12458	14050	14900	14900	12550	2359	↓ 245	2604	9854
34	PH SultanBathery	Thulaseedharan. T	11776	5170	12331	12331	5725	773	↑ 286	1059	10717
35	Project Kottayam	Pradeep. PS	10510	40829	26655	26655	8550	436	↑ 210	646	9864
36	PH Pathanamthitta	Harikumar. J	9855	4305	4305	4305	4305	684	↑ 234	918	8937
37	Project Adoor	Rekha. PS	6239	5989	5989	5989	5989	643	↑ 161	804	5435
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	1322	314	↑ 132	446	3789
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	1317	↓ 300	1617	1111
Sub Total (Rathnakumar. VK, DCE)			443245	394830	385460	385460	219175	19355	↑ 4418	23773	419472
Total			2122028	1636015	1596933	1596933	675253	55852	↑ 12272	68124	2053904