

JJM - Weekly Progress Report - (Week - 02)
(For the Week: 01-11-2020 to 07-11-2020)

Top performers of the week	
PH Palakkad	Thomas John
KW Aruvikkara	Noushad
WS Kannur	Ramesan Koyilotan

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Manu B S	161853	167765		141515	12767	2500	↑ 2	2502	159351
2	Project Palakkad	Rathishkumar. S	146440	11404		10764	10764	210	→ 0	210	146230
3	Project Chittur	Hari N R	143690	18313		13905	13905	808	↓ 58	866	142824
4	Project Malapuram	Samsudeen. P	139438	103372		103912	47189	169	↑ 34	203	139235
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553		119429	36777	430	↑ 314	744	123460
Sub Total (G Sreekumar, TM)			715625	420407	0	389525	121402	4117	↑ 408	↑ 4525	711100
6	PH Alapuzha	Sunilkumar. CV	113751	78496		78496	60953	1541	↑ 175	1716	112035
7	PH Kottarakara	Anitha Kumari. S	89994	90523		90523	4944	767	↑ 154	921	89073
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393		85445	17911	1049	↑ 151	1200	84624
9	PH Irinjalakkuda	Bindu Sugunan	83317	82483		86184	30961	885	↑ 111	996	82321
10	PH Malapuram	Suresh Babu. T	75322	51218		51218	16491	320	↑ 30	350	74972
11	Project Kozhikode	Biju. PC	74430	51485		55835	4852	1614	↓ 0	1614	72816
Sub Total (Leena Kumary. S, CE)			522638	439598	0	447701	136112	6176	↑ 621	↑ 6797	515841
12	PH Aluva	Jolly. KK	59750	62758		62758	13286	920	↓ 6	926	58824
13	WS Kannur	Ramesan Koyilotan	59237	57687		57687	42269	1337	↑ 426	1763	57474
14	WS Thaliparamba	Suraja Nair	57295	57295		57295	40020	705	↑ 170	875	56420
15	PH Palakkad	Thomas John	54900	27920		27920	25370	3611	↓ 756	4367	50533
16	WS Attingal	Byju. V	52729	52579		52579	8624	1624	↑ 172	1796	50933
17	PH Shornur	Saleem. PK	52722	28058		28058	28058	1350	↑ 88	1438	51284
18	HW Aruvikkara	Noushad. A	52424	51924		51924	16178	2193	↓ 603	2796	49628
19	PH Kollam	Sreelatha. BV	51463	43059		36026	7267	946	↑ 36	982	50481
Sub Total (Thomas Issac. N, DCE)			440520	381280	0	374247	181072	12686	↓ 2257	↑ 14943	425577
20	PH Kaduthuruthy	Suresh. K	47465	21244		26229	19321	1551	↓ 14	1565	45900
21	PH Vadakara	Sureshkumar. TK	45290	39027		39027	1850	720	↑ 122	842	44448
22	PH Thrissur	Sivaraman.VV	42130	35630		35780	16100	661	↑ 76	737	41393
23	PH Kasargod	Sudeep. K	39045	43255		43255	27559	71	↑ 96	167	38878
24	Project Kannur	Ramesh Babu. DK	36491	36491		34534	25876	36	↑ 32	68	36423
25	PH Edapal	Jayaprakash. V	34486	7865		7865	7865	261	↑ 16	277	34209
26	PH Muvattupuzha	Harikrishnan. M	33392	32064		32064	11825	753	↑ 31	784	32608
27	WS Kochi	Pradeep. VK	21169	14566		14566	9682	712	↓ 3	715	20454
28	PH Thodupuzha	Anirudhan. TC	20315	24748		20381	3503	639	↑ 89	728	19587
29	PH Kozhikode	Jamal. P	18905	11147		11147	6847	1270	↓ 32	1302	17603
30	Project Kattapana	Sheela. PK	16098	19089		15589	8833	213	↓ 45	258	15840
31	PH Thiruvalla	Saiju Purushothaman	16082	15822		15822	14272	1059	↓ 77	1136	14946
32	Project Nattika	Bindu. TB	14576	16576		17076	100		↑ 10	10	14566
33	PH Kottayam	Sajeev Ratnakaran	12708	14050		15150	11400	1517	↑ 356	1873	10835
34	PH SultanBathery	Thulaseedharan. T	11776	5170		12331	5055	369	↑ 73	442	11334
35	Project Kottayam	Pradeep. PS	10260	40829		26405	4950	167	→ 0	167	10093
36	PH Pathanamthitta	Harikumar. J	9855	4305		4305	4305	323	↑ 76	399	9456
37	Project Adoor	Rekha. PS	6239	5989		5989	5989	361	↑ 85	446	5793
38	PH Kochi	Muhammed Shahi	4235	4235		4235	1322	260	↑ 5	265	3970
39	PH South Tvpmm	Hema. SV	2728	2728		2728	2728	84	↑ 133	217	2511
Sub Total (Rathnakumar. VK, DCE)			443245	394830	0	384478	189382	11027	↑ 1371	↑ 12398	430847
Total			2122028	1636115	0	1595951	627968	34006	↑ 4657	38663	2083365