

JJM - Weekly Progress Report - (Week - 08) (For the Week: 13-12-2020 to 19-12-2020)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Thomas John,
PH Palakkad
8547638064



Noushad A,
HW Aruvikkara
9496000676

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								TM previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	166241	172153	141515	141515	52921	3121	↑ 97	3218	163023
2	Project Palakkad	Rathishkumar. S	146440	11404	10764	10764	10764	436	↑ 132	568	145872
3	Project Chittur	Hari N R	143690	18313	13905	13905	13905	914	↑ 23	937	142753
4	Project Malapuram	Samsudeen. P	139438	103372	103912	103912	53935	1014	↓ 243	1257	138181
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	45690	4837	↑ 1108	5945	118259
Sub Total (G Sreekumar, TM)			720013	424795	389525	389525	177215	10322	↑ 1603	↑ 11925	708088
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	71185	4908	↑ 1318	6226	107525
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	24006	1824	↑ 356	2180	87814
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	21739	3986	↑ 449	4435	81389
9	PH Irinjalakkuda	Bindu Sugunan	83317	82483	86184	86184	34960	2433	↑ 406	2839	80478
10	PH Malapuram	Suresh Babu. T	75322	51218	51218	51218	29392	2244	↓ 627	2871	72451
11	Project Kozhikode	Biju. PC	74430	51485	55835	55835	7602	2342	↓ 216	2558	71872
Sub Total (Leena Kumary. S, CE)			522638	439598	447751	447751	188884	17737	↑ 3372	↑ 21109	501529
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	23374	2234	↑ 478	2712	57038
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	5375	↓ 721	6096	53141
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	41420	2747	↓ 490	3237	54058
15	PH Palakkad	Thomas John	54900	27920	27920	27920	25520	8304	↑ 1203	9507	45393
16	WS Attingal	Byju. V	52729	52579	52579	52579	27756	3183	↑ 575	3758	48971
17	PH Shornur	Saleem. PK	52722	27958	28058	28058	28058	3432	↑ 713	4145	48577
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	23478	7142	↑ 1135	8277	44147
19	PH Kollam	Sreelatha. BV	47075	38671	36283	36283	9910	1728	↑ 253	1981	45094
Sub Total (Thomas Issac. N, DCE)			436132	376792	374504	374504	226595	34145	↑ 5568	↑ 39713	396419
20	PH Kaduthuruthy	Suresh. K	47465	21244	26229	26229	21679	4130	↑ 601	4731	42734
21	PH Vadakara	Sureshkumar. TK	45290	39027	39027	39027	5708	1415	↓ 124	1539	43751
22	PH Thrissur	Sivaraman.VV	42130	35630	35780	35780	18130	2198	↑ 507	2705	39425
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	27559	1875	↑ 633	2508	36537
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	552	↑ 156	708	35783
25	PH Edapal	Jayaprakash. V	34486	7865	7865	7865	7865	1504	↓ 411	1915	32571
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	26004	1822	↓ 348	2170	31222
27	WS Kochi	Pradeep. VK	21169	14566	14566	14566	12966	1403	↓ 194	1597	19572
28	PH Thodupuzha	Anirudhan. TC	20315	24748	20381	20381	9154	1271	↑ 148	1419	18896
29	PH Kozhikode	Jamal. P	18905	11147	11147	11147	11147	2488	↑ 255	2743	16162
30	Project Kattapana	Sheela. PK	16098	19089	15589	15589	11568	1194	↑ 268	1462	14636
31	PH Thiruvalla	Saiju Purushothaman	16082	15822	15822	15822	15472	2856	↑ 709	3565	12517
32	Project Nattika	Bindu. TB	14576	16576	17576	17576	3600	93	↓ 7	100	14476
33	PH Kottayam	Sajeev Ratnakaran	12458	14050	14900	14900	12550	2967	↑ 387	3354	9104
34	PH SultanBathery	Thulaseedharan. T	11776	5170	12331	12331	5725	1880	↓ 296	2176	9600
35	Project Kottayam	Pradeep. PS	10510	40829	26655	26655	16850	1008	↑ 203	1211	9299
36	PH Pathanamthitta	Harikumar. J	9855	4305	4305	4305	4305	1368	↑ 255	1623	8232
37	Project Adoor	Rekha. PS	6239	5989	5989	5989	5989	1079	↑ 174	1253	4986
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	1322	702	↑ 149	851	3384
39	PH South Tvpmp	Hema. SV	2728	2728	3210	3210	3210	2145	↑ 324	2469	259
Sub Total (Rathnakumar. VK, DCE)			443245	394830	385460	385460	246679	33950	↑ 6149	40099	403146
Total			2122028	1636015	1597240	1597240	839373	96154	↑ 16692	112846	2009182

Updated as on 20/12/2020 at 08:00 AM