

JJM - Weekly Progress Report - (Week - 06)
(For the Week: 29-11-2020 to 05-12-2020)

Top performers of the week



Noushad A, HW
Aruvikkara
9496000676



Sunilkumar. CV
PH Alapuzha
8547638034



Sheeja A, UIDSSMT
Alapuzha
8547638100

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	166241	172153	141515	141515	12767	3046	↓ 29	3075	163166
2	Project Palakkad	Rathishkumar. S	146440	11404	10764	10764	10764	309	↑ 48	357	146083
3	Project Chittur	Hari N R	143690	18313	13905	13905	13905	894	↓ 12	906	142784
4	Project Malapuram	Samsudeen. P	139438	103372	103912	103912	53935	473	↑ 269	742	138696
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	36777	2845	↑ 920	3765	120439
Sub Total (G Sreekumar, TM)			720013	424795	389525	389525	128148	7567	↑ 1278	↑ 8845	711168
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	60953	2964	↑ 939	3903	109848
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	4944	1502	↑ 205	1707	88287
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85445	85445	17911	2848	↓ 914	3762	82062
9	PH Irinjalakkuda	Bindu Sugunan	83317	82483	86184	86184	31161	1683	↑ 360	2043	81274
10	PH Malapuram	Suresh Babu. T	75322	51218	51218	51218	21506	1068	↑ 478	1546	73776
11	Project Kozhikode	Biju. PC	74430	51485	55835	55835	5102	1730	↑ 136	1866	72564
Sub Total (Leena Kumary. S, CE)			522638	439598	447701	447701	141577	11795	↑ 3032	↑ 14827	507811
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	13286	1507	↓ 252	1759	57991
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	42269	3558	↓ 725	4283	54954
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	40020	1580	↑ 548	2128	55167
15	PH Palakkad	Thomas John	54900	27920	27920	27920	25370	6860	↓ 758	7618	47282
16	WS Attingal	Byju. V	52729	52579	52579	52579	13905	2538	↑ 323	2861	49868
17	PH Shornur	Saleem. PK	52722	27958	28058	28058	28058	2379	↑ 615	2994	49728
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	16828	5041	↑ 1088	6129	46295
19	PH Kollam	Sreelatha. BV	47075	38671	36026	36026	7267	1526	↓ 94	1620	45455
Sub Total (Thomas Issac. N, DCE)			436132	376792	374247	374247	187003	24989	↑ 4403	↑ 29392	406740
20	PH Kaduthuruthy	Suresh. K	47465	21244	26229	26229	21679	2780	↑ 822	3602	43863
21	PH Vadakara	Sureshkumar. TK	45290	39027	39027	39027	5708	1152	↑ 127	1279	44011
22	PH Thrissur	Sivaraman.VV	42130	35630	35780	35780	18380	1396	↓ 314	1710	40420
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	27559	1144	↑ 365	1509	37536
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	331	↓ 81	412	36079
25	PH Edapal	Jayaprakash. V	34486	7865	7865	7865	7865	752	↑ 334	1086	33400
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	17112	1202	↑ 199	1401	31991
27	WS Kochi	Pradeep. VK	21169	14566	14566	14566	12966	939	↑ 264	1203	19966
28	PH Thodupuzha	Anirudhan. TC	20315	24748	20381	20381	5730	1041	↑ 160	1201	19114
29	PH Kozhikode	Jamal. P	18905	11147	11147	11147	11147	1941	↑ 293	2234	16671
30	Project Kattapana	Sheela. PK	16098	19089	15589	15589	11568	769	↑ 217	986	15112
31	PH Thiruvalla	Saiju Purushothaman	16082	15822	15822	15822	14972	2182	↓ 351	2533	13549
32	Project Nattika	Bindu. TB	14576	16576	17576	17576	100	50	↑ 26	76	14500
33	PH Kottayam	Sajeev Ratnakaran	12458	14050	14900	14900	12550	2604	↓ 220	2824	9634
34	PH SultanBathery	Thulaseedharan. T	11776	5170	12331	12331	5725	1059	↑ 336	1395	10381
35	Project Kottayam	Pradeep. PS	10510	40829	26655	26655	8550	646	↓ 196	842	9668
36	PH Pathanamthitta	Harikumar. J	9855	4305	4305	4305	4305	918	↑ 257	1175	8680
37	Project Adoor	Rekha. PS	6239	5989	5989	5989	5989	804	↓ 123	927	5312
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	1322	446	↓ 124	570	3665
39	PH South Tvpam	Hema. SV	2728	2728	3210	3210	3210	1617	↑ 307	1924	804
Sub Total (Rathnakumar. VK, DCE)			443245	394830	385460	385460	222313	23773	↑ 5116	28889	414356
Total			2122028	1636015	1596933	1596933	679041	68124	↑ 13829	81953	2040075