

# JJM - Weekly Progress Report - (Week - 10)

## (For the Week: 27-12-2020 to 02-01-2021)

### Top performers of the week



Sunil Kumar,  
PH Alappuzha  
8547638034



Sheeja A,  
UIDSSMT Alappuzha  
8547638100



Noushad A,  
HW Aruvikkara  
9496000676

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	166241	172153	141515	141515	106452	3245	↓ 26	3271	162970
2	Project Palakkad	Rathishkumar. S	146440	11404	10764	10764	10764	614	↑ 62	676	145764
3	Project Chittur	Hari N R	143690	18313	13905	13905	13905	958	↓ 19	977	142713
4	Project Malapuram	Samsudeen. P	139438	103372	103912	103912	86693	1539	↓ 83	1622	137816
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	93765	6982	↑ 1484	8466	115738
<b>Sub Total (G Sreekumar, TM)</b>			<b>720013</b>	<b>424795</b>	<b>389525</b>	<b>389525</b>	<b>311579</b>	<b>13338</b>	<b>↑ 1674</b>	<b>↑ 15012</b>	<b>705001</b>
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	71185	7558	↑ 1603	9161	104590
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	2252	↑ 128	2380	87614
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	4918	↑ 531	5449	80375
9	PH Irinjalakkuda	Bindu Sugunan	83317	82483	86184	86184	53296	3114	↑ 326	3440	79877
10	PH Malapuram	Suresh Babu. T	75322	51218	51218	51218	29392	3420	↑ 886	4306	71016
11	Project Kozhikode	Biju. PC	74430	51485	55835	55835	7602	2915	↑ 366	3281	71149
<b>Sub Total (Leena Kumary. S, CE)</b>			<b>522638</b>	<b>439598</b>	<b>447751</b>	<b>447751</b>	<b>233416</b>	<b>24177</b>	<b>↑ 3840</b>	<b>↑ 28017</b>	<b>494621</b>
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	46058	3144	↑ 494	3638	56112
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	7036	↑ 942	7978	51259
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	41420	4004	↑ 838	4842	52453
15	PH Palakkad	Thomas John	54900	27920	27920	27920	27920	11167	↓ 970	12137	42763
16	WS Attingal	Byju. V	52729	55786	52579	52579	35656	4276	↑ 564	4840	47889
17	PH Shornur	Saleem. PK	52722	27958	28058	28058	28058	4972	↓ 766	5738	46984
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	27346	9440	↓ 1056	10496	41928
19	PH Kollam	Sreelatha. BV	47075	38671	36283	36283	9910	2162	↑ 184	2346	44729
<b>Sub Total (Thomas Issac. N, DCE)</b>			<b>436132</b>	<b>379999</b>	<b>374504</b>	<b>374504</b>	<b>263447</b>	<b>46201</b>	<b>↓ 5814</b>	<b>↑ 52015</b>	<b>384117</b>
20	PH Kaduthuruthy	Suresh. K	47465	21244	26229	26229	21679	5320	↓ 578	5898	41567
21	PH Vadakara	Sureshkumar. TK	45290	39027	39027	39027	5708	1677	↑ 160	1837	43453
22	PH Thrissur	Sivaraman.VV	42130	35630	35780	35780	18130	3113	↓ 359	3472	38658
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	27559	2960	↑ 467	3427	35618
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	953	↑ 331	1284	35207
25	PH Edapal	Jayaprakash. V	34486	7865	7865	7865	7865	2446	↓ 430	2876	31610
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28204	2425	↑ 514	2939	30453
27	WS Kochi	Pradeep. VK	21169	14566	15291	15291	12966	1890	↓ 248	2138	19031
28	PH Thodupuzha	Anirudhan. TC	20315	24748	21011	21011	13070	1545	↑ 177	1722	18593
29	PH Kozhikode	Jamal. P	18905	11147	11147	11147	11147	2972	↑ 301	3273	15632
30	Project Kattapana	Sheela. PK	16098	19089	19089	19089	11598	1705	↑ 339	2044	14054
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	15822	15822	15472	3987	↑ 551	4538	11544
32	Project Nattika	Bindu. TB	14576	16576	17576	17576	17176	100	→ 0	100	14476
33	PH Kottayam	Sajeev Ratnakaran	12458	14050	14900	14900	12550	3513	↑ 340	3853	8605
34	PH SultanBathery	Thulaseedharan. T	11776	5170	12331	12331	5725	2346	↑ 319	2665	9111
35	Project Kottayam	Pradeep. PS	10510	40829	26655	26655	16850	1400	↑ 246	1646	8864
36	PH Pathanamthitta	Harikumar. J	9855	12400	10950	10950	4305	1867	↑ 252	2119	7736
37	Project Adoor	Rekha. PS	6239	6642	5989	5989	5989	1488	↑ 236	1724	4515
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	3898	883	↑ 98	981	3254
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	2691	↓ 195	2886	-158
<b>Sub Total (Rathnakumar. VK, DCE)</b>			<b>443245</b>	<b>405408</b>	<b>396960</b>	<b>396960</b>	<b>268977</b>	<b>45281</b>	<b>↑ 6141</b>	<b>51422</b>	<b>391823</b>
<b>Total</b>			<b>2122028</b>	<b>1649800</b>	<b>1608740</b>	<b>1608740</b>	<b>1077419</b>	<b>128997</b>	<b>↑ 17469</b>	<b>146466</b>	<b>1975562</b>

\* AS issued FHTCs- 21,64,801 (including AS issued on 24/12/2020)

Updated as on 03/01/2021 at 08:00 AM