

JJM - Weekly Progress Report - (Week - 11) (For the Week: 03-01-2021 to 09-01-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Noushad A,
HW Aruvikkara
9496000676

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	166241	172153	141515	141515	112061	3271	↑ 82	3353	162888
2	Project Palakkad	Rathishkumar. S	146440	160137	55724	55724	10764	676	↑ 103	779	145661
3	Project Chittur	Hari N R	142350	96220	52287	52287	13905	977	↓ 14	991	141359
4	Project Malapuram	Samsudeen. P	139438	108920	109460	109460	86693	1622	↑ 255	1877	137561
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	102438	8466	↓ 1452	9918	114286
Sub Total (G Sreekumar, TM)			718673	656983	478415	478415	325861	15012	↑ 1906	↑ 16918	701755
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	78496	9161	↑ 1747	10908	102843
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	2380	↑ 205	2585	87409
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	5449	↓ 353	5802	80022
9	PH Irinjalakkuda	Bindu Sugunan	83317	88184	86184	88184	54296	3440	↑ 399	3839	79478
10	PH Malapuram	Suresh Babu. T	75322	82540	53868	53868	30392	4306	↓ 597	4903	70419
11	Project Kozhikode	Biju. PC	74430	75279	59843	59843	21164	3281	↓ 247	3528	70902
Sub Total (Leena Kumary. S, CE)			522638	500415	454409	456409	256289	28017	↓ 3548	↑ 31565	491073
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	53112	3638	↑ 642	4280	55470
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	7978	↑ 960	8938	50299
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	41420	4842	↑ 913	5755	51540
15	PH Palakkad	Thomas John	56240	73745	38958	38958	27920	12137	↓ 632	12769	43471
16	WS Attingal	Byju. V	52729	55786	53641	53641	35656	4840	↑ 684	5524	47205
17	PH Shornur	Saleem. PK	54472	31328	31707	31177	28058	5738	↑ 784	6522	47950
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	27346	10496	↓ 1016	11512	40912
19	PH Kollam	Sreelatha. BV	47075	38671	36283	36283	9910	2346	↑ 320	2666	44409
Sub Total (Thomas Issac. N, DCE)			439222	429194	390253	389723	270501	52015	↑ 5951	↑ 57966	381256
20	PH Kaduthuruthy	Suresh. K	47465	33827	32866	32866	22529	5898	↑ 738	6636	40829
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	5708	1837	↓ 117	1954	43336
22	PH Thrissur	Sivaraman.VV	42130	46655	39180	43080	18130	3472	↑ 536	4008	38122
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	3427	↑ 710	4137	34908
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	1284	↑ 412	1696	34795
25	PH Edapal	Jayaprakash. V	34486	67522	55395	55395	7865	2876	↓ 426	3302	31184
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	2939	↑ 539	3478	29914
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	2138	↑ 391	2529	18640
28	PH Thodupuzha	Anirudhan. TC	20315	25378	21011	21011	13920	1722	↑ 319	2041	18274
29	PH Kozhikode	Jamal. P	18905	19497	13821	11799	11147	3273	↑ 401	3674	15231
30	Project Kattapana	Sheela. PK	16098	19089	19089	19089	11598	2044	↓ 314	2358	13740
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	15472	4538	↑ 625	5163	10919
32	Project Nattika	Bindu. TB	14576	18576	17576	17576	17176	100	→ 0	100	14476
33	PH Kottayam	Sajeev Ratnakaran	12478	41351	15600	15600	12550	3853	↓ 204	4057	8421
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	2665	↓ 181	2846	8930
35	Project Kottayam	Pradeep. PS	10260	40829	26655	26655	18950	1646	↑ 247	1893	8367
36	PH Pathanamthitta	Harikumar. J	9855	12400	10350	10350	4305	2119	↑ 270	2389	7466
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	5989	1724	↑ 264	1988	4251
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	981	↑ 139	1120	3115
39	PH South Tvpmp	Hema. SV	2728	2728	3210	3210	3210	2886	↑ 238	3124	-396
Sub Total (Rathnakumar. VK, DCE)			443015	533392	458891	460769	266974	51422	↑ 7071	58493	384522
Total			2123548	2119984	1781968	1785316	1119625	146466	↑ 18476	164942	1958606