

JJM - Weekly Progress Report - (Week - 12) (For the Week: 10-01-2021 to 16-01-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Thomas John,
PH Palakkad
8547638064

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	166241	172153	141515	141515	115443	3353	↑ 185	3538	162703
2	Project Palakkad	Rathishkumar. S	146440	160137	61962	55724	10764	779	↓ 70	849	145591
3	Project Chittur	Hari N R	142350	96220	64026	56287	13905	991	↑ 15	1006	141344
4	Project Malapuram	Samsudeen. P	138938	108920	109460	109460	86693	1877	↑ 272	2149	136789
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	102438	9918	↓ 1257	11175	113029
Sub Total (G Sreekumar, TM)			718173	656983	496392	482415	329243	16918	↓ 1799	↑ 18717	699456
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	78496	10908	↓ 1434	12342	101409
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	2585	↓ 164	2749	87245
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	5802	↑ 492	6294	79530
9	PH Irinjalakkuda	Bindu Sugunan	83317	88184	86184	88184	54296	3839	↑ 621	4460	78857
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	32224	4903	↑ 730	5633	69689
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	21164	3528	↑ 396	3924	70506
Sub Total (Leena Kumary. S, CE)			522638	500415	500867	502867	258121	31565	↑ 3837	↑ 35402	487236
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	53112	4280	↑ 776	5056	54694
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	8938	↓ 571	9509	49728
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	41420	5755	↓ 621	6376	50919
15	PH Palakkad	Thomas John	56240	73745	45603	45603	27920	12769	↑ 1222	13991	42249
16	WS Attingal	Byju. V	52729	55786	53641	53641	35656	5524	↓ 606	6130	46599
17	PH Shornur	Saleem. PK	54472	31328	31707	31177	28058	6522	↓ 581	7103	47369
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	27346	11512	↓ 744	12256	40168
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	2666	↑ 464	3130	43945
Sub Total (Thomas Issac. N, DCE)			439222	429194	399286	398756	270501	57966	↓ 5585	↑ 63551	375671
20	PH Kaduthuruthy	Suresh. K	47465	33827	32866	32866	22529	6636	↓ 584	7220	40245
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	5708	1954	↑ 130	2084	43206
22	PH Thrissur	Sivaraman.VV	42130	46655	39780	45805	19905	4008	↓ 465	4473	37657
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	4137	↓ 629	4766	34279
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	1696	↓ 243	1939	34552
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	7865	3302	↓ 269	3571	30915
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	3478	↓ 449	3927	29465
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	2529	↑ 412	2941	18228
28	PH Thodupuzha	Anirudhan. TC	20315	25378	21011	21011	13920	2041	↓ 293	2334	17981
29	PH Kozhikode	Jamal. P	18905	19497	19497	13821	11147	3674	↑ 402	4076	14829
30	Project Kattapana	Sheela. PK	16098	19089	19089	19089	11598	2358	↓ 287	2645	13453
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	15822	5163	↑ 632	5795	10287
32	Project Nattika	Bindu. TB	14576	18576	17576	18576	17176	100	→ 0	100	14476
33	PH Kottayam	Sajeev Ratnakaran	12478	41351	15600	15600	12550	4057	↑ 375	4432	8046
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	2846	↓ 168	3014	8762
35	Project Kottayam	Pradeep. PS	10260	40829	26655	26655	18950	1893	↓ 218	2111	8149
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	4305	2389	↓ 258	2647	7758
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	5989	1988	↓ 245	2233	4006
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1120	↓ 51	1171	3064
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3124	↓ 109	3233	-505
Sub Total (Rathnakumar. VK, DCE)			443565	533742	479694	481043	269099	58493	↓ 6219	64712	378853
Total			2123598	2120334	1876239	1865081	1126964	164942	↓ 17440	182382	1941216

Updated as on 17/01/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 12)
(For the Week: 10-01-2021 to 16-01-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	78496	10908	↓ 1434	12342	101409
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	2585	↓ 164	2749	87245
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	5802	↑ 492	6294	79530
4	PH Irinjalakkuda	Bindu Sugunan	83317	88184	86184	88184	54296	3839	↑ 621	4460	78857
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	32224	4903	↑ 730	5633	69689
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	53112	4280	↑ 776	5056	54694
7	WS Kannur	Ramesan Koyilota	59237	57687	57687	57687	47079	8938	↓ 571	9509	49728
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	41420	5755	↓ 621	6376	50919
9	PH Palakkad	Thomas John	56240	73745	45603	45603	27920	12769	↑ 1222	13991	42249
10	WS Attingal	Byju. V	52729	55786	53641	53641	35656	5524	↓ 606	6130	46599
11	PH Shornur	Saleem. PK	54472	31328	31707	31177	28058	6522	↓ 581	7103	47369
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	27346	11512	↓ 744	12256	40168
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	2666	↑ 464	3130	43945
14	PH Kaduthuruthy	Suresh. K	47465	33827	32866	32866	22529	6636	↓ 584	7220	40245
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	5708	1954	↑ 130	2084	43206
16	PH Thrissur	Sivaraman.VV	42130	46655	39780	45805	19905	4008	↓ 465	4473	37657
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	4137	↓ 629	4766	34279
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	7865	3302	↓ 269	3571	30915
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	3478	↓ 449	3927	29465
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	2529	↑ 412	2941	18228
21	PH Thodupuzha	Anirudhan. TC	20315	25378	21011	21011	13920	2041	↓ 293	2334	17981
22	PH Kozhikode	Jamal. P	18905	19497	19497	13821	11147	3674	↑ 402	4076	14829
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	15822	5163	↑ 632	5795	10287
24	PH Kottayam	Sajeer Ratnakaran	12478	41351	15600	15600	12550	4057	↑ 375	4432	8046
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	2846	↓ 168	3014	8762
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	4305	2389	↓ 258	2647	7758
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1120	↓ 51	1171	3064
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3124	↓ 109	3233	-505
Total			1247331	1266445	1197722	1199541	696968	136461	14252	150713	1096618

Updated as on 17/01/2021 at 08:00 AM

JJM - Weekly Progress Report of Project divisions- (Week - 12)
(For the Week: 10-01-2021 to 16-01-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	166241	172153	141515	141515	115443	3353	↑ 185	3538	162703
2	Project Palakkad	Rathishkumar. S	146440	160137	61962	55724	10764	779	↓ 70	849	145591
3	Project Chittur	Hari N R	142350	96220	64026	56287	13905	991	↑ 15	1006	141344
4	Project Malapuram	Samsudeen. P	138938	108920	109460	109460	86693	1877	↑ 272	2149	136789
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	102438	9918	↓ 1257	11175	113029
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	21164	3528	↑ 396	3924	70506
7	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	1696	↓ 243	1939	34552
8	Project Kattapana	Sheela. PK	16098	19089	19089	19089	11598	2358	↓ 287	2645	13453
9	Project Nattika	Bindu. TB	14576	18576	17576	18576	17176	100	→ 0	100	14476
10	Project Kottayam	Pradeep. PS	10260	40829	26655	26655	18950	1893	↓ 218	2111	8149
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	5989	1988	↓ 245	2233	4006
Total			876267	853889	678517	665540	429996	28481	3188	31669	844598

Updated as on 17/01/2021 at 08:00 AM