

JJM - Weekly Progress Report - (Week - 13)
(For the Week: 17-01-2021 to 23-01-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Thomas John,
PH Palakkad
8547638064

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sreelatha	166241	172153	155375	155375	115443	3538	↓ 100	3638	162603	52665149
2	Project Palakkad	Rathishkumar. S	146440	160137	61962	55724	10764	849	↑ 167	1016	145424	46392192
3	Project Chittur	Hari N R	142350	96220	64026	62342	13905	1006	↓ 11	1017	141333	45096480
4	Project Malapuram	Samsudeen. P	138938	108920	109460	109460	86693	2149	↑ 288	2437	136501	44015558
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	102438	11175	↑ 1268	12443	111761	39347827
Sub Total (G Sreekumar, TM)			718173	656983	510252	502330	329243	18717	↑ 1834	↑ 20551	697622	227517206
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	78496	12342	↑ 1451	13793	99958	36036317
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	2749	↑ 421	3170	86824	28510099
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	6294	↑ 547	6841	78983	27189043
9	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	48640	4460	↑ 636	5096	78221	26394826
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	32374	5633	↓ 685	6318	69004	23862010
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	3924	↑ 552	4476	69954	23579424
Sub Total (Leena Kumary. S, CE)			522638	500415	502867	502867	256065	35402	↑ 4292	↑ 39694	482944	165571718
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	52744	5056	↓ 725	5781	53969	18928800
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	9509	↑ 696	10205	49032	18766282
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	34518	6376	↑ 787	7163	50132	18151056
15	PH Palakkad	Thomas John	56240	73745	45603	46183	27920	13991	↓ 1107	15098	41142	17816832
16	WS Attingal	Byju. V	52729	55786	53641	53641	35656	6130	↑ 613	6743	45986	16704547
17	PH Shornur	Saleem. PK	54472	31328	31707	31177	28058	7103	↓ 509	7612	46860	17256730
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	27346	12256	↑ 870	13126	39298	16607923
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	3130	↑ 845	3975	43100	14913360
Sub Total (Thomas Issac. N, DCE)			439222	429194	399286	399336	263231	63551	↑ 6152	↑ 69703	369519	139145530
20	PH Kaduthuruthy	Suresh. K	47465	33827	34960	34960	22529	7220	↓ 583	7803	39662	15036912
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2084	↑ 192	2276	43014	14347872
22	PH Thrissur	Sivaraman.VV	42130	46655	46655	46655	19905	4473	↑ 508	4981	37149	13346784
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	4766	↓ 467	5233	33812	12369456
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	1939	↑ 455	2394	34097	11560349
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	7865	3571	↓ 174	3745	30741	10925165
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	3927	↑ 481	4408	28984	10578586
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	2941	↓ 263	3204	17965	6706339
28	PH Thodupuzha	Anirudhan. TC	20315	25378	21011	21011	13920	2334	↓ 211	2545	17770	6435792
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	4076	↑ 403	4479	14426	5989104
30	Project Kattapana	Sheela. PK	16098	19089	19089	19089	12598	2645	↓ 198	2843	13255	5099846
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16272	5795	↑ 733	6528	9554	5094778
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	13676	100	→ 0	100	14476	4617677
33	PH Kottayam	Sajeer Ratnakaran	12478	41351	41351	41351	12550	4432	↑ 615	5047	7431	3953030
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3014	↑ 236	3250	8526	3730637
35	Project Kottayam	Pradeep. PS	10260	40829	26655	26655	18950	2111	↑ 311	2422	7838	3250368
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	5305	2647	↓ 225	2872	7533	3296304
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	5989	2233	↑ 391	2624	3615	1976515
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1171	↑ 73	1244	2991	1341648
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3233	↓ 90	3323	-595	864230
Sub Total (Rathnakumar. VK, DCE)			443565	533742	515414	515414	265399	64712	↑ 6609	71321	372244	140521392
Total			2123598	2120334	1927819	1919947	1113938	182382	↑ 18887	201269	1922329	672755846.4

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 24/01/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 13)
(For the Week: 17-01-2021 to 23-01-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	78496	12342	↑ 1451	13793	99958	36036317
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	2749	↑ 421	3170	86824	28510099
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	6294	↑ 547	6841	78983	27189043
9	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	48640	4460	↑ 636	5096	78221	26394826
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	32374	5633	↓ 685	6318	69004	23862010
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	52744	5056	↓ 725	5781	53969	18928800
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	9509	↑ 696	10205	49032	18766282
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	34518	6376	↑ 787	7163	50132	18151056
15	PH Palakkad	Thomas John	56240	73745	45603	46183	27920	13991	↓ 1107	15098	41142	17816832
16	WS Attingal	Byju. V	52729	55786	53641	53641	35656	6130	↑ 613	6743	45986	16704547
17	PH Shornur	Saleem. PK	54472	31328	31707	31177	28058	7103	↓ 509	7612	46860	17256730
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	27346	12256	↑ 870	13126	39298	16607923
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	3130	↑ 845	3975	43100	14913360
20	PH Kaduthuruthy	Suresh. K	47465	33827	34960	34960	22529	7220	↓ 583	7803	39662	15036912
21	PH Vadamakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2084	↑ 192	2276	43014	14347872
22	PH Thrissur	Sivaraman.VV	42130	46655	46655	46655	19905	4473	↑ 508	4981	37149	13346784
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	4766	↓ 467	5233	33812	12369456
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	7865	3571	↓ 174	3745	30741	10925165
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	3927	↑ 481	4408	28984	10578586
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	2941	↓ 263	3204	17965	6706339
28	PH Thodupuzha	Anirudhan. TC	20315	25378	21011	21011	13920	2334	↓ 211	2545	17770	6435792
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	4076	↑ 403	4479	14426	5989104
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16272	5795	↑ 733	6528	9554	5094778
33	PH Kottayam	Sajeev Ratnakaran	12478	41351	41351	41351	12550	4432	↑ 615	5047	7431	3953030
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3014	↑ 236	3250	8526	3730637
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	5305	2647	↓ 225	2872	7533	3296304
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1171	↑ 73	1244	2991	1341648
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3233	↓ 90	3323	-595	864230
Total			1247331	1266445	1234442	1234492	682992	150713	15146	165859	1081472	395154460.8

JJM - Weekly Progress Report of Project divisions- (Week - 13)
(For the Week: 17-01-2021 to 23-01-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sreelatha	166241	172153	155375	155375	115443	3538	↓ 100	3638	162603	52665149
2	Project Palakkad	Rathishkumar. S	146440	160137	61962	55724	10764	849	↑ 167	1016	145424	46392192
3	Project Chittur	Hari N R	142350	96220	64026	62342	13905	1006	↓ 11	1017	141333	45096480
4	Project Malapuram	Samsudeen. P	138938	108920	109460	109460	86693	2149	↑ 288	2437	136501	44015558
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	102438	11175	↑ 1268	12443	111761	39347827
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	3924	↑ 552	4476	69954	23579424
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	1939	↑ 455	2394	34097	11560349
30	Project Kattapana	Sheela. PK	16098	19089	19089	19089	12598	2645	↓ 198	2843	13255	5099846
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	13676	100	→ 0	100	14476	4617677
35	Project Kottayam	Pradeep. PS	10260	40829	26655	26655	18950	2111	↑ 311	2422	7838	3250368
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	5989	2233	↑ 391	2624	3615	1976515
Total			876267	853889	693377	685455	430946	31669	3741	35410	840857	277601385.6