

JJM - Weekly Progress Report - (Week - 14)
(For the Week: 24-01-2021 to 30-01-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Ramesan,
WS Kannur
8547638041

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sreelatha	166241	172153	161225	161225	115443	3638	329	3967	162274	52665149
2	Project Palakkad	Rathishkumar. S	146440	160137	80789	55724	10764	1016	240	1256	145184	46392192
3	Project Chittur	Hari N R	142350	96220	64026	62342	13905	1017	-30	987	141363	45096480
4	Project Malapuram	Samsudeen. P	138938	108920	109460	109460	92784	2437	253	2690	136248	44015558
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	102447	12443	1476	13919	110285	39347827
Sub Total (G Sreekumar, TM)			718173	656983	534929	508180	335343	20551	2268	22819	695354	227517206
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	78496	13793	1580	15373	98378	36036317
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	3170	365	3535	86459	28510099
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	6841	580	7421	78403	27189043
9	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	48640	5096	639	5735	77582	26394826
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	46393	6318	555	6873	68449	23862010
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	4476	0	4476	69954	23579424
Sub Total (Leena Kumary. S, CE)			522638	500415	502867	502867	270084	39694	3719	43413	479225	165571718
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	52744	5781	878	6659	53091	18928800
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	10205	887	11092	48145	18766282
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	34518	7163	806	7969	49326	18151056
15	PH Palakkad	Thomas John	56240	73745	73745	73745	27920	15098	755	15853	40387	17816832
16	WS Attingal	Byju. V	52729	55786	55786	55786	35656	6743	577	7320	45409	16704547
17	PH Shornur	Saleem. PK	54472	31328	31427	31427	28058	7612	785	8397	46075	17256730
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29320	13126	656	13782	38642	16607923
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	3975	688	4663	42412	14913360
Sub Total (Thomas Issac. N, DCE)			439222	429194	429293	429293	265205	69703	6032	75735	363487	139145530
20	PH Kaduthuruthy	Suresh. K	47465	33827	31260	31260	22529	7803	535	8338	39127	15036912
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2276	205	2481	42809	14347872
22	PH Thrissur	Sivaraman.VV	42130	46655	46655	46655	19905	4981	425	5406	36724	13346784
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	5233	375	5608	33437	12369456
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	2394	217	2611	33880	11560349
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	7865	3745	409	4154	30332	10925165
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	4408	551	4959	28433	10578586
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	3204	304	3508	17661	6706339
28	PH Thodupuzha	Anirudhan. TC	20315	25378	21011	21011	14220	2545	374	2919	17396	6435792
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	4479	404	4883	14022	5989104
30	Project Kattapana	Sheela. PK	16098	19089	19089	19089	12598	2843	330	3173	12925	5099846
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16522	6528	575	7103	8979	5094778
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	13676	100	0	100	14476	4617677
33	PH Kottayam	Sajeve Ratnakaran	9678	18031	18031	18031	12550	5047	48	5095	4583	3065990
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3250	215	3465	8311	3730637
35	Project Kottayam	Pradeep. PS	13060	64149	49725	49725	18950	2422	299	2721	10339	4137408
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	5305	2872	157	3029	7376	3296304
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	5989	2624	378	3002	3237	1976515
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1244	77	1321	2914	1341648
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3323	122	3445	-717	864230
Sub Total (Rathnakumar. VK, DCE)			443565	533742	511464	511464	265949	71321	6000	77321	366244	140521392
Total			2123598	2120334	1978553	1951804	1136581	201269	18019	219288	1904310	672755846.4

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 31/01/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 14)
(For the Week: 24-01-2021 to 30-01-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	78496	13793	↑ 1580	15373	98378	36036317
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	3170	↓ 365	3535	86459	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	29401	6841	↑ 580	7421	78403	27189043
4	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	48640	5096	↑ 639	5735	77582	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	46393	6318	↓ 555	6873	68449	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	52744	5781	↑ 878	6659	53091	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	10205	↑ 887	11092	48145	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	34518	7163	↑ 806	7969	49326	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	27920	15098	↓ 755	15853	40387	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	35656	6743	↓ 577	7320	45409	16704547
11	PH Shornur	Saleem. PK	54472	31328	31427	31427	28058	7612	↑ 785	8397	46075	17256730
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29320	13126	↓ 656	13782	38642	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	3975	↓ 688	4663	42412	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	31260	31260	22529	7803	↓ 535	8338	39127	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2276	↑ 205	2481	42809	14347872
16	PH Thrissur	Sivaraman.VV	42130	46655	46655	46655	19905	4981	↓ 425	5406	36724	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	5233	↓ 375	5608	33437	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	7865	3745	↑ 409	4154	30332	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	4408	↑ 551	4959	28433	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	3204	↑ 304	3508	17661	6706339
21	PH Thodupuzha	Anirudhan. TC	20315	25378	21011	21011	14220	2545	↑ 374	2919	17396	6435792
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	4479	↑ 404	4883	14022	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16522	6528	↓ 575	7103	8979	5094778
24	PH Kottayam	Sajeep Ratnakaran	9678	18031	18031	18031	12550	5047	↓ 48	5095	4583	3065990
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3250	↓ 215	3465	8311	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	5305	2872	↓ 157	3029	7376	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1244	↑ 77	1321	2914	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3323	↑ 122	3445	-717	864230
Total			1244531	1243125	1237429	1237429	699535	165859	14527	180386	1064145	394267420.8

JJM - Weekly Progress Report of Project divisions- (Week - 14)
(For the Week: 24-01-2021 to 30-01-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sreelatha	166241	172153	161225	161225	115443	3638	↑ 329	3967	162274	52665149
2	Project Palakkad	Rathishkumar. S	146440	160137	80789	55724	10764	1016	↑ 240	1256	145184	46392192
3	Project Chittur	Hari N R	142350	96220	64026	62342	13905	1017	↓ -30	987	141363	45096480
4	Project Malapuram	Samsudeen. P	138938	108920	109460	109460	92784	2437	↓ 253	2690	136248	44015558
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	102447	12443	↑ 1476	13919	110285	39347827
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	4476	↓ 0	4476	69954	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	2394	↓ 217	2611	33880	11560349
8	Project Kattapana	Sheela. PK	16098	19089	19089	19089	12598	2843	↑ 330	3173	12925	5099846
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	13676	100	→ 0	100	14476	4617677
10	Project Kottayam	Pradeep. PS	13060	64149	49725	49725	18950	2422	↓ 299	2721	10339	4137408
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	5989	2624	↓ 378	3002	3237	1976515
Total			879067	877209	741124	714375	437046	35410	3492	38902	840165	278488425.6