

JJM - Weekly Progress Report - (Week - 15)
(For the Week: 31-01-2021 to 06-02-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Thomas John,
PH Palakkad
8547638064



Sheeja A,
UIDSSMT Alappuzha
8547638100

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	166795	166795	115443	3967	↓ 310	4277	161964	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	137236	10764	1256	↑ 257	1513	144527	46265472
3	Project Chittur	Hari N R	142350	91812	91812	62342	13905	987	↑ 0	987	141363	45096480
4	Project Malapuram	SureshBabu T. (in charge)	138938	108920	109460	109460	97164	2690	↑ 466	3156	135782	44015558
5	UIDSSMT Alappuzha	Sheeja. A	74024	119553	119504	119504	102447	13919	↓ 1362	15281	58743	23450803
Sub Total (G Sreekumar, TM)			667593	652025	647158	595337	339723	22819	↑ 2395	↑ 25214	642379	211493462
6	PH Alappuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	15373	↑ 1629	17002	61494	24867533
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	3535	↓ 317	3852	86142	28510099
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	7421	↓ 433	7854	77970	27189043
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	53425	5735	↑ 700	6435	76882	26394826
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	47893	6873	↑ 592	7465	67857	23862010
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	4476	↑ 213	4689	69741	23579424
Sub Total (Leena Kumary. S, CE)			487383	500415	502867	502867	277173	43413	↑ 3884	↑ 47297	440086	154402934
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	53144	6659	↑ 975	7634	52116	18928800
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	11092	↓ 834	11926	47311	18766282
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	35288	7969	↑ 908	8877	48418	18151056
15	PH Palakkad	Thomas John	56240	73745	73745	73745	40713	15853	↑ 1445	17298	38942	17816832
16	WS Attingal	Byju. V	52729	55786	55786	55786	35656	7320	↓ 475	7795	44934	16704547
17	PH Shornur	Saleem. PK	54872	31878	31427	31427	28058	8397	↓ 761	9158	45714	17383450
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	26320	13782	↓ 650	14432	37992	16607923
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	4663	↑ 994	5657	41418	14913360
Sub Total (Thomas Issac. N, DCE)			439622	429744	429293	429293	276168	75735	↑ 7042	↑ 82777	356845	139272250
20	PH Kaduthuruthy	Suresh. K	47465	33827	33199	33199	22529	8338	↑ 882	9220	38245	15036912
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2481	↓ 50	2531	42759	14347872
22	PH Thrissur	Achamma (AEE in charge)	42130	46655	46655	46655	20205	5406	↑ 429	5835	36295	13346784
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	5608	↑ 458	6066	32979	12369456
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	2611	↑ 235	2846	33645	11560349
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	30822	4154	↓ 330	4484	30002	10925165
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	4959	↓ 500	5459	27933	10578586
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	3508	↑ 359	3867	17302	6706339
28	PH Thodupuzha	Meerankutty (AEE in charge)	20115	21631	21631	21631	14220	2919	↓ 364	3283	16832	6372432
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	4883	↑ 405	5288	13617	5989104
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	12598	3173	↓ 295	3468	12830	5163206
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16522	7103	↑ 618	7721	8361	5094778
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	100	→ 0	100	14476	4617677
33	PH Kottayam	Sajeev Ratnakaran	9678	18031	18031	18031	12550	5095	↑ 1070	6165	3513	3065990
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3465	↑ 314	3779	7997	3730637
35	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19290	2721	↓ 262	2983	10077	4137408
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	5805	3029	↓ 143	3172	7233	3296304
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3002	↓ 353	3355	2884	1976515
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1321	↑ 110	1431	2804	1341648
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3445	↑ 138	3583	-855	864230
Sub Total (Rathnakumar. VK, DCE)			443565	533742	530404	521630	290799	77321	↑ 7315	84636	358929	140521392
Total			2038163	2115926	2109722	2049127	1183863	219288	↑ 20636	239924	1798239	645690038.4

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 07/02/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 15)
(For the Week: 31-01-2021 to 06-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	15373	↑ 1629	17002	61494	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	42540	3535	↓ 317	3852	86142	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	7421	↓ 433	7854	77970	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	53425	5735	↑ 700	6435	76882	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	47893	6873	↑ 592	7465	67857	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	53144	6659	↑ 975	7634	52116	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47079	11092	↓ 834	11926	47311	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	35288	7969	↑ 908	8877	48418	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	40713	15853	↑ 1445	17298	38942	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	35656	7320	↓ 475	7795	44934	16704547
11	PH Shornur	Saleem. PK	54872	31878	31427	31427	28058	8397	↓ 761	9158	45714	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	26320	13782	↓ 650	14432	37992	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	9910	4663	↑ 994	5657	41418	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	33199	33199	22529	8338	↑ 882	9220	38245	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2481	↓ 50	2531	42759	14347872
16	PH Thrissur	Achamma (AEE in charge)	42130	46655	46655	46655	20205	5406	↑ 429	5835	36295	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	5608	↑ 458	6066	32979	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	30822	4154	↓ 330	4484	30002	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	28804	4959	↓ 500	5459	27933	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	11466	3508	↑ 359	3867	17302	6706339
21	PH Thodupuzha	Meerankutty (AEE in charge)	20115	21631	21631	21631	14220	2919	↓ 364	3283	16832	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	4883	↑ 405	5288	13617	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16522	7103	↑ 618	7721	8361	5094778
24	PH Kottayam	Sajeer Ratnakaran	9678	18031	18031	18031	12550	5095	↑ 1070	6165	3513	3065990
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3465	↑ 314	3779	7997	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	5805	3029	↓ 143	3172	7233	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1321	↑ 110	1431	2804	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3445	↑ 138	3583	-855	864230
Total			1209476	1239928	1239988	1239988	741344	180386	16883	197269	1012207	383161996.8

JJM - Weekly Progress Report of Project divisions- (Week - 15)
(For the Week: 31-01-2021 to 06-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	166795	166795	115443	3967	↓ 310	4277	161964	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	137236	10764	1256	↑ 257	1513	144527	46265472
3	Project Chittur	Hari N R	142350	91812	91812	62342	13905	987	↑ 0	987	141363	45096480
4	Project Malapuram	SureshBabu T. (in charge)	138938	108920	109460	109460	97164	2690	↑ 466	3156	135782	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	13919	↓ 1362	15281	58743	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	4476	↑ 213	4689	69741	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	2611	↑ 235	2846	33645	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	12598	3173	↓ 295	3468	12830	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	100	→ 0	100	14476	4617677
10	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19290	2721	↓ 262	2983	10077	4137408
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3002	↓ 353	3355	2884	1976515
Total			828687	875998	869734	809139	442519	38902	3753	42655	786032	262528041.6