

JJM - Weekly Progress Report - (Week - 16)
(For the Week: 07-02-2021 to 13-02-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Suraja Nair
WS Thaliparamba
8547638301

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	172153	172153	115443	4277	↑ 409	4686	161555	52665149	213
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	137236	10764	1513	↓ 21	1534	144506	46265472	588
3	Project Chittur	Hari N R	142350	91812	91812	90128	13905	987	→ 0	987	141363	45096480	0
4	Project Malapuram	SureshBabu T. (in charge)	138938	108920	109460	109460	97164	3156	↓ 263	3419	135519	44015558	2061
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	15281	↑ 1365	16646	57378	23450803	6514
Sub Total (G Sreekumar, TM)			667593	652025	652516	628481	339723	25214	↓ 2058	↑ 27272	640321	211493462	9376
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	17002	↑ 1820	18822	59674	24867533	7092
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	45275	3852	↑ 441	4293	85701	28510099	1413
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	7854	↓ 292	8146	77678	27189043	3378
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	53425	6435	↓ 635	7070	76247	26394826	1538
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	47893	7465	↑ 687	8152	67170	23862010	1190
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	4689	↓ 77	4766	69664	23579424	196
Sub Total (Leena Kumary. S, CE)			487383	500415	502867	502867	279908	47297	↑ 3952	↑ 51249	436134	154402934	14807
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	53144	7634	↓ 646	8280	51470	18928800	3055
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47130	11926	↑ 861	12787	46450	18766282	5979
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	35716	8877	↑ 1040	9917	47378	18151056	4092
15	PH Palakkad	Thomas John	56240	73745	73745	73745	48246	17298	↓ 859	18157	38083	17816832	10662
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	7795	↑ 561	8356	44373	16704547	2192
17	PH Shornur	Saleem. PK	54872	31878	31978	31978	31428	9158	↑ 796	9954	44918	17383450	4652
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29037	14432	↓ 616	15048	37376	16607923	5009
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	22690	5657	↓ 783	6440	40635	14913360	628
Sub Total (Thomas Issac. N, DCE)			439622	429744	429844	429844	303665	82777	↓ 6162	↑ 88939	350683	139272250	36269
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	26200	9220	↑ 906	10126	37339	15036912	1407
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2531	↑ 227	2758	42532	14347872	869
22	PH Thrissur	Achamma (AEE in charge)	42130	46655	46655	46655	20555	5835	↑ 502	6337	35793	13346784	35
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	6066	↑ 624	6690	32355	12369456	2106
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	2846	↑ 275	3121	33370	11560349	1576
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	30822	4484	↑ 396	4880	29606	10925165	2498
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29412	5459	↑ 587	6046	27346	10578586	1651
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	12966	3867	↑ 361	4228	16941	6706339	1894
28	PH Thodupuzha	Meerankutty (AEE in charge)	20115	21631	21631	21631	14220	3283	↑ 372	3655	16460	6372432	1181
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	5288	↑ 408	5696	13209	5989104	1470
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	12598	3468	↑ 411	3879	12419	5163206	2036
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16522	7721	↑ 681	8402	7680	5094778	3406
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	100	↑ 50	150	14426	4617677	100
33	PH Kottayam	Sajeve Ratnakaran	9678	18031	18031	18031	12550	6165	↓ 329	6494	3184	3065990	2289
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3779	↓ 293	4072	7704	3730637	0
35	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19650	2983	↑ 457	3440	9620	4137408	749
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	6155	3172	↑ 197	3369	7036	3296304	1553
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3355	↓ 326	3681	2558	1976515	1178
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1431	↑ 643	2074	2161	1341648	634
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3583	↓ 137	3720	-992	864230	1381
Sub Total (Rathnakumar. VK, DCE)			443565	533742	531404	521630	297638	84636	↑ 8182	92818	350747	140521392	28013
Total			2038163	2115926	2116631	2082822	1220934	239924	↓ 20354	260278	1777885	645690038	88465

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 14/02/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 16)
(For the Week: 07-02-2021 to 13-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	17002	↑ 1820	18822	59674	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	45275	3852	↑ 441	4293	85701	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	7854	↓ 292	8146	77678	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	53425	6435	↓ 635	7070	76247	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	47893	7465	↑ 687	8152	67170	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	53144	7634	↓ 646	8280	51470	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47130	11926	↑ 861	12787	46450	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	35716	8877	↑ 1040	9917	47378	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	48246	17298	↓ 859	18157	38083	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	7795	↑ 561	8356	44373	16704547
11	PH Shornur	Saleem. PK	54872	31878	31978	31978	31428	9158	↑ 796	9954	44918	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29037	14432	↓ 616	15048	37376	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	22690	5657	↓ 783	6440	40635	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	26200	9220	↑ 906	10126	37339	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	3058	2531	↑ 227	2758	42532	14347872
16	PH Thrissur	Achamma (AEE in charge)	42130	46655	46655	46655	20555	5835	↑ 502	6337	35793	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	6066	↑ 624	6690	32355	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	30822	4484	↑ 396	4880	29606	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29412	5459	↑ 587	6046	27346	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	12966	3867	↑ 361	4228	16941	6706339
21	PH Thodupuzha	Meerankutty (AEE in charge)	20115	21631	21631	21631	14220	3283	↑ 372	3655	16460	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	5288	↑ 408	5696	13209	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16522	7721	↑ 681	8402	7680	5094778
24	PH Kottayam	Sajeev Ratnakaran	9678	18031	18031	18031	12550	6165	↓ 329	6494	3184	3065990
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	3779	↓ 293	4072	7704	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	6155	3172	↑ 197	3369	7036	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	1431	↑ 643	2074	2161	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3583	↓ 137	3720	-992	864230
Total			1209476	1239928	1241539	1240539	778055	197269	16700	213969	995507	383161997

JJM - Weekly Progress Report of Project divisions- (Week - 16)
(For the Week: 07-02-2021 to 13-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	172153	172153	115443	4277	↑ 409	4686	161555	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	137236	10764	1513	↓ 21	1534	144506	46265472
3	Project Chittur	Hari N R	142350	91812	91812	90128	13905	987	→ 0	987	141363	45096480
4	Project Malapuram	SureshBabu T. (in charge)	138938	108920	109460	109460	97164	3156	↓ 263	3419	135519	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	15281	↑ 1365	16646	57378	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	24614	4689	↓ 77	4766	69664	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	2846	↑ 275	3121	33370	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	12598	3468	↑ 411	3879	12419	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	100	↑ 50	150	14426	4617677
10	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19650	2983	↑ 457	3440	9620	4137408
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3355	↓ 326	3681	2558	1976515
Total			828687	875998	875092	842283	442879	42655	3654	46309	782378	262528042