

JJM - Weekly Progress Report - (Week - 17)
(For the Week: 14-02-2021 to 20-02-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Jolly KK
PH Aluva
9496033300

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	172153	172153	115443	4686	409	5095	161146	52665149	608
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1534	87	1621	144419	46265472	588
3	Project Chittur	Hari N R	142350	91812	91812	91812	17819	987	7	994	141356	45096480	46
4	Project Malapuram	SureshBabu T. (in charge)	138938	108920	109460	109460	87565	3419	147	3566	135372	44015558	2163
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	16646	1417	18063	55961	23450803	7817
Sub Total (G Sreekumar, TM)			667593	652025	652516	643778	341579	27272	2067	29339	638254	211493462	11222
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	18822	2011	20833	57663	24867533	8692
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	45275	4293	493	4786	85208	28510099	1503
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8146	295	8441	77383	27189043	3869
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	53205	7070	297	7367	75950	26394826	3544
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	50147	8152	291	8443	66879	23862010	2585
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27069	4766	357	5123	69307	23579424	828
Sub Total (Leena Kumary. S, CE)			487383	500415	502867	502867	284397	51249	3744	54993	432390	154402934	21021
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	55311	8280	907	9187	50563	18928800	3462
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47146	12787	68	12855	46382	18766282	6486
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36671	9917	160	10077	47218	18151056	5763
15	PH Palakkad	Thomas John	56240	73745	73745	73745	48246	18157	35	18192	38048	17816832	13245
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	8356	418	8774	43955	16704547	2192
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	9954	574	10528	44344	17383450	4531
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29037	15048	348	15396	37028	16607923	5970
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	22690	6440	523	6963	40112	14913360	1493
Sub Total (Thomas Issac. N, DCE)			439622	429744	429294	429294	306803	88939	3033	91972	347650	139272250	43142
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	26200	10126	137	10263	37202	15036912	3556
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	2758	227	2985	42305	14347872	1236
22	PH Thrissur	Achamma (AEE in charge)	42130	46655	46655	46655	23270	6337	110	6447	35683	13346784	1895
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	6690	529	7219	31826	12369456	2721
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	3121	372	3493	32998	11560349	1576
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	30822	4880	455	5335	29151	10925165	2754
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29412	6046	402	6448	26944	10578586	2020
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	12966	4228	192	4420	16749	6706339	1894
28	PH Thodupuzha	Meerankutty (AEE in charge)	20115	21631	21631	21631	14220	3655	268	3923	16192	6372432	1349
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	5696	408	6104	12801	5989104	2806
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	3879	317	4196	12102	5163206	2615
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16702	8402	22	8424	7658	5094778	3687
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	150	6	156	14420	4617677	100
33	PH Kottayam	Sajeve Ratnakaran	9678	18031	18031	18031	12550	6494	251	6745	2933	3065990	2289
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4072	155	4227	7549	3730637	1754
35	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19650	3440	63	3503	9557	4137408	2162
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	6155	3369	90	3459	6946	3296304	2196
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3681	30	3711	2528	1976515	1324
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2074	394	2468	1767	1341648	170
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3720	78	3798	-1070	864230	1381
Sub Total (Rathnakumar. VK, DCE)			443565	533742	531404	521630	306493	92818	4506	97324	346241	140521392	39485
Total			2038163	2115926	2116081	2097569	1239272	260278	13350	273628	1764535	645690038	114870

55lpcd * 4 nos = 220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 21/02/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 17)
(For the Week: 14-02-2021 to 20-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	18822	2011	20833	57663	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	45275	4293	493	4786	85208	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8146	295	8441	77383	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	53205	7070	297	7367	75950	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	50147	8152	291	8443	66879	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	55311	8280	907	9187	50563	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	47146	12787	68	12855	46382	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36671	9917	160	10077	47218	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	48246	18157	35	18192	38048	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	8356	418	8774	43955	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	9954	574	10528	44344	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29037	15048	348	15396	37028	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	22690	6440	523	6963	40112	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	26200	10126	137	10263	37202	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	2758	227	2985	42305	14347872
16	PH Thrissur	Achamma (AEE in charge)	42130	46655	46655	46655	23270	6337	110	6447	35683	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	22319	6690	529	7219	31826	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	30822	4880	455	5335	29151	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29412	6046	402	6448	26944	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	12966	4228	192	4420	16749	6706339
21	PH Thodupuzha	Meerankutty (AEE in charge)	20115	21631	21631	21631	14220	3655	268	3923	16192	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	11147	5696	408	6104	12801	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	16702	8402	22	8424	7658	5094778
24	PH Kottayam	Sajeev Ratnakaran	9678	18031	18031	18031	12550	6494	251	6745	2933	3065990
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4072	155	4227	7549	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	6155	3369	90	3459	6946	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2074	394	2468	1767	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3720	78	3798	-1070	864230
Total			1209476	1239928	1240989	1239989	789091	213969	10138	224107	985369	383161997

JJM - Weekly Progress Report of Project divisions- (Week - 17)
(For the Week: 14-02-2021 to 20-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	172153	172153	115443	4686	409	5095	161146	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1534	87	1621	144419	46265472
3	Project Chittur	Hari N R	142350	91812	91812	91812	17819	987	7	994	141356	45096480
4	Project Malapuram	SureshBabu T. (in charge)	138938	108920	109460	109460	87565	3419	147	3566	135372	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	16646	1417	18063	55961	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27069	4766	357	5123	69307	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	3121	372	3493	32998	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	3879	317	4196	12102	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	150	6	156	14420	4617677
10	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19650	3440	63	3503	9557	4137408
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3681	30	3711	2528	1976515
Total			828687	875998	875092	857580	450181	46309	3212	49521	779166	262528042