

JJM - Weekly Progress Report - (Week - 18)
(For the Week: 21-02-2021 to 27-02-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Thomas John,
PH Palakkad
8547638064

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	172153	172153	115443	5095	↓ 112	5207	161034	52665149	701
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1621	↓ 50	1671	144369	46265472	987
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	↓ 0	994	141356	45096480	46
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	3566	↑ 278	3844	135094	44015558	2491
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	18063	↓ 1237	19300	54724	23450803	8885
Sub Total (G Sreekumar, TM)			667593	652025	652516	643778	349192	29339	↓ 1677	↑ 31016	636577	211493462	13110
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	20833	↑ 2015	22848	55648	24867533	9623
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55100	4786	↑ 827	5613	84381	28510099	2105
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8441	↓ 121	8562	77262	27189043	4537
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	62366	7367	↑ 429	7796	75521	26394826	3746
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	8443	↑ 471	8914	66408	23862010	3622
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27105	5123	↓ 293	5416	69014	23579424	950
Sub Total (Leena Kumary. S, CE)			487383	500415	502867	502867	308835	54993	↑ 4156	↑ 59149	428234	154402934	24583
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	55311	9187	↑ 910	10097	49653	18928800	3900
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	12855	↑ 124	12979	46258	18766282	7001
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36671	10077	↑ 193	10270	47025	18151056	5863
15	PH Palakkad	Thomas John	56240	73745	73745	73745	54886	18192	↑ 1179	19371	36869	17816832	12463
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	8774	↓ 395	9169	43560	16704547	3442
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	10528	↑ 985	11513	43359	17383450	5875
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29037	15396	↓ 198	15594	36830	16607923	8439
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	6963	↑ 561	7524	39551	14913360	1517
Sub Total (Sandhya P, DCE-1, PIU)			439622	429744	429294	429294	318110	91972	↑ 4545	↑ 96517	343105	139272250	48500
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	26200	10263	↓ 0	10263	37202	15036912	5055
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	2985	↓ 42	3027	42263	14347872	1239
22	PH Thrissur	Manu B	42130	46655	46655	46655	26896	6447	↑ 200	6647	35483	13346784	2283
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	7219	↓ 503	7722	31323	12369456	3340
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	3493	↓ 350	3843	32648	11560349	2193
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	5335	↓ 178	5513	28973	10925165	2754
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	6448	↑ 568	7016	26376	10578586	2327
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	4420	↑ 354	4774	16395	6706339	1939
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14220	3923	↑ 378	4301	15814	6372432	1547
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	6104	↑ 410	6514	12391	5989104	2813
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	4196	↓ 285	4481	11817	5163206	2615
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17152	8424	↑ 112	8536	7546	5094778	3916
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	156	↑ 36	192	14384	4617677	100
33	PH Kottayam	Sajeer Ratnakaran	9678	18031	18031	18031	12550	6745	↓ 217	6962	2716	3065990	3818
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4227	↓ 80	4307	7469	3730637	1986
35	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19650	3503	↓ 0	3503	9557	4137408	2047
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	8405	3459	↓ 65	3524	6881	3296304	2196
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3711	↓ 6	3717	2522	1976515	1496
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2468	↓ 234	2702	1533	1341648	804
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3798	↓ 16	3814	-1086	864230	1740
Sub Total (Rathnakumar. VK, DCE)			443565	533742	531404	521630	332259	97324	↓ 4034	101358	342207	140521392	46208
Total			2038163	2115926	2116081	2097569	1308396	273628	↑ 14412	288040	1750123	645690038	132401

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 28/02/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 18)
(For the Week: 21-02-2021 to 27-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	20833	↑ 2015	22848	55648	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55100	4786	↑ 827	5613	84381	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8441	↓ 121	8562	77262	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	62366	7367	↑ 429	7796	75521	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	8443	↑ 471	8914	66408	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	55311	9187	↑ 910	10097	49653	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	12855	↑ 124	12979	46258	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36671	10077	↑ 193	10270	47025	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	54886	18192	↑ 1179	19371	36869	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	8774	↓ 395	9169	43560	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	10528	↑ 985	11513	43359	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29037	15396	↓ 198	15594	36830	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	6963	↑ 561	7524	39551	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	26200	10263	↓ 0	10263	37202	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	2985	↓ 42	3027	42263	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	26896	6447	↑ 200	6647	35483	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	7219	↓ 503	7722	31323	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	5335	↓ 178	5513	28973	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	6448	↑ 568	7016	26376	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	4420	↑ 354	4774	16395	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14220	3923	↑ 378	4301	15814	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	6104	↑ 410	6514	12391	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17152	8424	↑ 112	8536	7546	5094778
24	PH Kottayam	Sajeev Ratnakaran	9678	18031	18031	18031	12550	6745	↓ 217	6962	2716	3065990
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4227	↓ 80	4307	7469	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	8405	3459	↓ 65	3524	6881	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2468	↓ 234	2702	1533	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3798	↓ 16	3814	-1086	864230
Total			1209476	1239928	1240989	1239989	850566	224107	11765	235872	973604	383161997

JJM - Weekly Progress Report of Project divisions- (Week - 18)
(For the Week: 21-02-2021 to 27-02-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	SanthoshKumar (AEE in charge)	166241	172153	172153	172153	115443	5095	↓ 112	5207	161034	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1621	↓ 50	1671	144369	46265472
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	↓ 0	994	141356	45096480
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	3566	↑ 278	3844	135094	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	18063	↓ 1237	19300	54724	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27105	5123	↓ 293	5416	69014	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	3493	↓ 350	3843	32648	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	4196	↓ 285	4481	11817	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	13776	156	↑ 36	192	14384	4617677
10	Project Kottayam	Pradeep. PS	13060	64149	64149	55375	19650	3503	↓ 0	3503	9557	4137408
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3711	↓ 6	3717	2522	1976515
Total			828687	875998	875092	857580	457830	49521	2647	52168	776519	262528042