

JJM - Weekly Progress Report - (Week - 19)
(For the Week: 28-02-2021 to 06-03-2021)

Top performers of the week



Sunil Kumar,
PH Alappuzha
8547638034



Sheeja A,
UIDSSMT Alappuzha
8547638100



Jolly. KK,
PH Aluva
9496033300

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	5207	426	5633	160608	52665149	1047
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1671	68	1739	144301	46265472	987
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	0	994	141356	45096480	46
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	3844	557	4401	134537	44015558	2551
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	19300	1317	20617	53407	23450803	9982
Sub Total (G Sreekumar, TM)			667593	652025	652516	643778	347757	31016	2368	33384	634209	211493462	14613
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	22848	2334	25182	53314	24867533	10774
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	5613	584	6197	83797	28510099	2158
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8562	188	8750	77074	27189043	5136
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	62366	7796	185	7981	75336	26394826	4083
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	8914	611	9525	65797	23862010	4447
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27334	5416	393	5809	68621	23579424	1949
Sub Total (Leena Kumary. S, CE)			487383	500415	502867	502867	309914	59149	4295	63444	423939	154402934	28547
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	55311	10097	1081	11178	48572	18928800	4255
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	12979	128	13107	46130	18766282	7001
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	10270	854	11124	46171	18151056	6163
15	PH Palakkad	Thomas John	56240	73745	73745	73745	54886	19371	936	20307	35933	17816832	12492
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	9169	577	9746	42983	16704547	3568
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	11513	372	11885	42987	17383450	5875
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	15594	778	16372	36052	16607923	8730
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	7524	320	7844	39231	14913360	1928
Sub Total (Sandhya P, DCE-1, PIU)			439622	429744	429294	429294	318670	96517	5046	101563	338059	139272250	50012
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	10263	254	10517	36948	15036912	5671
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	3027	73	3100	42190	14347872	1368
22	PH Thrissur	Manu B	42130	46655	46655	46655	26896	6647	654	7301	34829	13346784	2283
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	7722	387	8109	30936	12369456	3999
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	3843	355	4198	32293	11560349	2193
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	5513	572	6085	28401	10925165	2754
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	7016	899	7915	25477	10578586	2327
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	4774	361	5135	16034	6706339	2117
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	4301	328	4629	15486	6372432	1757
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	6514	503	7017	11888	5989104	2813
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	4481	369	4850	11448	5163206	3050
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	8536	212	8748	7334	5094778	4046
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	192	28	220	14356	4617677	100
33	PH Kottayam	Sajeve Ratnakaran	9678	18031	18031	18031	12550	6962	316	7278	2400	3065990	4397
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4307	187	4494	7282	3730637	1986
35	Project Kottayam	Pradeep. PS	13060	64149	63149	54375	19820	3503	345	3848	9212	4137408	2301
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	8755	3524	135	3659	6746	3296304	2196
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3717	193	3910	2329	1976515	2324
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2702	218	2920	1315	1341648	804
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3814	48	3862	-1134	864230	2119
Sub Total (Rathnakumar. VK, DCE)			443565	533742	530404	520630	335768	101358	6437	107795	335770	140521392	50605
Total			2038163	2115926	2115081	2096569	1312109	288040	18146	306186	1731977	645690038	143777

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 07/03/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 19)
(For the Week: 28-02-2021 to 06-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	22848	↑ 2334	25182	53314	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	5613	↓ 584	6197	83797	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8562	↑ 188	8750	77074	27189043
4	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	62366	7796	↓ 185	7981	75336	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	8914	↑ 611	9525	65797	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	55311	10097	↑ 1081	11178	48572	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	12979	↑ 128	13107	46130	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	10270	↑ 854	11124	46171	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	54886	19371	↓ 936	20307	35933	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	9169	↑ 577	9746	42983	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	11513	↓ 372	11885	42987	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	15594	↑ 778	16372	36052	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	7524	↓ 320	7844	39231	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	10263	↑ 254	10517	36948	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	3027	↑ 73	3100	42190	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	26896	6647	↑ 654	7301	34829	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	7722	↓ 387	8109	30936	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	5513	↑ 572	6085	28401	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	7016	↑ 899	7915	25477	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	4774	↑ 361	5135	16034	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	4301	↓ 328	4629	15486	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	6514	↑ 503	7017	11888	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	8536	↑ 212	8748	7334	5094778
24	PH Kottayam	Sajeer Ratnakaran	9678	18031	18031	18031	12550	6962	↑ 316	7278	2400	3065990
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4307	↑ 187	4494	7282	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	8755	3524	↑ 135	3659	6746	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2702	↓ 218	2920	1315	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3814	↑ 48	3862	-1134	864230
Total			1209476	1239928	1240989	1239989	854015	235872	14095	249967	959509	383161997

JJM - Weekly Progress Report of Project divisions- (Week - 19)
(For the Week: 28-02-2021 to 06-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	5207	↑ 426	5633	160608	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1671	↑ 68	1739	144301	46265472
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	→ 0	994	141356	45096480
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	3844	↑ 557	4401	134537	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	19300	↑ 1317	20617	53407	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27334	5416	↑ 393	5809	68621	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	3843	↑ 355	4198	32293	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	4481	↑ 369	4850	11448	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	192	↓ 28	220	14356	4617677
10	Project Kottayam	Pradeep. PS	13060	64149	63149	54375	19820	3503	↑ 345	3848	9212	4137408
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3717	↑ 193	3910	2329	1976515
Total			828687	875998	874092	856580	458094	52168	4051	56219	772468	262528042