

**JJM - Weekly Progress Report - (Week - 20)**  
(For the Week: 07-03-2021 to 13-03-2021)

**Top performers of the week**



Thomas John,  
PH Palakkad  
8547638064



Sheeja A,  
UIDSSMT Alappuzha  
8547638100



Saleem P K  
PH Shornur  
8547638065

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	5633	559	6192	160049	52665149	1437
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1739	199	1938	144102	46265472	987
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	0	994	141356	45096480	46
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	4401	137	4538	134400	44015558	2951
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	20617	1469	22086	51938	23450803	11423
<b>Sub Total (G Sreekumar, TM)</b>			<b>667593</b>	<b>652025</b>	<b>652516</b>	<b>643778</b>	<b>347757</b>	<b>33384</b>	<b>2364</b>	<b>35748</b>	<b>631845</b>	<b>211493462</b>	<b>16844</b>
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	25182	171	25353	53143	24867533	14636
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	6197	446	6643	83351	28510099	2538
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8750	81	8831	76993	27189043	5636
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	7981	593	8574	74743	26394826	4664
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	9525	429	9954	65368	23862010	5350
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27348	5809	329	6138	68292	23579424	2426
<b>Sub Total (Leena Kumary. S, CE)</b>			<b>487383</b>	<b>500415</b>	<b>502867</b>	<b>502867</b>	<b>311692</b>	<b>63444</b>	<b>2049</b>	<b>65493</b>	<b>421890</b>	<b>154402934</b>	<b>35250</b>
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	11178	764	11942	47808	18928800	4972
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	13107	713	13820	45417	18766282	9405
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	11124	936	12060	45235	18151056	7219
15	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	20307	8522	28829	27411	17816832	15436
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	9746	646	10392	42337	16704547	3844
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	11885	972	12857	42015	17383450	7266
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	16372	563	16935	35489	16607923	9053
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	7844	372	8216	38859	14913360	1928
<b>Sub Total (Sandhya P, DCE-1, PIU)</b>			<b>439622</b>	<b>429744</b>	<b>429294</b>	<b>429294</b>	<b>319563</b>	<b>101563</b>	<b>13488</b>	<b>115051</b>	<b>324571</b>	<b>139272250</b>	<b>59123</b>
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	10517	753	11270	36195	15036912	5671
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	3100	10	3110	42180	14347872	1495
22	PH Thrissur	Manu B	42130	46655	46655	46655	26896	7301	675	7976	34154	13346784	2603
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	8109	400	8509	30536	12369456	4298
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4198	252	4450	32041	11560349	2494
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6085	37	6122	28364	10925165	2754
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	7915	509	8424	24968	10578586	2963
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	5135	380	5515	15654	6706339	2117
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	4629	392	5021	15094	6372432	2416
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	7017	538	7555	11350	5989104	3960
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	4850	255	5105	11193	5163206	3629
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	8748	98	8846	7236	5094778	4929
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	220	44	264	14312	4617677	200
33	PH Kottayam	Sajeer Ratnakaran	9678	18031	18031	18031	12550	7278	595	7873	1805	3065990	6302
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4494	182	4676	7100	3730637	3161
35	Project Kottayam	Pradeep. PS	13060	64149	63149	54375	20721	3848	28	3876	9184	4137408	2662
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	8955	3659	236	3895	6510	3296304	2196
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3910	296	4206	2033	1976515	2519
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2920	301	3221	1014	1341648	804
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3862	117	3979	-1251	864230	2119
<b>Sub Total (Rathnakumar. VK, DCE)</b>			<b>443565</b>	<b>533742</b>	<b>530404</b>	<b>520630</b>	<b>336869</b>	<b>107795</b>	<b>6098</b>	<b>113893</b>	<b>329672</b>	<b>140521392</b>	<b>59292</b>
<b>Total</b>			<b>2038163</b>	<b>2115926</b>	<b>2115081</b>	<b>2096569</b>	<b>1315881</b>	<b>306186</b>	<b>23999</b>	<b>330185</b>	<b>1707978</b>	<b>645690038</b>	<b>170509</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 14/03/2021 at 08:00 AM

**JJM - Weekly Progress Report of Maintenance Divisions - (Week - 20)**  
(For the Week: 07-03-2021 to 13-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	25182	↓ 171	25353	53143	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	6197	↓ 446	6643	83351	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8750	↓ 81	8831	76993	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	7981	↑ 593	8574	74743	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	9525	↓ 429	9954	65368	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	11178	↓ 764	11942	47808	18928800
7	WS Kannur	Ramesan Koyilota	59237	57687	57687	57687	48796	13107	↑ 713	13820	45417	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	11124	↑ 936	12060	45235	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	20307	↑ 8522	28829	27411	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	9746	↑ 646	10392	42337	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	11885	↑ 972	12857	42015	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	16372	↓ 563	16935	35489	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	7844	↑ 372	8216	38859	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	10517	↑ 753	11270	36195	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6027	3100	↓ 10	3110	42180	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	26896	7301	↑ 675	7976	34154	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	8109	↑ 400	8509	30536	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6085	↓ 37	6122	28364	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	7915	↓ 509	8424	24968	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	5135	↑ 380	5515	15654	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	4629	↑ 392	5021	15094	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	7017	↑ 538	7555	11350	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	8748	↓ 98	8846	7236	5094778
24	PH Kottayam	Sajeew Ratnakaran	9678	18031	18031	18031	12550	7278	↑ 595	7873	1805	3065990
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4494	↓ 182	4676	7100	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	8955	3659	↑ 236	3895	6510	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	2920	↑ 301	3221	1014	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3862	↑ 117	3979	-1251	864230
<b>Total</b>			<b>1209476</b>	<b>1239928</b>	<b>1240989</b>	<b>1239989</b>	<b>856872</b>	<b>249967</b>	<b>20431</b>	<b>270398</b>	<b>939078</b>	<b>383161997</b>

**JJM - Weekly Progress Report of Project divisions- (Week - 20)**  
(For the Week: 07-03-2021 to 13-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	5633	↑ 559	6192	160049	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1739	↑ 199	1938	144102	46265472
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	→ 0	994	141356	45096480
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	4401	↓ 137	4538	134400	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	20617	↑ 1469	22086	51938	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27348	5809	↓ 329	6138	68292	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4198	↓ 252	4450	32041	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	4850	↓ 255	5105	11193	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	220	↑ 44	264	14312	4617677
10	Project Kottayam	Pradeep. PS	13060	64149	63149	54375	20721	3848	↓ 28	3876	9184	4137408
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	3910	↑ 296	4206	2033	1976515
<b>Total</b>			<b>828687</b>	<b>875998</b>	<b>874092</b>	<b>856580</b>	<b>459009</b>	<b>56219</b>	<b>3568</b>	<b>59787</b>	<b>768900</b>	<b>262528042</b>