

JJM - Weekly Progress Report - (Week - 21)
(For the Week: 14-03-2021 to 20-03-2021)

Top performers of the week



Thomas John,
PH Palakkad
8547638064



Sreelatha B V
PH Kollam
8547001229



Jolly KK
PH Aluva
9496033300

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	6192	600	6792	159449	52665149	1897
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1938	97	2035	144005	46265472	1488
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	379	1373	140977	45096480	46
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	4538	439	4977	133961	44015558	4679
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	22086	453	22539	51485	23450803	12842
Sub Total (G Sreekumar, TM)			667593	652025	652516	643778	347757	35748	1968	37716	629877	211493462	20952
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	25353	725	26078	52418	24867533	16382
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	6643	719	7362	82632	28510099	3571
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8831	813	9644	76180	27189043	6403
9	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	8574	625	9199	74118	26394826	5397
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	9954	896	10850	64472	23862010	7511
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27564	6138	213	6351	68079	23579424	3891
Sub Total (Leena Kumary. S, CE)			487383	500415	502867	502867	311908	65493	3991	69484	417899	154402934	43155
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	11942	1308	13250	46500	18928800	7127
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	13820	591	14411	44826	18766282	11931
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	12060	0	12060	45235	18151056	8496
15	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	28829	4343	33172	23068	17816832	17342
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	10392	394	10786	41943	16704547	6133
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	12857	800	13657	41215	17383450	11611
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	16935	536	17471	34953	16607923	12025
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	8216	2887	11103	35972	14913360	1928
Sub Total (Sandhya P, DCE-1, PIU)			439622	429744	429294	429294	319563	115051	10859	125910	313712	139272250	76593
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	11270	503	11773	35692	15036912	8650
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6183	3110	43	3153	42137	14347872	2196
22	PH Thrissur	Manu B	42130	46655	46655	46655	26896	7976	559	8535	33595	13346784	3360
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	8509	103	8612	30433	12369456	6436
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4450	115	4565	31926	11560349	4352
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6122	228	6350	28136	10925165	4685
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	8424	641	9065	24327	10578586	4124
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	5515	432	5947	15222	6706339	2636
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	5021	385	5406	14709	6372432	2416
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	7555	647	8202	10703	5989104	5200
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	5105	289	5394	10904	5163206	4062
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	8846	1284	10130	5952	5094778	7389
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	264	99	363	14213	4617677	200
33	PH Kottayam	Sajeve Ratnakaran	9878	23031	23031	23031	12550	7873	965	8838	1040	3129350	4497
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4676	123	4799	6977	3730637	3226
35	Project Kottayam	Pradeep. PS	12860	59149	59149	50375	20721	3876	50	3926	8934	4074048	2929
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9305	3895	366	4261	6144	3296304	2566
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	4206	324	4530	1709	1976515	2881
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	3221	317	3538	697	1341648	644
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3979	170	4149	-1421	864230	2119
Sub Total (Rathnakumar. VK, DCE)			443565	533742	531404	521630	337375	113893	7643	121536	322029	140521392	74568
Total			2038163	2115926	2116081	2097569	1316603	330185	24461	354646	1683517	645690038	215268

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 21/03/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 21)
(For the Week: 14-03-2021 to 20-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	25353	↑ 725	26078	52418	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	6643	↑ 719	7362	82632	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	8831	↑ 813	9644	76180	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	8574	↑ 625	9199	74118	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	9954	↑ 896	10850	64472	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	11942	↑ 1308	13250	46500	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	13820	↓ 591	14411	44826	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	12060	↓ 0	12060	45235	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	28829	↓ 4343	33172	23068	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	10392	↓ 394	10786	41943	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	12857	↓ 800	13657	41215	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	16935	↓ 536	17471	34953	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	8216	↑ 2887	11103	35972	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	11270	↓ 503	11773	35692	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6183	3110	↑ 43	3153	42137	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	26896	7976	↓ 559	8535	33595	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	8509	↓ 103	8612	30433	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6122	↑ 228	6350	28136	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	8424	↑ 641	9065	24327	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	5515	↑ 432	5947	15222	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	5021	↓ 385	5406	14709	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	7555	↑ 647	8202	10703	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	8846	↑ 1284	10130	5952	5094778
24	PH Kottayam	Sajeew Ratnakaran	9878	23031	23031	23031	12550	7873	↑ 965	8838	1040	3129350
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4676	↓ 123	4799	6977	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9305	3895	↑ 366	4261	6144	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	3221	↑ 317	3538	697	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	3979	↑ 170	4149	-1421	864230
Total			1209676	1244928	1245989	1244989	857378	270398	21403	291801	917875	383225357

JJM - Weekly Progress Report of Project divisions- (Week - 21)
(For the Week: 14-03-2021 to 20-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	6192	↑ 600	6792	159449	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	1938	↓ 97	2035	144005	46265472
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	994	↑ 379	1373	140977	45096480
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	4538	↑ 439	4977	133961	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	22086	↓ 453	22539	51485	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27564	6138	↓ 213	6351	68079	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4450	↓ 115	4565	31926	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	5105	↑ 289	5394	10904	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	264	↑ 99	363	14213	4617677
10	Project Kottayam	Pradeep. PS	12860	59149	59149	50375	20721	3876	↑ 50	3926	8934	4074048
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	4206	↑ 324	4530	1709	1976515
Total			828487	870998	870092	852580	459225	59787	3058	62845	765642	262464682