

JJM - Weekly Progress Report - (Week - 22)
(For the Week: 21-03-2021 to 27-03-2021)

Top performers of the week



Thomas John,
PH Palakkad
8547638064



Saleem P K
PH Shornur
8547638065



Muhammed Shahi
PH Kochi
9496033301

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	6792	537	7329	158912	52665149	2925
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	2035	-20	2015	144025	46265472	1805
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	1373	4	1377	140973	45096480	162
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	4977	597	5574	133364	44015558	5405
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	22539	505	23044	50980	23450803	22232
Sub Total (G Sreekumar, TM)			667593	652025	652516	643778	347757	37716	1623	39339	628254	211493462	32529
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	26078	831	26909	51587	24867533	24274
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	7362	438	7800	82194	28510099	5503
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	9644	-46	9598	76226	27189043	8546
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	9199	848	10047	73270	26394826	8063
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	10850	269	11119	64203	23862010	10818
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27639	6351	100	6451	67979	23579424	4026
Sub Total (Leena Kumary. S, CE)			487383	500415	502867	502867	311983	69484	2440	71924	415459	154402934	61230
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	13250	899	14149	45601	18928800	12551
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	14411	761	15172	44065	18766282	13606
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	12060	540	12600	44695	18151056	11839
15	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	33172	8176	41348	14892	17816832	21848
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	10786	661	11447	41282	16704547	8824
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	13657	4181	17838	37034	17383450	13052
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	17471	537	18008	34416	16607923	15466
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	11103	353	11456	35619	14913360	3897
Sub Total (Sandhya P, DCE-1, PIU)			439622	429744	429294	429294	319563	125910	16108	142018	297604	139272250	101083
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	11773	495	12268	35197	15036912	10521
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6183	3153	121	3274	42016	14347872	2658
22	PH Thrissur	Manu B	42130	46655	46655	46655	26896	8535	310	8845	33285	13346784	7581
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	8612	166	8778	30267	12369456	8045
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4565	167	4732	31759	11560349	4601
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6350	82	6432	28054	10925165	5980
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	9065	273	9338	24054	10578586	8031
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	5947	467	6414	14755	6706339	4576
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	5406	70	5476	14639	6372432	4177
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	8202	258	8460	10445	5989104	6670
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	5394	66	5460	10838	5163206	5324
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	10130	335	10465	5617	5094778	9286
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	363	114	477	14099	4617677	393
33	PH Kottayam	Sajeer Ratnakaran	9878	23031	23031	23031	12550	8838	836	9674	204	3129350	7573
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4799	86	4885	6891	3730637	4153
35	Project Kottayam	Pradeep. PS	12860	59149	59149	50375	20721	3926	340	4266	8594	4074048	4095
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9355	4261	192	4453	5952	3296304	4075
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	4530	160	4690	1549	1976515	4369
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	3538	2168	5706	-1471	1341648	1361
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4149	156	4305	-1577	864230	3013
Sub Total (Rathnakumar. VK, DCE)			443565	533742	531404	521630	337425	121536	6862	128398	315167	140521392	106482
Total			2038163	2115926	2116081	2097569	1316728	354646	27033	381679	1656484	6.46E+08	301324

55lpcd * 4 nos = 220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 28/03/2021 at 08:00 AM

JJM - Weekly Progress Report of Maintenance Divisions - (Week - 22)
(For the Week: 21-03-2021 to 27-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	26078	↑ 831	26909	51587	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	55950	7362	↓ 438	7800	82194	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	9644	↓ -46	9598	76226	27189043
4	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	9199	↑ 848	10047	73270	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	10850	↓ 269	11119	64203	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	13250	↓ 899	14149	45601	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	14411	↑ 761	15172	44065	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	12060	↑ 540	12600	44695	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	33172	↑ 8176	41348	14892	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	10786	↑ 661	11447	41282	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	13657	↑ 4181	17838	37034	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	17471	↑ 537	18008	34416	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	11103	↓ 353	11456	35619	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	11773	↓ 495	12268	35197	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6183	3153	↑ 121	3274	42016	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	26896	8535	↓ 310	8845	33285	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33429	8612	↑ 166	8778	30267	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6350	↓ 82	6432	28054	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	9065	↓ 273	9338	24054	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	5947	↑ 467	6414	14755	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	5406	↓ 70	5476	14639	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12630	8202	↓ 258	8460	10445	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	10130	↓ 335	10465	5617	5094778
24	PH Kottayam	Sajeep Ratnakaran	9878	23031	23031	23031	12550	8838	↓ 836	9674	204	3129350
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	4799	↓ 86	4885	6891	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9355	4261	↓ 192	4453	5952	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	3538	↑ 2168	5706	-1471	1341648
28	PH South Tvpm	Hema. SV	2728	2728	3210	3210	3210	4149	↓ 156	4305	-1577	864230
Total			1209676	1244928	1245989	1244989	857428	291801	24463	316264	893412	3.83E+08

JJM - Weekly Progress Report of Project divisions- (Week - 22)
(For the Week: 21-03-2021 to 27-03-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	6792	↓ 537	7329	158912	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	2035	↓ -20	2015	144025	46265472
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	1373	↓ 4	1377	140973	45096480
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	4977	↑ 597	5574	133364	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102447	22539	↑ 505	23044	50980	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27639	6351	↓ 100	6451	67979	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4565	↑ 167	4732	31759	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	5394	↓ 66	5460	10838	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	363	↑ 114	477	14099	4617677
10	Project Kottayam	Pradeep. PS	12860	59149	59149	50375	20721	3926	↑ 340	4266	8594	4074048
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	4530	↓ 160	4690	1549	1976515
Total			828487	870998	870092	852580	459300	62845	2570	65415	763072	2.62E+08