

**JJM - Weekly Progress Report - (Week 2)**  
( 11-04-2021 to 17-04-2021)

**Top performers of the period**



Sabeer A Rahim,  
Project Kollam  
8547638052



Sunil Kumar,  
PH Alapuzha  
8547638034



Suresh Babu T  
PH Malapuram  
8547638062

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	8272	3572	11844	154397	52665149	2981
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	2257	149	2406	143634	46265472	1805
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	1729	79	1808	140542	45096480	162
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	5759	655	6414	132524	44015558	5590
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102522	24401	998	25399	48625	23450803	22305
<b>Sub Total (G Sree Kumar, TM)</b>			<b>667593</b>	<b>652025</b>	<b>652516</b>	<b>643778</b>	<b>347832</b>	<b>42418</b>	<b>5453</b>	<b>47871</b>	<b>619722</b>	<b>211493462</b>	<b>32843</b>
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	30053	1954	32007	46489	24867533	25284
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90513	90513	56022	9280	349	9629	80365	28510099	6087
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	10120	412	10532	75292	27189043	8950
9	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	11121	195	11316	72001	26394826	9021
10	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	11505	1626	13131	62191	23862010	10818
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27639	6581	188	6769	67661	23579424	4334
<b>Sub Total (Leena Kumary. S. CE)</b>			<b>487383</b>	<b>500415</b>	<b>502857</b>	<b>502857</b>	<b>312055</b>	<b>78660</b>	<b>4724</b>	<b>83384</b>	<b>403999</b>	<b>154402934</b>	<b>64494</b>
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	15581	485	16066	43684	18928800	12769
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	16492	-35	16457	42780	18766282	13606
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	13975	738	14713	42582	18151056	12086
15	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	43075	0	43075	13165	17816832	23000
16	WS Attingal	Byju. V	52729	55786	55786	55786	36274	12249	1093	13342	39387	16704547	9537
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	19873	474	20347	34525	17383450	13975
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	18813	1117	19930	32494	16607923	15665
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	12559	-567	11992	35083	14913360	4137
<b>Sub Total (Sandhya P, DCE-1, PIU)</b>			<b>439622</b>	<b>429744</b>	<b>429294</b>	<b>429294</b>	<b>319563</b>	<b>152617</b>	<b>3305</b>	<b>155922</b>	<b>283700</b>	<b>139272250</b>	<b>104775</b>
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	12954	370	13324	34141	15036912	10521
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6183	3440	237	3677	41613	14347872	2744
22	PH Thrissur	Manu B	42130	46655	46655	46655	26941	9340	305	9645	32485	13346784	7601
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33452	9206	644	9850	29195	12369456	8084
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4732	1148	5880	30611	11560349	4601
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6604	245	6849	27637	10925165	6187
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	9644	451	10095	23297	10578586	8554
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	6738	254	6992	14177	6706339	5256
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	5863	0	5863	14252	6372432	4919
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12689	9201	339	9540	9365	5989104	7104
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	5807	108	5915	10383	5163206	5392
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17252	12616	948	13564	2518	5094778	10023
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	508	0	508	14068	4617677	469
33	PH Kottayam	Sajeev Ratnakaran	9607	23031	23031	23031	12550	13620	150	13770	-4163	3043498	7573
34	PH Sultanbathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5354	-10	5344	6432	3730637	4294
35	Project Kottayam	Pradeep. PS	13131	59149	59149	50375	20994	4639	73	4712	8419	4159901	4269
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9355	5083	276	5359	5046	3296304	4497
37	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	5999	57	6056	183	1976515	4562
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	3809	71	3880	355	1341648	3004
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4431	0	4431	-1703	864230	3210
<b>Sub Total (Beena S, DCE-3, PIU(i/c))</b>			<b>443565</b>	<b>533742</b>	<b>531404</b>	<b>521630</b>	<b>337825</b>	<b>139588</b>	<b>5666</b>	<b>145254</b>	<b>298311</b>	<b>140521392</b>	<b>112864</b>
<b>Total</b>			<b>2038163</b>	<b>2115926</b>	<b>2116071</b>	<b>2097559</b>	<b>1317275</b>	<b>413283</b>	<b>19148</b>	<b>432431</b>	<b>1605732</b>	<b>645690038</b>	<b>314976</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 17/04/2021 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 2)**  
( 11-04-2021 to 17-04-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	30053	1954	32007	46489	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90513	90513	56022	9280	349	9629	80365	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	10120	412	10532	75292	27189043
4	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	64130	11121	195	11316	72001	26394826
5	PH Malapuram	Suresh Babu. T	75322	82540	82540	82540	55563	11505	1626	13131	62191	23862010
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	15581	485	16066	43684	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	48796	16492	-35	16457	42780	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	36731	13975	738	14713	42582	18151056
9	PH Palakkad	Thomas John	56240	73745	73745	73745	54980	43075	0	43075	13165	17816832
10	WS Attingal	Byju. V	52729	55786	55786	55786	36274	12249	1093	13342	39387	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	19873	474	20347	34525	17383450
12	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	29537	18813	1117	19930	32494	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	12559	-567	11992	35083	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	27289	12954	370	13324	34141	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6183	3440	237	3677	41613	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	26941	9340	305	9645	32485	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33452	9206	644	9850	29195	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	6604	245	6849	27637	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29447	9644	451	10095	23297	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	6738	254	6992	14177	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	5863	0	5863	14252	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12689	9201	339	9540	9365	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	12752	12616	948	13564	2518	5094778
24	PH Kottayam	Sajeev Ratnakaran	9607	23031	23031	23031	12550	13620	150	13770	-4163	3043498
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5354	-10	5344	6432	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9355	5083	276	5359	5046	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	3809	71	3880	355	1341648
28	PH South Tvp	Hema. SV	2728	3210	3210	3210	3210	4431	0	4431	-1703	864230
<b>Total</b>			<b>1209405</b>	<b>1244928</b>	<b>1245979</b>	<b>1244979</b>	<b>857627</b>	<b>342599</b>	<b>12121</b>	<b>354720</b>	<b>854685</b>	<b>383139504</b>

**JJM - Progress Report of Project divisions (Week 2)**  
( 11-04-2021 to 17-04-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	114008	8272	3572	11844	154397	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	18305	2257	149	2406	143634	46265472
3	Project Chittur	Hari N R	142350	91812	91812	91812	25432	1729	79	1808	140542	45096480
4	Project Malapuram	Mohamed Seddeque P	138938	108920	109460	109460	87565	5759	655	6414	132524	44015558
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102522	24401	998	25399	48625	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	27639	6581	188	6769	67661	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	4732	1148	5880	30611	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	5807	108	5915	10383	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	15076	508	0	508	14068	4617677
10	Project Kottayam	Pradeep. PS	13131	59149	59149	50375	20994	4639	73	4712	8419	4159901
11	Project Adoor	Rekha. PS	6239	6642	6642	6642	6642	5999	57	6056	183	1976515
<b>Total</b>			<b>828758</b>	<b>870998</b>	<b>870092</b>	<b>852580</b>	<b>459648</b>	<b>70684</b>	<b>7027</b>	<b>77711</b>	<b>751047</b>	<b>262550534</b>