

JJM - Weekly Progress Report - (Week 6)
(09-05-2021 to 15-05-2021)

Top performers of the period



Jolly
PH Aluva
9496033300



Sreelatha, BV,
PH Kollam
8547001229



Pradeep, VK,
WS Kochi
9496033302

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	128773	14491	665	15156	151085	52665149	4509
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	115877	3111	35	3146	142894	46265472	2794
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	1906	509	2415	137760	44407440	162
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	7180	0	7180	131658	43983878	6590
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102522	27062	182	27244	46780	23450803	23100
Sub Total (G Sreekumar, TM)			665318	646565	652516	643778	500255	53750	1391	55141	610177	210772742	37155
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	36496	55	36551	41945	24867533	30576
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	11774	65	11839	78155	28510099	7003
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	10908	456	11364	74460	27189043	8950
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	63385	12627	333	12960	70357	26394826	9269
10	PH Malapuram	Suresh Babu. T	75422	88000	82540	82540	61019	15206	545	15751	59671	23893690	11950
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	7233	360	7593	66837	23579424	4761
Sub Total (Leena Kumary. S, CE)			487483	505875	502867	502867	352204	94244	1814	96058	391425	154434614	72509
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	18012	1220	19232	40518	18928800	14498
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	53634	19583	465	20048	39189	18766282	15165
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52251	16213	62	16275	41020	18151056	13257
15	PH Palakkad	Raju(AEE i/c)	58415	73745	68455	68401	67823	48504	663	49167	9248	18505872	25741
16	WS Attingal	Byju. V	52729	55786	55786	55786	41434	15330	267	15597	37132	16704547	9659
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	34712	470	23467	31405	17383450	16551
18	HW Aruvikkara	Noushad. A	52424	35385	35385	35385	32904	21103	15	21118	31306	16607923	15665
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	13635	811	14446	32629	14913360	4137
Sub Total (Sandhya P, DCE-1, PIU)			441797	413205	407465	407411	361291	187092	3973	179350	262447	139961290	114673
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	14725	272	14997	32468	15036912	11305
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4090	202	4292	40998	14347872	2744
22	PH Thrissur	Manu B	42130	46655	46655	46655	28559	10734	88	10822	31308	13346784	7610
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10412	157	10569	28476	12369456	8084
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	8409	60	8469	28022	11560349	5531
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7592	109	7701	26785	10925165	6229
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29347	10889	0	10889	22503	10578586	9115
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	7260	771	8031	13138	6706339	5514
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	6690	228	6918	13197	6372432	4919
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12914	10452	142	10594	8311	5989104	7979
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	6288	126	6414	9884	5163206	5894
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	15355	117	15472	610	5094778	11250
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	628	0	628	13948	4617677	568
33	PH Kottayam	Sajeiv Ratnakaran	9857	23031	23031	23031	12550	14038	0	14038	-4181	3122698	7573
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5738	19	5757	6019	3730637	4360
35	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34399	4778	41	4819	8062	4080701	4247
36	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9355	6487	128	6615	3790	3296304	5239
37	Project Adoor	Harikumar. J(i/c)	6239	6642	6642	6642	6642	6276	37	6313	-74	1976515	4562
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4105	87	4192	43	1341648	3380
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4431	0	4431	-1703	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443565	533742	531404	521630	360334	159377	2584	161961	281604	140521392	119313
Total			2038163	2099387	2094252	2075686	1574084	494463	9762	492510	1545653	645690038	343650

55lpcd * 4 nos = 220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 15/05/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 6)
(09-05-2021 to 15-05-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	36496	↓ 55	36551	41945	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	11774	↓ 65	11839	78155	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	10908	↑ 456	11364	74460	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	63385	12627	↑ 333	12960	70357	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	82540	82540	61019	15206	↑ 545	15751	59671	23893690
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	18012	↑ 1220	19232	40518	18928800
7	WS Kannur	Ramesan Koyilota	59237	57687	57687	57687	53634	19583	↓ 465	20048	39189	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52251	16213	↓ 62	16275	41020	18151056
9	PH Palakkad	Raju(AEE i/c)	58415	73745	68455	68401	67823	48504	↓ 663	49167	9248	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	41434	15330	↓ 267	15597	37132	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	34712	↑ 470	23467	31405	17383450
12	HW Aruvikkara	Noushad. A	52424	35385	35385	35385	32904	21103	↓ 15	21118	31306	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	13635	↑ 811	14446	32629	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	14725	↓ 272	14997	32468	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4090	↑ 202	4292	40998	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	28559	10734	↓ 88	10822	31308	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10412	↑ 157	10569	28476	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7592	↓ 109	7701	26785	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29347	10889	↓ 0	10889	22503	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	7260	↑ 771	8031	13138	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14720	6690	↓ 228	6918	13197	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12914	10452	↓ 142	10594	8311	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	15355	↓ 117	15472	610	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	14038	↓ 0	14038	-4181	3122698
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5738	↓ 19	5757	6019	3730637
26	PH Pathanamthitta	Harikumar. J	10405	12750	12750	12750	9355	6487	↓ 128	6615	3790	3296304
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4105	↑ 87	4192	43	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4431	→ 0	4431	-1703	864230

JJM - Progress Report of Project divisions (Week 6)
(09-05-2021 to 15-05-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	128773	14491	↓ 665	15156	151085	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	115877	3111	↓ 35	3146	142894	46265472
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	1906	↑ 509	2415	137760	44407440
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	7180	↓ 0	7180	131658	43983878
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102522	27062	↓ 182	27244	46780	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	7233	↑ 360	7593	66837	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	8409	↓ 60	8469	28022	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	6288	↑ 126	6414	9884	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	628	↓ 0	628	13948	4617677
10	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34399	4778	↑ 41	4819	8062	4080701
11	Project Adoor	Harikumar. J(i/c)	6239	6642	6642	6642	6642	6276	↑ 37	6313	-74	1976515