

**JJM - Weekly Progress Report - (Week 7)**  
( 16-05-2021 to 22-05-2021)

**Top performers of the week**



Saiju Purushothaman  
PH Thiruvalla  
8547638032



Sunilkumar,  
PH Alappuzha  
8547638034



Mohamed Seddeque,  
Project Malapuram  
8547638059

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	128773	15156	↓ 161	15317	150924	52665149	4339
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	115877	3146	↑ 129	3275	142765	46265472	2794
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2415	↓ 0	2415	137760	44407440	162
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	7180	↑ 1010	8190	130648	43983878	6590
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102522	27244	↓ 158	27402	46622	23450803	23100
<b>Sub Total (G Sreekumar, TM)</b>			<b>665318</b>	<b>646565</b>	<b>652516</b>	<b>643778</b>	<b>500255</b>	<b>55141</b>	<b>↑ 1458</b>	<b>↑ 56599</b>	<b>608719</b>	<b>210772742</b>	<b>36985</b>
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	36551	↑ 1453	38004	40492	24867533	30576
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	11839	↑ 501	12340	77654	28510099	7003
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	11364	↓ 71	11435	74389	27189043	8950
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	65835	12960	↑ 505	13465	69852	26394826	9269
10	PH Malapuram	Suresh Babu. T	75422	88000	82540	82540	61019	15751	↓ 373	16124	59298	23893690	11950
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	7593	↓ 2	7595	66835	23579424	4761
<b>Sub Total (Leena Kumary. S, CE)</b>			<b>487483</b>	<b>505875</b>	<b>502867</b>	<b>502867</b>	<b>354654</b>	<b>96058</b>	<b>↑ 2905</b>	<b>↑ 98963</b>	<b>388520</b>	<b>154434614</b>	<b>72509</b>
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	19232	↓ 636	19868	39882	18928800	14498
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	55441	20048	↑ 815	20863	38374	18766282	15165
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	16275	↑ 165	16440	40855	18151056	13257
15	PH Palakkad	Raju(AEE i/c)	58415	73745	73745	72502	67823	49167	↓ 245	49412	9003	18505872	25741
16	WS Attingal	Byju. V	52729	55786	55786	55786	41564	15597	↓ 94	15691	37038	16704547	9537
17	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	23467	↑ 865	24332	30540	17383450	16551
18	HW Aruvikkara	Noushad. A	52424	35385	35385	35385	32904	21118	↓ 0	21118	31306	16607923	15665
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	14446	↓ 200	14646	32429	14913360	4137
<b>Sub Total (Sandhya P, DCE-1, PIU)</b>			<b>441797</b>	<b>413205</b>	<b>412755</b>	<b>411512</b>	<b>363478</b>	<b>179350</b>	<b>↑ 3020</b>	<b>↑ 182370</b>	<b>259427</b>	<b>139961290</b>	<b>114551</b>
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	14997	↓ 113	15110	32355	15036912	11305
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4292	↓ 39	4331	40959	14347872	2744
22	PH Thrissur	Manu B	42130	46655	46655	46655	29309	10822	↑ 558	11380	30750	13346784	7610
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10569	↓ 46	10615	28430	12369456	8084
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	8469	↓ 0	8469	28022	11560349	5531
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7701	↓ 94	7795	26691	10925165	6229
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29347	10889	↑ 299	11188	22204	10578586	9115
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	8031	↓ 645	8676	12493	6706339	5514
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	6918	↓ 45	6963	13152	6372432	4955
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12855	10594	↑ 338	10932	7973	5989104	7979
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	6414	↓ 17	6431	9867	5163206	5894
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	15472	↑ 1558	17030	-948	5094778	11250
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	628	↓ 0	628	13948	4617677	568
33	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	14038	↑ 465	14503	-4646	3122698	7601
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5757	↑ 75	5832	5944	3730637	4360
35	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34399	4819	↓ 0	4819	8062	4080701	4466
36	PH Pathanamthitta	Harikumar. J	10805	12750	12750	12750	9355	6615	↑ 551	7166	3639	3423024	5239
37	Project Adoor	Harikumar. J(i/c)	6239	6642	6642	6642	6642	6313	↓ 1	6314	-75	1976515	4562
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4192	↓ 32	4224	11	1341648	3393
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4431	↑ 101	4532	-1804	864230	3210
<b>Sub Total (Beena S, DCE-3,PIU(i/c))</b>			<b>443965</b>	<b>533742</b>	<b>531404</b>	<b>521630</b>	<b>361070</b>	<b>161961</b>	<b>↑ 4977</b>	<b>166938</b>	<b>277027</b>	<b>140648112</b>	<b>119609</b>
<b>Total</b>			<b>2038563</b>	<b>2099387</b>	<b>2099542</b>	<b>2079787</b>	<b>1579457</b>	<b>492510</b>	<b>↑ 12360</b>	<b>504870</b>	<b>1533693</b>	<b>645816758</b>	<b>343654</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 22/05/2021 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 7)**  
( 16-05-2021 to 22-05-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	36551	↑ 1453	38004	40492	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	11839	↑ 501	12340	77654	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	11364	↓ 71	11435	74389	27189043
4	PH Irinjalakkuda	Bindu Sugunan	83317	88184	88184	88184	65835	12960	↑ 505	13465	69852	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	82540	82540	61019	15751	↓ 373	16124	59298	23893690
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	56110	19232	↓ 636	19868	39882	18928800
7	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	55441	20048	↑ 815	20863	38374	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	16275	↑ 165	16440	40855	18151056
9	PH Palakkad	Raju(AEE i/c)	58415	73745	73745	72502	67823	49167	↓ 245	49412	9003	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	41564	15597	↓ 94	15691	37038	16704547
11	PH Shornur	Saleem. PK	54872	31878	31428	31428	31428	23467	↑ 865	24332	30540	17383450
12	HW Aruvikkara	Noushad. A	52424	35385	35385	35385	32904	21118	↓ 0	21118	31306	16607923
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	14446	↓ 200	14646	32429	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	14997	↓ 113	15110	32355	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4292	↓ 39	4331	40959	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	29309	10822	↑ 558	11380	30750	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10569	↓ 46	10615	28430	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7701	↓ 94	7795	26691	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29347	10889	↑ 299	11188	22204	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	8031	↓ 645	8676	12493	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	6918	↓ 45	6963	13152	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	12855	10594	↑ 338	10932	7973	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	15472	↑ 1558	17030	-948	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	14038	↑ 465	14503	-4646	3122698
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5757	↑ 75	5832	5944	3730637
26	PH Pathanamthitta	Harikumar. J	10805	12750	12750	12750	9355	6615	↑ 551	7166	3639	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4192	↓ 32	4224	11	1341648
28	PH South Tvpm	Hema. SV	2728	2728	3210	3210	3210	4431	↑ 101	4532	-1804	864230
<b>Total</b>			<b>1212330</b>	<b>1233849</b>	<b>1229450</b>	<b>1227207</b>	<b>925787</b>	<b>403133</b>	<b>10882</b>	<b>414015</b>	<b>798315</b>	<b>384066144</b>

**JJM - Progress Report of Project divisions (Week 7)**  
( 16-05-2021 to 22-05-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	128773	15156	↓ 161	15317	150924	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	150849	115877	3146	↑ 129	3275	142765	46265472
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2415	↓ 0	2415	137760	44407440
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	7180	↑ 1010	8190	130648	43983878
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119504	119504	102522	27244	↓ 158	27402	46622	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	7593	↓ 2	7595	66835	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	25876	8469	↓ 0	8469	28022	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	6414	↓ 17	6431	9867	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	628	↓ 0	628	13948	4617677
10	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34399	4819	↓ 0	4819	8062	4080701
11	Project Adoor	Harikumar. J(i/c)	6239	6642	6642	6642	6642	6313	↓ 1	6314	-75	1976515
<b>Total</b>			<b>826233</b>	<b>865538</b>	<b>870092</b>	<b>852580</b>	<b>653670</b>	<b>89377</b>	<b>1478</b>	<b>90855</b>	<b>735378</b>	<b>261750614</b>