

JJM - Weekly Progress Report - (Week 11)
(13-06-2021 to 19-06-2021)

Top performers of the week



Sajeev Ratnakaran,
PH Kottayam
8547638555



Suresh Babu. T.,
PH Malapuram
8547638062



VijuMohan (AEE i/c),
PH Aluva
9496033300

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	136268	16695	616	17311	148930	52665149	5779
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	115877	3696	147	3843	142197	46265472	2794
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2547	0	2547	137628	44407440	162
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	8684	187	8871	129967	43983878	7541
5	UIDSSMT Alapuzha	Shreeja. A	74024	119553	119553	119553	102522	30074	416	30490	43534	23450803	26867
Sub Total (G Sreekumar, TM)			665318	646565	652565	650065	507750	61696	1366	63062	602256	210772742	43143
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	40095	618	40713	37783	24867533	35587
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	14599	227	14826	75168	28510099	10576
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	12325	0	12325	73499	27189043	9714
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	65335	14209	495	14704	68613	26394826	10207
10	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	67473	17911	1019	18930	56492	23893690	13749
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	7716	0	7716	66714	23579424	5241
Sub Total (Leena Kumary. S, CE)			487483	505875	508327	508327	360608	106855	2359	109214	378269	154434614	85074
12	PH Aluva	VijuMohan (AEE i/c)	59750	62758	62758	62758	57380	22895	988	23883	35867	18928800	17293
13	WS Kannur	Suraja Nair (i/c)	59237	57687	57687	57687	57687	22129	0	22129	37108	18766282	18890
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	17024	360	17384	39911	18151056	14754
15	PH Palakkad	Sivaraman	58415	70831	70831	70831	69042	51855	-483	51372	7043	18505872	28176
16	WS Attingal	Byju. V	52729	55786	55786	55786	47231	17031	526	17557	35172	16704547	12480
17	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	25056	0	25056	29816	17383450	18228
18	HW Aruvikkara	Noushad. A	35885	35385	35385	35385	32904	21595	138	21733	14152	11368368	18039
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	23415	14822	310	15132	31943	14913360	5637
Sub Total (Sandhya P, DCE-1, PIU)			425258	409741	409841	409841	371588	192407	1839	194246	231012	134721734	133497
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	16169	465	16634	30831	15036912	12741
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4637	611	5248	40042	14347872	2996
22	PH Thrissur	Manu B	42130	46655	46655	46655	33283	11304	60	11364	30766	13346784	8409
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10883	51	10934	28111	12369456	9437
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	8469	0	8469	28022	11560349	6870
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7933	67	8000	26486	10925165	6227
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	30005	11161	137	11298	22094	10578586	9550
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	8732	-26	8706	12463	6706339	5922
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	7249	50	7299	12816	6372432	5870
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	16937	11465	39	11504	7401	5989104	9562
30	Project Kattapana	Antony (AEE i/c)	16298	22836	19089	15589	15589	6457	58	6515	9783	5163206	5894
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	17590	421	18011	-1929	5094778	12082
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	712	0	712	13864	4617677	668
33	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	15046	6563	21609	-11752	3122698	7751
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5956	22	5978	5798	3730637	4813
35	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34426	4969	80	5049	7832	4080701	4512
36	PH Pathanamthitta	Saiju Purushothaman (i/c)	10805	12750	12800	12800	9905	7404	144	7548	3257	3423024	5602
37	Project Adoor	Manjumol (AEE i/c)	6239	6642	6642	6642	6642	6481	22	6503	-264	1976515	5488
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4232	44	4276	-41	1341648	3591
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4532	0	4532	-1804	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	533742	531454	518180	370815	171381	8808	180189	263776	140648112	131195
Total			2022024	2095923	2102187	2086413	1610761	532339	14372	546711	1475313	640577203	392909

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 19/06/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 11)
(13-06-2021 to 19-06-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	40095	↓ 618	40713	37783	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	14599	↓ 227	14826	75168	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	12325	↓ 0	12325	73499	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	65335	14209	↑ 495	14704	68613	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	67473	17911	↓ 1019	18930	56492	23893690
6	PH Aluva	VijuMohan (AEE i/c)	59750	62758	62758	62758	57380	22895	↓ 988	23883	35867	18928800
7	WS Kannur	Suraja Nair (i/c)	59237	57687	57687	57687	57687	22129	↓ 0	22129	37108	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	17024	↑ 360	17384	39911	18151056
9	PH Palakkad	Sivaraman	58415	70831	70831	70831	69042	51855	↓ -483	51372	7043	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	47231	17031	↓ 526	17557	35172	16704547
11	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	25056	↓ 0	25056	29816	17383450
12	HW Aruvikkara	Noushad. A	35885	35385	35385	35385	32904	21595	↓ 138	21733	14152	11368368
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	23415	14822	↑ 310	15132	31943	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	16169	↑ 465	16634	30831	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4637	↑ 611	5248	40042	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	33283	11304	↓ 60	11364	30766	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10883	↑ 51	10934	28111	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7933	↑ 67	8000	26486	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	30005	11161	↑ 137	11298	22094	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	8732	↓ -26	8706	12463	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	7249	↓ 50	7299	12816	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	16937	11465	↑ 39	11504	7401	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	17590	↑ 421	18011	-1929	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	15046	↑ 6563	21609	-11752	3122698
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5956	↑ 22	5978	5798	3730637
26	PH Pathanamthitta	Saiju Purushothaman (i/c)	10805	12750	12800	12800	9905	7404	↑ 144	7548	3257	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4232	↑ 44	4276	-41	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4532	→ 0	4532	-1804	864230
Total			1195791	1230385	1232046	1231046	949115	435839	12846	448685	747106	378826589

JJM - Progress Report of Project divisions (Week 11)
(13-06-2021 to 19-06-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	136268	16695	↑ 616	17311	148930	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	115877	3696	↓ 147	3843	142197	46265472
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2547	→ 0	2547	137628	44407440
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	8684	↓ 187	8871	129967	43983878
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119553	119553	102522	30074	↑ 416	30490	43534	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	7716	↑ 0	7716	66714	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	8469	→ 0	8469	28022	11560349
8	Project Kattapana	Antony (AEE i/c)	16298	22836	19089	15589	15589	6457	↑ 58	6515	9783	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	712	↓ 0	712	13864	4617677
10	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34426	4969	↑ 80	5049	7832	4080701
11	Project Adoor	Manjumol (AEE i/c)	6239	6642	6642	6642	6642	6481	↓ 22	6503	-264	1976515
Total			826233	865538	870141	855367	661646	96500	1526	98026	728207	261750614