

JJM - Weekly Progress Report - (Week 9)
(30-05-2021 to 05-06-2021)

Top performers of the week



Sheeja A,
UIDSSMT Alapuzha
8547638100



Sunilkumar. CV,
PH Alapuzha
8547638034



Anitha Kumari. S,
PH Kottarakkara
9400002040

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	131880	15610	507	16117	150124	52665149	5192
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	115877	3408	134	3542	142498	46265472	2794
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2415	132	2547	137628	44407440	162
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	8265	0	8265	130573	43983878	6590
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119553	119553	102522	28573	1338	29911	44113	23450803	23100
Sub Total (G Sreekumar, TM)			665318	646565	652565	650065	503362	58271	2111	60382	604936	210772742	37838
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	38489	956	39445	39051	24867533	30576
7	PH Kottarakkara	Anitha Kumari. S	89994	90523	90523	90523	65016	13377	945	14322	75672	28510099	7003
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	11676	230	11906	73918	27189043	9256
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	64985	13636	247	13883	69434	26394826	9269
10	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	61019	16246	296	16542	58880	23893690	11950
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	8256	1	8257	66173	23579424	5083
Sub Total (Leena Kumary. S, CE)			487483	505875	508327	508327	353804	101680	2675	104355	383128	154434614	73137
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	57380	21261	544	21805	37945	18928800	15169
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	57687	21889	195	22084	37153	18766282	15165
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	16761	263	17024	40271	18151056	13257
15	PH Palakkad	Raju(AEE i/c)	58415	73745	73745	72502	67823	50003	387	50390	8025	18505872	27508
16	WS Attingal	Byju. V	52729	55786	55786	55786	45353	15974	498	16472	36257	16704547	9537
17	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	24575	198	24773	30099	17383450	16551
18	HW Aruvikkara	Noushad. A	35885	35385	35385	35385	32904	21354	70	21424	14461	11368368	17328
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	14690	36	14726	32349	14913360	4137
Sub Total (Sandhya P, DCE-1, PIU)			425258	412655	412755	411512	370783	186507	2191	188698	236560	134721734	118652
20	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	15440	501	15941	31524	15036912	11305
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4331	276	4607	40683	14347872	2744
22	PH Thrissur	Manu B	42130	46655	46655	46655	31134	11380	-259	11121	31009	13346784	7729
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10837	46	10883	28162	12369456	8084
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	8469	0	8469	28022	11560349	6870
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7821	112	7933	26553	10925165	6227
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29347	11188	-40	11148	22244	10578586	9115
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	8723	9	8732	12437	6706339	5514
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	7026	147	7173	12942	6372432	5384
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	16937	11192	257	11449	7456	5989104	8247
30	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	6457	0	6457	9841	5163206	5894
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	17082	182	17264	-1182	5094778	11250
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	675	14	689	13887	4617677	568
33	PH Kottayam	Sajeer Ratnakaran	9857	23031	23031	23031	12550	14503	0	14503	-4646	3122698	7601
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5870	82	5952	5824	3730637	4705
35	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34426	4969	0	4969	7912	4080701	4493
36	PH Pathanamthitta	Harikumar. J	10805	12750	12750	12750	9355	7446	19	7465	3340	3423024	5239
37	Project Adoor	Harikumar. J(i/c)	6239	6642	6642	6642	6642	6326	43	6369	-130	1976515	4562
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4224	0	4224	11	1341648	3393
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4532	0	4532	-1804	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	533742	531404	521630	367458	168491	1389	169880	274085	140648112	122134
Total			2022024	2098837	2105051	2091534	1595407	514949	8366	523315	1498709	640577203	351761

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 05/06/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 9)
(30-05-2021 to 05-06-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	38489	↑ 956	39445	39051	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	13377	↓ 945	14322	75672	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30205	11676	↓ 230	11906	73918	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	64985	13636	↑ 247	13883	69434	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	61019	16246	↑ 296	16542	58880	23893690
6	PH Aluva	Jolly. KK	59750	62758	62758	62758	57380	21261	↓ 544	21805	37945	18928800
7	WS Kannur	Ramesan Koyilota	59237	57687	57687	57687	57687	21889	↓ 195	22084	37153	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	16761	↓ 263	17024	40271	18151056
9	PH Palakkad	Raju(AEE i/c)	58415	73745	73745	72502	67823	50003	↓ 387	50390	8025	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	45353	15974	↑ 498	16472	36257	16704547
11	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	24575	↓ 198	24773	30099	17383450
12	HW Aruvikkara	Noushad. A	35885	35385	35385	35385	32904	21354	↓ 70	21424	14461	11368368
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	25707	14690	↓ 36	14726	32349	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34199	33199	32239	15440	↑ 501	15941	31524	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6294	4331	↑ 276	4607	40683	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	31134	11380	↓ -259	11121	31009	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	10837	↓ 46	10883	28162	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	7821	↑ 112	7933	26553	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	29347	11188	↓ -40	11148	22244	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	8723	↓ 9	8732	12437	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	7026	↑ 147	7173	12942	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	16937	11192	↓ 257	11449	7456	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	17082	↑ 182	17264	-1182	5094778
24	PH Kottayam	Sajeep Ratnakaran	9857	23031	23031	23031	12550	14503	→ 0	14503	-4646	3122698
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	5870	↑ 82	5952	5824	3730637
26	PH Pathanamthitta	Harikumar. J	10805	12750	12750	12750	9355	7446	↓ 19	7465	3340	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4224	→ 0	4224	11	1341648
28	PH South Tvpm	Hema. SV	2728	2728	3210	3210	3210	4532	→ 0	4532	-1804	864230
Total			1195791	1233299	1234910	1232667	938149	421526	6197	427723	768068	378826589

JJM - Progress Report of Project divisions (Week 9)
(30-05-2021 to 05-06-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	131880	15610	↑ 507	16117	150124	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	115877	3408	↑ 134	3542	142498	46265472
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2415	↑ 132	2547	137628	44407440
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	8265	↓ 0	8265	130573	43983878
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119553	119553	102522	28573	↑ 1338	29911	44113	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	8256	↓ 1	8257	66173	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	8469	→ 0	8469	28022	11560349
8	Project Kattapana	Sheela. PK	16298	22836	19089	19089	15589	6457	↓ 0	6457	9841	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	675	↓ 14	689	13887	4617677
10	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34426	4969	↓ 0	4969	7912	4080701
11	Project Adoor	Harikumar. J(i/c)	6239	6642	6642	6642	6642	6326	↑ 43	6369	-130	1976515
Total			826233	865538	870141	858867	657258	93423	2169	95592	730641	261750614