

JJM - Weekly Progress Report - (Week 16)
(18-07-2021 to 24-07-2021)

Top performers of the week



Sabeer A Rahim,
Project Kollam
8547638052



Biju P C,
Project Kozhikode
8547638057



Byju V,
WS Attingal
8547638069

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	145740	20900	↑ 1752	22652	143589	52665149	9372
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	115877	4332	↑ 189	4521	141519	46265472	4149
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2736	↑ 153	2889	137286	44407440	262
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	10378	↓ 310	10688	128150	43983878	8147
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119553	119553	102522	32045	↑ 594	32639	41385	23450803	30306
Sub Total (G Sreekumar, TM)			665318	646565	652565	650065	517222	70391	↑ 2998	↑ 73389	591929	210772742	52236
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	45585	↓ 257	45842	32654	24867533	41813
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	16426	↑ 661	17087	72907	28510099	12493
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	15137	↓ 457	15594	70230	27189043	11134
9	PH Irinjilakkuda	Bindu Sugunan	83317	88184	88184	88184	65335	16906	↑ 381	17287	66030	26394826	13326
10	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	67473	22317	↓ 207	22524	52898	23893690	20142
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	12748	↑ 1320	14068	60362	23579424	11039
Sub Total (Leena Kumary. S, CE)			487483	505875	508327	508327	361208	129119	↓ 3283	↑ 132402	355081	154434614	109947
12	PH Aluva	Vijumohan (AEE i/c)	59750	62758	62758	62758	57380	26236	↑ 603	26839	32911	18928800	20098
13	WS Kannur	Suraja Nair (i/c)	59237	57687	57687	57687	57687	25791	↓ 408	26199	33038	18766282	21293
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	20680	↓ 409	21089	36206	18151056	17602
15	PH Palakkad	Sivaraman	58415	70831	70831	70831	69042	53060	↑ 869	53929	4486	18505872	30586
16	WS Attingal	Byju. V	52729	55786	55786	55786	47231	19108	↑ 1076	20184	32545	16704547	14290
17	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	26159	↑ 729	26888	27984	17383450	20165
18	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33574	22682	↑ 382	23064	12821	11368368	18604
19	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	23415	16168	↑ 187	16355	30720	14913360	5980
Sub Total (Sandhya P, DCE-1, PIU)			425258	407513	408030	408030	372258	209884	↑ 4663	↑ 214547	210711	134721734	148618
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	18080	↑ 453	18533	28932	15036912	15322
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6363	5907	↓ 0	5907	39383	14347872	4083
22	PH Thrissur	Manu B	42130	46655	46655	46655	33383	12363	↑ 242	12605	29525	13346784	9900
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	11917	↓ 0	11917	27128	12369456	9790
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	9393	↓ 250	9643	26848	11560349	7482
25	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	8447	↓ 15	8462	26024	10925165	6479
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	30005	12610	↑ 499	13109	20283	10578586	10426
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	9619	↑ 297	9916	11253	6706339	7007
28	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	7686	↑ 104	7790	12325	6372432	6155
29	PH Kozhikode	Jamal. P	18905	19497	19497	19497	16937	12008	↓ 99	12107	6798	5989104	9629
30	Project Kattapana	Antony (AEE i/c)	16298	22836	19089	19089	15589	7042	↓ 10	7052	9246	5163206	6778
31	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	19198	↑ 746	19944	-3862	5094778	13739
32	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	797	↑ 85	882	13694	4617677	668
33	PH Kottayam	Sajeer Ratnakaran	9857	23031	23031	23031	12550	16039	→ 0	16039	-6182	3122698	8335
34	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	6094	→ 0	6094	5682	3730637	5477
35	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34426	5342	↓ 50	5392	7489	4080701	4493
36	PH Pathanamthitta	Saiju Purushothaman (i/c)	10805	12750	12800	12800	9905	8476	↑ 570	9046	1759	3423024	7020
37	Project Adoor	Manjumol (AEE i/c)	6239	6642	6642	6642	6642	6734	↓ 20	6754	-515	1976515	5631
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4287	→ 0	4287	-52	1341648	3970
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	4532	→ 0	4532	-1804	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	533742	531544	521770	371074	186571	↑ 3440	190011	253954	140648112	145594
Total			2022024	2093695	2100466	2088192	1621762	595965	↑ 14384	610349	1411675	640577203	456395

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 24/07/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 16)
(18-07-2021 to 24-07-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	45585	↓ 257	45842	32654	24867533
2	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	65016	16426	↑ 661	17087	72907	28510099
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	15137	↓ 457	15594	70230	27189043
4	PH Irinjakkuda	Bindu Sugunan	83317	88184	88184	88184	65335	16906	↑ 381	17287	66030	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	67473	22317	↓ 207	22524	52898	23893690
6	PH Aluva	VijuMohan (AEE i/c)	59750	62758	62758	62758	57380	26236	↑ 603	26839	32911	18928800
7	WS Kannur	Suraja Nair (i/c)	59237	57687	57687	57687	57687	25791	↓ 408	26199	33038	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	20680	↓ 409	21089	36206	18151056
9	PH Palakkad	Sivaraman	58415	70831	70831	70831	69042	53060	↑ 869	53929	4486	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	47231	19108	↑ 1076	20184	32545	16704547
11	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	26159	↑ 729	26888	27984	17383450
12	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33574	22682	↑ 382	23064	12821	11368368
13	PH Kollam	Sreelatha. BV	47075	38671	38671	38671	23415	16168	↑ 187	16355	30720	14913360
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	18080	↑ 453	18533	28932	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	6363	5907	↓ 0	5907	39383	14347872
16	PH Thrissur	Manu B	42130	46655	46655	46655	33383	12363	↑ 242	12605	29525	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	11917	↓ 0	11917	27128	12369456
18	PH Edapal	Jayaprakash. V	34486	67522	67522	67522	37059	8447	↓ 15	8462	26024	10925165
19	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	30005	12610	↑ 499	13109	20283	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	9619	↑ 297	9916	11253	6706339
21	PH Thodupuzha	Surendran E N	20115	21631	21631	21631	14765	7686	↑ 104	7790	12325	6372432
22	PH Kozhikode	Jamal. P	18905	19497	19497	19497	16937	12008	↓ 99	12107	6798	5989104
23	PH Thiruvalla	Saiju Purushothaman	16082	17652	17652	17652	17352	19198	↑ 746	19944	-3862	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	16039	→ 0	16039	-6182	3122698
25	PH SultanBathery	Thulaseedharan. T	11776	5170	5725	5725	5725	6094	→ 0	6094	5682	3730637
26	PH Pathanamthitta	Saiju Purushothaman (i/c)	10805	12750	12800	12800	9905	8476	↑ 570	9046	1759	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4287	→ 0	4287	-52	1341648
28	PH South Tvpm	Hema. SV	2728	2728	3210	3210	3210	4532	→ 0	4532	-1804	864230
Total			1195791	1228157	1230325	1229325	950644	483518	9651	493169	702622	378826589

JJM - Progress Report of Project divisions (Week 16)
(18-07-2021 to 24-07-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	166241	172153	172153	172153	145740	20900	↑ 1752	22652	143589	52665149
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	115877	4332	↑ 189	4521	141519	46265472
3	Project Chittur	Hari N R	140175	91812	91812	91812	65518	2736	↑ 153	2889	137286	44407440
4	Project Malapuram	Mohamed Seddeque P	138838	103460	109460	109460	87565	10378	↓ 310	10688	128150	43983878
5	UIDSSMT Alapuzha	Sheeja. A	74024	119553	119553	119553	102522	32045	↑ 594	32639	41385	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	12748	↑ 1320	14068	60362	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	9393	↓ 250	9643	26848	11560349
8	Project Kattapana	Antony (AEE i/c)	16298	22836	19089	19089	15589	7042	↓ 10	7052	9246	5163206
9	Project Nattika	Bindu. TB	14576	18576	18576	18576	16826	797	↑ 85	882	13694	4617677
10	Project Kottayam	Pradeep. PS	12881	59149	59149	50375	34426	5342	↓ 50	5392	7489	4080701
11	Project Adoor	Manjumol (AEE i/c)	6239	6642	6642	6642	6642	6734	↓ 20	6754	-515	1976515
Total			826233	865538	870141	858867	671118	112447	4733	117180	709053	261750614