

JJM - Weekly Progress Report - (Week 22)
(29-08-2021 to 04-09-2021)

Top performers of the week



Suresh Babu, T.
PH Malapuram
8547638062



Sunilkumar, CV,
PH Alappuzha
8547638034



VijuMohan K.R.,
PH Irinjalakkuda
8547638072

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	98489	19761	824	20585	82982	32810026	11260
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	7114	218	7332	138708	46265472	5897
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	3592	0	3592	136583	44407440	1063
4	Project Malapuram	Ansar M.S	138838	103460	109460	109460	87565	15246	1023	16269	122569	43983878	8452
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	119553	34250	727	34977	39047	23450803	32522
Sub Total (G Sreekkumar, TM)			602644	583829	589829	587329	445590	79963	2792	82755	519889	190917619	59194
6	PH Alapuzha	Sunilkumar, CV	78496	78496	78496	78496	78496	49101	1966	51067	27429	24867533	45228
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90227	24937	390	25327	105301	41382950	16841
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	17886	188	18074	67750	27189043	15484
9	PH Irinjalakkuda	VijuMohan K.R	83317	88184	88184	88184	65335	19375	1270	20645	62672	26394826	22668
10	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	67473	25071	3044	28115	47307	23893690	15078
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	16626	0	16626	57804	23579424	12258
Sub Total (Anilkumar K.K., CE (P&O))			528117	546571	549023	549023	386419	152996	6858	159854	368263	167307466	127557
12	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	30063	770	30833	28917	18928800	21852
13	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	30742	836	31578	27659	18766282	23943
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	22642	1029	23671	33624	18151056	19543
15	PH Palakkad	Sivaraman	58415	73085	73085	73085	69492	56477	790	57267	1148	18505872	33656
16	WS Attingal	Byju. V	52729	55786	55786	55786	47231	25251	159	25410	27319	16704547	16054
17	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	28324	0	28324	26548	17383450	21061
18	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	25046	0	25046	10839	11368368	20936
19	PH Kollam	Sreelatha. BV	69115	60711	60711	60711	46356	26039	61	26100	43015	21895632	9885
Sub Total (Sandhya P, DCE-1, PIU)			447298	431807	432471	432471	395926	244584	3645	248229	199069	141704006	166930
20	PH Kaduthuruthy	Suresh. K	47465	38827	34289	33289	32329	20537	-87	20450	27015	15036912	17571
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	6998	50	7048	38242	14347872	4458
22	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	14102	177	14279	27851	13346784	11042
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	12720	217	12937	26108	12369456	10526
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	11204	232	11436	25055	11560349	8704
25	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	10209	207	10416	24070	10925165	7158
26	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	14436	93	14529	18863	10578586	11456
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	10389	175	10564	10605	6706339	8513
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	8185	417	8602	11513	6372432	6425
29	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	12250	281	12531	6374	5989104	10329
30	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7063	0	7063	9235	5163206	6904
31	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17652	17594	20567	6	20573	-491	5094778	14713
32	Project Nattika	Jayaaprakash P	14576	18576	18576	18576	18726	1450	172	1622	12954	4617677	918
33	PH Kottayam	Sajeew Ratnakaran	9857	23031	23031	23031	12550	23923	-694	23229	-13372	3122698	8756
34	PH SultanBathery	Manoj M	11776	5170	5725	5725	5725	6502	0	6502	5274	3730637	5477
35	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7001	187	7188	5693	4080701	5444
36	PH Pathanamthitta	Thulaseedharan T	10805	12750	12815	12815	9474	9562	84	9646	1159	3423024	7462
37	Project Adoor	Sunil S	6239	6642	6642	6642	6642	7060	5	7065	-826	1976515	5903
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4776	0	4776	-541	1341648	3970
39	PH South Tvpm	Hema. SV	2728	2728	3210	3210	3210	5021	594	5615	-2887	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	533742	531559	521785	377945	213955	2116	216071	227894	140648112	158939
Total			2022024	2095949	2102882	2090608	1605880	691498	15411	706909	1315115	640577203	512620

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC *BPL not considered *

Updated as on 04/09/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 22)
(29-08-2021 to 04-09-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	49101	1966	51067	27429	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90227	24937	390	25327	105301	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	17886	188	18074	67750	27189043
4	PH Irinjakkuda	Vijumohan K.R	83317	88184	88184	88184	65335	19375	1270	20645	62672	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	67473	25071	3044	28115	47307	23893690
6	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	30063	770	30833	28917	18928800
7	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	30742	836	31578	27659	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	22642	1029	23671	33624	18151056
9	PH Palakkad	Sivaraman	58415	73085	73085	73085	69492	56477	790	57267	1148	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	47231	25251	159	25410	27319	16704547
11	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	28324	0	28324	26548	17383450
12	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	25046	0	25046	10839	11368368
13	PH Kollam	Sreelatha. BV	69115	60711	60711	60711	46356	26039	61	26100	43015	21895632
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	20537	-87	20450	27015	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	6998	50	7048	38242	14347872
16	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	14102	177	14279	27851	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	12720	217	12937	26108	12369456
18	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	10209	207	10416	24070	10925165
19	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	14436	93	14529	18863	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	10389	175	10564	10605	6706339
21	PH Thodupuzha	Jathesh Kumar G	20115	21631	21631	21631	14855	8185	417	8602	11513	6372432
22	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	12250	281	12531	6374	5989104
23	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17652	17594	20567	6	20573	-4491	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	23923	-694	23229	-13372	3122698
25	PH SultanBathery	Manoj M	11776	5170	5725	5725	5725	6502	0	6502	5274	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	12750	12815	12815	9474	9562	84	9646	1159	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4776	0	4776	-541	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	5021	594	5615	-2887	864230
	Total		1258465	1293147	1295477	1294477	1000890	561131	12023	573154	685311	398681712

JJM - Progress Report of Project divisions (Week 22)
(29-08-2021 to 04-09-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	98489	19761	824	20585	82982	32810026
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	7114	218	7332	138708	46265472
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	3592	0	3592	136583	44407440
4	Project Malapuram	Ansar M.S	138838	103460	109460	109460	87565	15246	1023	16269	122569	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	34250	11953	727	34977	39047	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	16626	0	16626	57804	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	11204	232	11436	25055	11560349
8	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7063	0	7063	9235	5163206
9	Project Nattika	Jayaprakash P	14576	18576	18576	18576	18726	1450	172	1622	12954	4617677
10	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7001	187	7188	5693	4080701
11	Project Adoor	Sunil S	6239	6642	6642	6642	6642	7060	5	7065	-826	1976515
	Total		763559	802802	807405	796131	604990	130367	3388	133755	629804	241895491