

JJM - Weekly Progress Report - (Week 24)
(12-09-2021 to 18-09-2021)

Top performers of the week



Sivaraman,
PH Palakkad
8547638064



Ansar M.S,
Project Malappuram
8547638059



Suresh Babu. T,
PH Malappuram
8547638062

Sl No	Division	Name of Executive Engineer	Target FHCT	AS issued	TS issued	Tendered	Awarded	FHCTs Given			Balance FHCTs to be given	Minimum Amount /Year with target FHCT	Bill Submitted FHCT
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	98489	21968	848	22816	80751	32810026	13883
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	7332	0	7332	138708	46265472	7515
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	3592	0	3592	136583	44407440	1063
4	Project Malappuram	Ansar M.S	138838	103460	109460	109460	87565	16285	1165	17450	121388	43983878	13350
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	35079	244	35323	38701	23450803	33761
Sub Total (G Sreekumar, TM)			602644	583829	589829	587329	435942	84256	2257	86513	516131	190917619	69572
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	51389	0	51389	27107	24867533	45635
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90227	26104	910	27014	103614	41382950	18983
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	18074	55	18129	67695	27189043	16298
9	PH Irinjilakkuda	Vijumohan K.R	83317	88184	88184	88184	65335	21097	129	21226	62091	26394826	16918
10	PH Malappuram	Suresh Babu. T	75422	88000	88000	88000	69308	28115	970	29085	46337	23893690	23814
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	18394	0	18394	56036	23579424	15724
Sub Total (Anilkumar K.K., CE (P&O))			528117	546571	549023	549023	388254	163173	2064	165237	362880	167307466	137372
12	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	31102	470	31572	28178	18928800	23332
13	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	32539	0	32539	26698	18766282	25226
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	23949	689	24638	32657	18151056	21380
15	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	57945	1614	59559	-1144	18505872	35361
16	WS Attingal	Byju. V	52729	55786	55786	55786	43815	27333	869	28202	24527	16704547	21148
17	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	28647	0	28647	26225	17383450	21656
18	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	25250	94	25344	10541	11368368	21372
19	PH Kollam	Sreelatha. BV	69115	60711	60711	60711	46356	26890	916	27806	41309	21895632	11051
Sub Total (Sandhya P, DCE-1, PIU)			447298	431807	432471	432471	392902	253655	4652	258307	188991	141704006	180526
20	PH Kaduthuruthy	Suresh. K	47465	38827	34289	33289	33289	20634	195	20829	26636	15036912	18000
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	7114	11	7125	38165	14347872	5555
22	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	14591	0	14591	27539	13346784	11042
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	13089	0	13089	25956	12369456	10526
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	11455	0	11455	25036	11560349	9549
25	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	10837	211	11048	23438	10925165	7665
26	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	15047	222	15269	18123	10578586	11573
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	10745	0	10745	10424	6706339	8812
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	8617	225	8842	11273	6372432	6425
29	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	12531	80	12611	6294	5989104	10329
30	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7063	0	7063	9235	5163206	6931
31	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17652	17594	20868	0	20868	-4786	5094778	15065
32	Project Nattika	Jayaprakash P	14576	18576	18576	18576	17726	1666	150	1816	12760	4617677	1040
33	PH Kottayam	Sajeew Ratnakaran	9857	23031	23031	23031	12550	23490	0	23490	-13633	3122698	8825
34	PH Sultanbathery	Manoj M	11776	5170	5725	5725	5725	6502	0	6502	5274	3730637	5477
35	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7307	43	7350	5531	4080701	5801
36	PH Pathanamthitta	Thulaseedharan T	10805	12750	12815	12815	9474	9725	27	9752	1053	3423024	8219
37	Project Adoor	Sunil S	6239	6642	6642	6642	6642	7090	27	7117	-878	1976515	5999
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4798	322	5120	-885	1341648	3970
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	5615	0	5615	-2887	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	533742	531559	521785	376945	218784	1513	220297	223668	140648112	164013
Total			2022024	2095949	2102882	2090608	1594043	719868	10486	730354	1291670	640577203	551483

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KJ/month/FHCT, ~Rs 26.4/month/FHCT "BPL not considered"

Updated as on 18/09/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 24)
(12-09-2021 to 18-09-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	51389	0	51389	27107	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90227	26104	910	27014	103614	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	18074	55	18129	67695	27189043
4	PH Irinjakkuda	Vijumohan K.R	83317	88184	88184	88184	65335	21097	129	21226	62091	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	69308	28115	970	29085	46337	23893690
6	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	31102	470	31572	28178	18928800
7	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	32539	0	32539	26698	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	23949	689	24638	32657	18151056
9	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	57945	1614	59559	-1144	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	43815	27333	869	28202	24527	16704547
11	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	28647	0	28647	26225	17383450
12	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	25250	94	25344	10541	11368368
13	PH Kollam	Sreelatha. BV	69115	60711	60711	60711	46356	26890	916	27806	41309	21895632
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	20634	195	20829	26636	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	7114	11	7125	38165	14347872
16	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	14591	0	14591	27539	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	13089	0	13089	25956	12369456
18	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	10837	211	11048	23438	10925165
19	PH Muvattupuzha	Manu B	33392	32064	32064	30005	30005	15047	222	15269	18123	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	10745	0	10745	10424	6706339
21	PH Thodupuzha	Jathesh Kumar G	20115	21631	21631	21631	14855	8617	225	8842	11273	6372432
22	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	12531	80	12611	6294	5989104
23	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17652	17594	20868	0	20868	-4786	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	23490	0	23490	-13633	3122698
25	PH SultanBathery	Manoj M	11776	5170	5725	5725	5725	6502	0	6502	5274	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	12750	12815	12815	9474	9725	27	9752	1053	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	4798	322	5120	-885	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	5615	0	5615	-2887	864230
Total			1258465	1293147	1295477	1294477	999701	582637	8009	590646	667819	398681712

JJM - Progress Report of Project divisions (Week 24)
(12-09-2021 to 18-09-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	98489	21968	848	22816	80751	32810026
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	7332	0	7332	138708	46265472
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	3592	0	3592	136583	44407440
4	Project Malapuram	Ansar M.S	138838	103460	109460	109460	87565	16285	1165	17450	121388	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	35079	244	35323	38701	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	18394	0	18394	56036	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	11455	0	11455	25036	11560349
8	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7063	0	7063	9235	5163206
9	Project Nattika	Jayaprakash P	14576	18576	18576	18576	17726	1666	150	1816	12760	4617677
10	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7307	43	7350	5531	4080701
11	Project Adoor	Sunil S	6239	6642	6642	6642	6642	7090	27	7117	-878	1976515
Total			763559	802802	807405	796131	594342	137231	2477	139708	623851	241895491