

**JJM - Weekly Progress Report - (Week 25)**  
(19-09-2021 to 25-09-2021)

**Top performers of the week**



Biju PC,  
Project Kozhikode  
8547638057



Prakashan M,  
WS Kannur  
8547638041



VijuMohan K.R.,  
PH Irinjakkuda  
8547638072

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	98489	22816	1138	23954	79613	32810026	16651
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	7332	1438	8770	137270	46265472	8181
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	3592	474	4066	136109	44407440	1537
4	Project Malapuram	Ansar M.S	138838	103460	109460	109460	87565	17450	-122	17328	121510	43983878	13393
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	35323	598	35921	38103	23450803	34350
<b>Sub Total (G Sreekumar, TM)</b>			<b>602644</b>	<b>583829</b>	<b>589829</b>	<b>587329</b>	<b>435942</b>	<b>86513</b>	<b>3526</b>	<b>90039</b>	<b>512605</b>	<b>190917619</b>	<b>74112</b>
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	51389	1173	52562	25934	24867533	45635
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90227	27014	1359	28373	102255	41382950	21494
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	18129	693	18822	67002	27189043	16718
9	PH Irinjakkuda	VijuMohan K.R	83317	88184	88184	88184	66507	21226	2024	23250	60607	26394826	18217
10	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	69308	29085	506	29591	45831	23893690	24607
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	18394	2950	21344	53086	23579424	16345
<b>Sub Total (Anilkumar K.K., CE (P&amp;O))</b>			<b>528117</b>	<b>546571</b>	<b>549023</b>	<b>549023</b>	<b>389426</b>	<b>165237</b>	<b>8705</b>	<b>173942</b>	<b>354175</b>	<b>167307466</b>	<b>143016</b>
12	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	31572	1261	32833	26917	18928800	24956
13	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	32539	2288	34827	24410	18766282	25680
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	24638	569	25207	32088	18151056	21531
15	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	59559	1048	60607	-2192	18505872	36239
16	WS Attingal	Byju. V	52729	55786	55786	55786	53413	28202	1609	29811	22918	16704547	22634
17	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	28647	422	29069	25803	17383450	22079
18	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	25344	1083	26427	9458	11368368	22512
19	PH Kollam	Sreelatha. BV	69115	60711	60711	60711	46356	27806	1042	28848	40267	21895632	11416
<b>Sub Total (Sandhya P, DCE-1, PIU)</b>			<b>447298</b>	<b>431807</b>	<b>432471</b>	<b>432471</b>	<b>402500</b>	<b>258307</b>	<b>9322</b>	<b>267629</b>	<b>179669</b>	<b>141704006</b>	<b>187047</b>
20	PH Kaduthuruthy	Suresh. K	47465	38827	34289	33289	32329	20829	364	21193	26272	15036912	18711
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	7125	107	7232	38058	14347872	6022
22	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	14591	1248	15839	26291	13346784	11845
23	PH Kasargod	Suddeep. K	39045	43255	43255	43255	33902	13089	0	13089	25956	12369456	10733
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	11455	669	12124	24367	11560349	9914
25	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	11048	335	11383	23103	10925165	9283
26	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	15269	330	15599	17793	10578586	11840
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	10745	211	10956	10213	6706339	8812
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	8842	103	8945	11170	6372432	6984
29	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	12611	84	12695	6210	5989104	10329
30	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7063	20	7083	9215	5163206	6995
31	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17652	17629	20868	457	21325	-5243	5094778	15081
32	Project Nattika	Jayaprakash P	14576	18576	18576	18576	17726	1816	108	1924	12652	4617677	1549
33	PH Kottayam	Sajeew Ratnakaran	9857	23031	23031	23031	12550	23490	-376	23114	-13257	3122698	8914
34	PH SultanBathery	Manoj M	11776	5170	5725	5725	5725	6502	0	6502	5274	3730637	5779
35	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7350	299	7649	5232	4080701	6171
36	PH Pathanamthitta	Thulaseedharan T	10805	12750	12815	12835	10298	9752	120	9872	933	3423024	8358
37	Project Adoor	Sunil S	6239	6642	6642	6642	6642	7117	66	7183	-944	1976515	6184
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	5120	309	5429	-1194	1341648	3970
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	5615	0	5615	-2887	864230	3210
<b>Sub Total (Beena S, DCE-3,PIU(i/c))</b>			<b>443965</b>	<b>533742</b>	<b>531559</b>	<b>521805</b>	<b>377804</b>	<b>220297</b>	<b>4454</b>	<b>224751</b>	<b>219214</b>	<b>140648112</b>	<b>170684</b>
<b>Total</b>			<b>2022024</b>	<b>2095949</b>	<b>2102882</b>	<b>2090628</b>	<b>1605672</b>	<b>730354</b>	<b>26007</b>	<b>756361</b>	<b>1265663</b>	<b>640577203</b>	<b>574859</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KJ/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 25/09/2021 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 25)**  
( 19-09-2021 to 25-09-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	51389	1173	52562	25934	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90227	27014	1359	28373	102255	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	18129	693	18822	67002	27189043
4	PH Irinjakkuda	Vijumohan K.R	83317	88184	88184	88184	66507	21226	2024	23250	60067	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	69308	29085	506	29591	45831	23893690
6	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	31572	1261	32833	26917	18928800
7	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	32539	2288	34827	24410	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	24638	569	25207	32088	18151056
9	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	59559	1048	60607	-2192	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	53413	28202	1609	29811	22918	16704547
11	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	28647	422	29069	25803	17383450
12	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	25344	1083	26427	9458	11368368
13	PH Kollam	Sreelatha. BV	69115	60711	60711	60711	46356	27806	1042	28848	40267	21895632
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	20829	364	21193	26272	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	7125	107	7232	38058	14347872
16	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	14591	1248	15839	26291	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	13089	0	13089	25956	12369456
18	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	11048	335	11383	23103	10925165
19	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	15269	330	15599	17793	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	10745	211	10956	10213	6706339
21	PH Thodupuzha	Jathesh Kumar G	20115	21631	21631	21631	14855	8842	103	8945	11170	6372432
22	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	12611	84	12695	6210	5989104
23	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17652	17629	20868	457	21325	-5243	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	23490	-376	23114	-13257	3122698
25	PH Sultanbathery	Manoj M	11776	5170	5725	5725	5725	6502	0	6502	5274	3730637
26	PH Pathanamthitta	Mhulaseedharan T	10805	12750	12815	12835	10298	9752	120	9872	933	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	5120	309	5429	-1194	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	5615	0	5615	-2887	864230
<b>Total</b>			<b>1258465</b>	<b>1293147</b>	<b>1295477</b>	<b>1294497</b>	<b>1011330</b>	<b>590646</b>	<b>18369</b>	<b>609015</b>	<b>649450</b>	<b>398681712</b>

**JJM - Progress Report of Project divisions (Week 25)**  
( 19-09-2021 to 25-09-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	98489	22816	1138	23954	79613	32810026
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	7332	1438	8770	137270	46265472
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	3592	474	4066	136109	44407440
4	Project Malapuram	Ansar M.S	138838	103460	109460	109460	87565	17450	-122	17328	121510	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	35323	598	35921	38103	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	18394	2950	21344	53086	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	11455	669	12124	24367	11560349
8	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7063	20	7083	9215	5163206
9	Project Nattika	Jayaprakash P	14576	18576	18576	18576	17726	1816	108	1924	12652	4617677
10	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7350	299	7649	5232	4080701
11	Project Adoor	Sunil S	6239	6642	6642	6642	6642	7117	66	7183	-944	1976515
<b>Total</b>			<b>763559</b>	<b>802802</b>	<b>807405</b>	<b>796131</b>	<b>594342</b>	<b>139708</b>	<b>7638</b>	<b>147346</b>	<b>616213</b>	<b>241895491</b>