

**JJM - Weekly Progress Report - (Week 28)**  
( 10-10-2021 to 16-10-2021)

**Top performers of the week**



Surendran E N  
PH Thrissur  
8547638071



Byju V,  
WS Attingal  
8547638069



Biju PC,  
Project Kozhikode  
8547638057

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	92639	25828	908	26736	76831	32810026	20196
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	9307	788	10095	135945	46265472	8696
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	4374	0	4374	135801	44407440	1538
4	Project Malapuram	Ansar M.S	138838	103460	109460	109460	87565	21503	0	21503	117335	43983878	16339
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	36935	383	37318	36706	23450803	35661
<b>Sub Total (G Sreekumar, TM)</b>			<b>602644</b>	<b>583829</b>	<b>589829</b>	<b>587329</b>	<b>430092</b>	<b>97947</b>	<b>2079</b>	<b>100026</b>	<b>502618</b>	<b>190917619</b>	<b>82430</b>
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	53694	449	54143	24353	24867533	48189
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90285	29472	373	29845	100783	41382950	23317
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	20234	70	20304	65520	27189043	17653
9	PH Irinjilakkuda	VijuMohan K.R	83317	88184	88184	88184	66507	24987	493	25480	57837	26394826	22026
10	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	69308	30996	336	31332	44090	23893690	28335
11	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	22731	915	23646	50784	23579424	20595
<b>Sub Total (Anilkumar K.K., CE (P&amp;O))</b>			<b>528117</b>	<b>546571</b>	<b>549023</b>	<b>549023</b>	<b>389484</b>	<b>182114</b>	<b>2636</b>	<b>184750</b>	<b>343367</b>	<b>167307466</b>	<b>160115</b>
12	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	34058	321	34379	25371	18928800	27150
13	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	36440	783	37223	22014	18766282	30374
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	26116	612	26728	30567	18151056	24317
15	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	63121	45	63166	-4751	18505872	40166
16	WS Attingal	Byju. V	52729	55786	55786	55786	53413	32448	1066	33514	19215	16704547	26937
17	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	29692	379	30071	24801	17383450	23415
18	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	27693	306	27999	7886	11368368	25323
19	PH Kollam	Sreelatha. BV	65315	60711	60711	60711	47033	30453	339	30792	34523	20691792	13640
<b>Sub Total (Sandhya P, DCE-1, PIU)</b>			<b>443498</b>	<b>431807</b>	<b>432471</b>	<b>432471</b>	<b>403177</b>	<b>280021</b>	<b>3851</b>	<b>283872</b>	<b>159626</b>	<b>140500166</b>	<b>211322</b>
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	21497	78	21575	25890	15036912	19510
21	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	7351	145	7496	37794	14347872	6504
22	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	16828	1491	18319	23811	13346784	12256
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	14098	275	14373	24672	12369456	11803
24	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	13224	479	13703	22788	11560349	10611
25	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	12128	127	12255	22231	10925165	10052
26	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	16198	337	16535	16857	10578586	13001
27	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	11218	42	11260	9909	6706339	9707
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9272	127	9399	10716	6372432	7816
29	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	13288	43	13331	5574	5989104	11209
30	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7108	0	7108	9190	5163206	6995
31	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17679	17694	21774	127	21901	-5819	5094778	15569
32	Project Nattika	Jayaprakash P	14576	18576	18576	18226	17726	2165	74	2239	12337	4617677	1910
33	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	23254	73	23327	-13470	3122698	9604
34	PH SultanBathery	Manoj M	11776	5170	5725	5725	5725	6546	0	6546	5230	3730637	5998
35	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7863	145	8008	4873	4080701	6633
36	PH Pathanamthitta	Thulaseedharan T	10805	12750	12815	12835	10292	9776	6	9782	1023	3423024	8718
37	Project Adoor	Sunil S	6239	6642	6642	6642	6686	7277	0	7277	-1038	1976515	6389
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	5429	0	5429	-1194	1341648	3992
39	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	5615	0	5615	-2887	864230	3210
<b>Sub Total (Beena S, DCE-3,PIU(i/c))</b>			<b>443965</b>	<b>533742</b>	<b>531559</b>	<b>521482</b>	<b>377907</b>	<b>231909</b>	<b>3569</b>	<b>235478</b>	<b>208487</b>	<b>140648112</b>	<b>181487</b>
<b>Total</b>			<b>2018224</b>	<b>2095949</b>	<b>2102882</b>	<b>2090305</b>	<b>1600660</b>	<b>791991</b>	<b>12135</b>	<b>804126</b>	<b>1214098</b>	<b>639373363.2</b>	<b>635354</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 16/10/2021 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 28)**  
( 10-10-2021 to 16-10-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	53694	↓ 449	54143	24353	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90285	29472	↓ 373	29845	100783	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85495	85495	30805	20234	↓ 70	20304	65520	27189043
4	PH Irinjalakkuda	VijuMohan K.R	83317	88184	88184	88184	66507	24987	↓ 493	25480	57837	26394826
5	PH Malapuram	Suresh Babu. T	75422	88000	88000	88000	69308	30996	↓ 336	31332	44090	23893690
6	PH Aluva	Pradeep P.S	59750	62758	62905	62905	57527	34058	↓ 321	34379	25371	18928800
7	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	36440	↓ 783	37223	22014	18766282
8	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	52501	26116	↑ 612	26728	30567	18151056
9	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	63121	↓ 45	63166	-4751	18505872
10	WS Attingal	Byju. V	52729	55786	55786	55786	53413	32448	↓ 1066	33514	19215	16704547
11	PH Shornur	Saleem. PK	54872	31328	31428	31428	31428	29692	↑ 379	30071	24801	17383450
12	HW Aruvikkara	Noushad. A	35885	33157	33574	33574	33704	27693	↓ 306	27999	7886	11368368
13	PH Kollam	Sreelatha. BV	65315	60711	60711	60711	47033	30453	↓ 339	30792	34523	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	21497	↓ 78	21575	25890	15036912
15	PH Vadakara	Sureshkumar. TK	45290	44740	44740	44740	7388	7351	↑ 145	7496	37794	14347872
16	PH Thrissur	Surendran E N	42130	46655	46655	46655	33824	16828	↑ 1491	18319	23811	13346784
17	PH Kasargod	Sudeep. K	39045	43255	43255	43255	33902	14098	↓ 275	14373	24672	12369456
18	PH Edapal	Deepa P.P	34486	67522	67522	67522	37059	12128	↓ 127	12255	22231	10925165
19	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	16198	↓ 337	16535	16857	10578586
20	WS Kochi	Pradeep. VK	21169	15291	15291	15291	13541	11218	↓ 42	11260	9909	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9272	↓ 127	9399	10716	6372432
22	PH Kozhikode	Jayakumar P	18905	19497	19497	19497	16937	13288	↓ 43	13331	5574	5989104
23	PH Thiruvalla	Harikrishnan M	16082	17652	17652	17679	17694	21774	↓ 127	21901	-5819	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	23031	23031	23031	12550	23254	↓ 73	23327	-13470	3122698
25	PH SultanBathery	Manoj M	11776	5170	5725	5725	5725	6546	→ 0	6546	5230	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	12750	12815	12835	10292	9776	↑ 6	9782	1023	3423024
27	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	4235	5429	→ 0	5429	-1194	1341648
28	PH South Tvp	Hema. SV	2728	2728	3210	3210	3210	5615	→ 0	5615	-2887	864230
<b>Total</b>			<b>1254665</b>	<b>1293147</b>	<b>1295477</b>	<b>1294524</b>	<b>1012124</b>	<b>633676</b>	<b>8443</b>	<b>642119</b>	<b>612546</b>	<b>397477872</b>

**JJM - Progress Report of Project divisions (Week 28)**  
( 10-10-2021 to 16-10-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	109417	109417	109417	92639	25828	↓ 908	26736	76831	32810026
2	Project Palakkad	Rathishkumar. S	146040	159587	159587	157087	74465	9307	↑ 788	10095	135945	46265472
3	Project Chittur	Baby George	140175	91812	91812	91812	65518	4374	↓ 0	4374	135801	44407440
4	Project Malapuram	Ansar M.S	138838	103460	109460	109460	87565	21503	↓ 0	21503	117335	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	36935	↓ 383	37318	36706	23450803
6	Project Kozhikode	Biju. PC	74430	75279	77629	77629	54083	22731	↑ 915	23646	50784	23579424
7	Project Kannur	Ramesh Babu. DK	36491	36491	36491	36491	26330	13224	↑ 479	13703	22788	11560349
8	Project Kattapana	Gireesh K.L	16298	22836	19089	19089	19089	7108	→ 0	7108	9190	5163206
9	Project Nattika	Jayaprakash P	14576	18576	18576	18226	17726	2165	↓ 74	2239	12337	4617677
10	Project Kottayam	Rajesh Unnithan	12881	59149	59149	50375	34530	7863	↑ 145	8008	4873	4080701
11	Project Adoor	Sunil S	6239	6642	6642	6642	6686	7277	↓ 0	7277	-1038	1976515
<b>Total</b>			<b>763559</b>	<b>802802</b>	<b>807405</b>	<b>795781</b>	<b>588536</b>	<b>158315</b>	<b>3692</b>	<b>162007</b>	<b>601552</b>	<b>241895491.2</b>