

JJM - Weekly Progress Report - (Week 29)
(17-10-2021 to 23-10-2021)

Top performers of the week



Ansar M S
Project Malapuram
8547638059



Noushad A,
HW Aruvikkara
9496000676



Sivaraman,
PH Palakkad
8547638064

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	190057	109417	89017	89017	26736	630	27366	76201	32810026	21370
2	Project Palakkad	Rathishkumar. S	146040	169215	159587	157087	74465	10095	123	10218	135822	46265472	9013
3	Project Chittur	Baby George	140175	108656	91812	91812	65518	4374	0	4374	135801	44407440	1538
4	Project Malapuram	Ansar M.S	138838	271725	109460	109460	87565	21503	1328	22831	116007	43983878	17828
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	37318	183	37501	36523	23450803	36126
Sub Total (G Sreekumar, TM)			602644	859206	589829	566929	426470	100026	2264	102290	500354	190917619	85875
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	54143	359	54502	23994	24867533	48871
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90285	29845	579	30424	100204	41382950	23827
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	85495	85495	30805	20304	103	20407	65417	27189043	17653
9	PH Irinjilakkuda	VijuMohan K.R	83317	88184	88184	88184	66507	25480	520	26000	57317	26394826	22548
10	PH Malapuram	Suresh Babu. T	75422	144887	88000	88000	69308	31332	662	31994	43428	23893690	28335
11	Project Kozhikode	Biju. PC	74430	402689	77629	77629	54083	23646	255	23901	50529	23579424	20595
Sub Total (Anilkumar K.K., CE (P&O))			528117	948897	549023	549023	389484	184750	2478	187228	340889	167307466	161829
12	PH Aluva	Pradeep P.S	59750	65006	62905	62905	57527	34379	392	34771	24979	18928800	28076
13	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	37223	785	38008	21229	18766282	32645
14	WS Thaliparamba	Suraja Nair	57295	57412	57295	57295	48106	26728	644	27372	29923	18151056	24944
15	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	63166	883	64049	-5634	18505872	40607
16	WS Attingal	Byju. V	52729	66985	55786	55786	53413	33514	604	34118	18611	16704547	27465
17	PH Shornur	Saleem. PK	54872	56201	31428	31428	31428	30071	159	30230	24642	17383450	23584
18	HW Aruvikkara	Noushad. A	35885	69093	33574	33574	33704	27999	919	28918	6967	11368368	26142
19	PH Kollam	Sreelatha. BV	65315	63575	60711	60711	47033	30792	664	31456	33859	20691792	15057
Sub Total (Sandhya P, DCE-1, PIU)			443498	509044	432471	432471	398782	283872	5050	288922	154576	140500166	218520
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	21575	81	21656	25809	15036912	19691
21	PH Vadakara	Sureshkumar. TK	45290	47406	44740	44740	7388	7496	0	7496	37794	14347872	6750
22	PH Thrissur	Surendran E N	42130	50006	46655	46655	33884	18319	137	18456	23674	13346784	12753
23	PH Kasargod	Sudeep. K	39045	95329	43255	43255	33902	14373	362	14735	24310	12369456	12150
24	Project Kannur	Ramesh Babu. DK	36491	143661	36491	36491	26330	13703	351	14054	22437	11560349	12266
25	PH Edapal	Deepa P.P	34486	91464	67522	67522	37059	12255	101	12356	22130	10925165	10449
26	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	16535	226	16761	16631	10578586	13502
27	WS Kochi	Pradeep. VK	21169	18541	15291	15291	13541	11260	23	11283	9886	6706339	9907
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9399	71	9470	10645	6372432	7833
29	PH Kozhikode	Jayakumar P	18905	23496	19497	19497	16937	13331	94	13425	5480	5989104	11354
30	Project Kattapana	Gireesh K.L	16298	90943	19089	19089	19089	7108	0	7108	9190	5163206	6995
31	PH Thiruvalla	Harikrishnan M	16082	41709	17652	17679	17694	21901	41	21942	-5860	5094778	15825
32	Project Nattika	Jayaprakash P	14576	28703	18576	18226	17726	2239	47	2286	12290	4617677	1910
33	PH Kottayam	Sajeev Ratnakaran	9857	37275	23031	23031	12550	23327	-5803	17524	-7667	3122698	9604
34	PH SultanBathery	Manoj M	11776	27952	5725	5725	5725	6546	0	6546	5230	3730637	5998
35	Project Kottayam	Rajesh Unnithan	12881	102288	59149	50375	34530	8008	40	8048	4833	4080701	6838
36	PH Pathanamthitta	Thulaseedharan T	10805	36754	12815	12835	10292	9782	11	9793	1012	3423024	8718
37	Project Adoor	Sunil S	6239	57190	6642	6642	6686	7277	3	7280	-1041	1976515	6465
38	PH Kochi	Muhammed Shahi	4235	6478	4235	4235	4235	5429	0	5429	-1194	1341648	3992
39	PH South Tvp	Hema. SV	2728	4449	3210	3210	3210	5615	0	5615	-2887	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	991166	531559	521482	377967	235478	-4215	231263	212702	140648112	186210
Total			2018224	3308313	2102882	2069905	1592703	804126	5577	809703	1208521	639373363.2	652434

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 23/10/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 29)
(17-10-2021 to 23-10-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	54143	↓ 359	54502	23994	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90285	29845	↑ 579	30424	100204	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	85495	85495	30805	20304	↑ 103	20407	65417	27189043
4	PH Irinjalakkuda	VijuMohan K.R	83317	88184	88184	88184	66507	25480	↑ 520	26000	57317	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	88000	88000	69308	31332	↑ 662	31994	43428	23893690
6	PH Aluva	Pradeep P.S	59750	65006	62905	62905	57527	34379	↑ 392	34771	24979	18928800
7	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	37223	↑ 785	38008	21229	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	57295	57295	48106	26728	↑ 644	27372	29923	18151056
9	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	63166	↑ 883	64049	-5634	18505872
10	WS Attingal	Byju. V	52729	66985	55786	55786	53413	33514	↓ 604	34118	18611	16704547
11	PH Shornur	Saleem. PK	54872	56201	31428	31428	31428	30071	↓ 159	30230	24642	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	33574	33574	33704	27999	↑ 919	28918	6967	11368368
13	PH Kollam	Sreelatha. BV	65315	63575	60711	60711	47033	30792	↑ 664	31456	33859	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	21575	↑ 81	21656	25809	15036912
15	PH Vadakara	Sureshkumar. TK	45290	47406	44740	44740	7388	7496	↓ 0	7496	37794	14347872
16	PH Thrissur	Surendran E N	42130	50006	46655	46655	33884	18319	↓ 137	18456	23674	13346784
17	PH Kasargod	Sudeep. K	39045	95329	43255	43255	33902	14373	↑ 362	14735	24310	12369456
18	PH Edapal	Deepa P.P	34486	91464	67522	67522	37059	12255	↓ 101	12356	22130	10925165
19	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	16535	↓ 226	16761	16631	10578586
20	WS Kochi	Pradeep. VK	21169	18541	15291	15291	13541	11260	↓ 23	11283	9886	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9399	↓ 71	9470	10645	6372432
22	PH Kozhikode	Jayakumar P	18905	23496	19497	19497	16937	13331	↑ 94	13425	5480	5989104
23	PH Thiruvalla	Harikrishnan M	16082	41709	17652	17679	17694	21901	↓ 41	21942	-5860	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	37275	23031	23031	12550	23327	↓ -5803	17524	-7667	3122698
25	PH SultanBathery	Manoj M	11776	27952	5725	5725	5725	6546	→ 0	6546	5230	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	36754	12815	12835	10292	9782	↑ 11	9793	1012	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	4235	4235	4235	5429	→ 0	5429	-1194	1341648
28	PH South Tvp	Hema. SV	2728	4449	3210	3210	3210	5615	→ 0	5615	-2887	864230
Total			1254665	1623633	1295477	1294524	1007789	642119	2617	644736	609929	397477872

JJM - Progress Report of Project divisions (Week 29)
(17-10-2021 to 23-10-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	190057	109417	89017	89017	26736	↓ 630	27366	76201	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	159587	157087	74465	10095	↓ 123	10218	135822	46265472
3	Project Chittur	Baby George	140175	108656	91812	91812	65518	4374	→ 0	4374	135801	44407440
4	Project Malapuram	Ansar M.S	138838	271725	109460	109460	87565	21503	↑ 1328	22831	116007	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	37318	↓ 183	37501	36523	23450803
6	Project Kozhikode	Biju. PC	74430	402689	77629	77629	54083	23646	↓ 255	23901	50529	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	36491	36491	26330	13703	↓ 351	14054	22437	11560349
8	Project Kattapana	Gireesh K.L	16298	90943	19089	19089	19089	7108	→ 0	7108	9190	5163206
9	Project Nattika	Jayaprakash P	14576	28703	18576	18226	17726	2239	↓ 47	2286	12290	4617677
10	Project Kottayam	Rajesh Unnithan	12881	102288	59149	50375	34530	8008	↓ 40	8048	4833	4080701
11	Project Adoor	Sunil S	6239	57190	6642	6642	6686	7277	↑ 3	7280	-1041	1976515
Total			763559	1684680	807405	775381	584914	162007	2960	164967	598592	241895491.2