

JJM - Weekly Progress Report - (Week 30)
(24-10-2021 to 30-10-2021)

Top performers of the week



Sabeer A Rahim
Project Kollam
8547638052



Byju V,
WS Attingal
8547638069



Ansar M S
Project Malapuram
8547638059

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	190057	109417	109417	89017	27366	1190	28556	75011	32810026	22747
2	Project Palakkad	Rathishkumar. S	146040	169215	159587	157087	74465	10218	302	10520	135520	46265472	9131
3	Project Chittur	Baby George	140175	108656	91812	91812	65518	4374	0	4374	135801	44407440	1538
4	Project Malapuram	Ansar M.S	138838	271725	109460	109460	87565	22831	981	23812	115026	43983878	19123
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	37501	567	38068	35956	23450803	36789
Sub Total (G Sreeekumar, TM)			602644	859206	589829	587329	426470	102290	3040	105330	497314	190917619	89328
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	54502	587	55089	23407	24867533	49459
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90285	30424	586	31010	99618	41382950	24372
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	85495	85495	30805	20407	428	20835	64989	27189043	17885
9	PH Irinjilakkuda	Vijumohan K.R	83317	88184	88184	88184	66507	26000	486	26486	56831	26394826	23634
10	PH Malapuram	Suresh Babu. T	75422	144887	88000	88000	69308	31994	798	32792	42630	23893690	29272
11	Project Kozhikode	Biju. PC	74430	402689	77629	77629	54083	23901	335	24236	50194	23579424	21405
Sub Total (Anilkumar K.K., CE (P&O))			528117	948897	549023	549023	389484	187228	3220	190448	337669	167307466	166027
12	PH Aluva	Pradeep P.S	59750	65006	62905	62905	57527	34771	874	35645	24105	18928800	28675
13	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	38008	150	38158	21079	18766282	34182
14	WS Thaliparamba	Suraja Nair	57295	57412	57295	57295	48106	27372	531	27903	29392	18151056	25411
15	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	64049	321	64370	-5955	18505872	42360
16	WS Attingal	Byju. V	52729	66985	55786	55786	53413	34118	1116	35234	17495	16704547	29360
17	PH Shornur	Saleem. PK	54872	56201	31428	31428	31428	30230	199	30429	24443	17383450	23681
18	HW Aruvikkara	Noushad. A	35885	69093	33574	33574	33704	28918	113	29031	6854	11368368	26242
19	PH Kollam	Sreelatha. BV	65315	63575	60711	60711	47033	31456	337	31793	33522	20691792	15408
Sub Total (Sandhya P, DCE-1, PIU)			443498	509044	432471	432471	398782	288922	3641	292563	150935	140500166	225319
20	PH Kadathuruthy	Suresh. K	47465	33827	34289	33289	32329	21656	143	21799	25666	15036912	19903
21	PH Vadakara	Sureshkumar. TK	45290	47406	44740	44740	7388	7496	44	7540	37750	14347872	6750
22	PH Thrissur	Surendran E N	42130	50006	46655	46655	33884	18456	373	18829	23301	13346784	12819
23	PH Kasargod	Sudeep. K	39045	95329	43255	43255	33902	14735	333	15068	23977	12369456	12923
24	Project Kannur	Ramesh Babu. DK	36491	143661	36491	36491	26330	14054	138	14192	22299	11560349	12836
25	PH Edapal	Deepa P.P	34486	91464	67522	67522	37059	12356	209	12565	21921	10925165	10649
26	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	16761	257	17018	16374	10578586	14351
27	WS Kochi	Pradeep. VK	21169	18541	15291	15291	13541	11283	40	11323	9846	6706339	10052
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9470	71	9541	10574	6372432	7933
29	PH Kozhikode	Jayakumar P	18905	23496	19497	19497	16937	13425	337	13762	5143	5989104	11592
30	Project Kattapana	Gireesh K.L	16298	90943	19089	19089	19089	7108	80	7188	9110	5163206	7020
31	PH Thiruvalla	Harikrishnan M	16082	41709	17652	17679	17694	21942	148	22090	-6008	5094778	16059
32	Project Nattika	Jayaprakash P	14576	28703	18576	18226	17726	2286	67	2353	12223	4617677	2129
33	PH Kottayam	Sajeerv Ratnakaran	9857	37275	23031	23031	12550	17524	23	17547	-7690	3122698	9705
34	PH SultanBathery	Manoj M	11776	27952	5725	5725	5725	6546	0	6546	5230	3730637	5998
35	Project Kottayam	Rajesh Unnithan	12881	102288	59149	50375	34530	8048	105	8153	4728	4080701	6838
36	PH Pathanamthitta	Thulaseedharan T	10805	36754	12815	12835	10292	9793	-10	9783	1022	3423024	8718
37	Project Adoor	Sunil S	6239	57190	6642	6642	6686	7280	0	7280	-1041	1976515	6525
38	PH Kochi	Muhammed Shahi	4235	6478	4235	4235	4235	5429	0	5429	-1194	1341648	3992
39	PH South Tvpm	Hema. SV	2728	4449	3210	3210	3210	5615	0	5615	-2887	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	991166	531559	521482	377967	231263	2358	233621	210344	140648112	190002
Total			2018224	3308313	2102882	2090305	1592703	809703	12259	821962	1196262	639373363.2	670676

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 30/10/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 30)
(24-10-2021 to 30-10-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	54502	↑ 587	55089	23407	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	90285	30424	↑ 586	31010	99618	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	85495	85495	30805	20407	↑ 428	20835	64989	27189043
4	PH Irinjalkkuda	Vijumohan K.R	83317	88184	88184	88184	66507	26000	↓ 486	26486	56831	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	88000	88000	69308	31994	↑ 798	32792	42630	23893690
6	PH Aluva	Pradeep P.S	59750	65006	62905	62905	57527	34771	↑ 874	35645	24105	18928800
7	WS Kannur	Prakashan M	59237	57687	57687	57687	57687	38008	↓ 150	38158	21079	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	57295	57295	48106	27372	↓ 531	27903	29392	18151056
9	PH Palakkad	Sivaraman	58415	73085	73085	73085	69884	64049	↓ 321	64370	-5955	18505872
10	WS Attingal	Byju. V	52729	66985	55786	55786	53413	34118	↑ 1116	35234	17495	16704547
11	PH Shornur	Saleem. PK	54872	56201	31428	31428	31428	30230	↑ 199	30429	24443	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	33574	33574	33704	28918	↓ 113	29031	6854	11368368
13	PH Kollam	Sreelatha. BV	65315	63575	60711	60711	47033	31456	↓ 337	31793	33522	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	21656	↑ 143	21799	25666	15036912
15	PH Vadakara	Sureshkumar. TK	45290	47406	44740	44740	7388	7496	↑ 44	7540	37750	14347872
16	PH Thrissur	Surendran E N	42130	50006	46655	46655	33884	18456	↑ 373	18829	23301	13346784
17	PH Kasargod	Sudeep. K	39045	95329	43255	43255	33902	14735	↓ 333	15068	23977	12369456
18	PH Edapal	Deepa P.P	34486	91464	67522	67522	37059	12356	↑ 209	12565	21921	10925165
19	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30005	16761	↑ 257	17018	16374	10578586
20	WS Kochi	Pradeep. VK	21169	18541	15291	15291	13541	11283	↑ 40	11323	9846	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9470	↑ 71	9541	10574	6372432
22	PH Kozhikode	Jayakumar P	18905	23496	19497	19497	16937	13425	↑ 337	13762	5143	5989104
23	PH Thiruvalla	Harikrishnan M	16082	41709	17652	17679	17694	21942	↑ 148	22090	-6008	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	37275	23031	23031	12550	17524	↑ 23	17547	-7690	3122698
25	PH SultanBathery	Manoj M	11776	27952	5725	5725	5725	6546	↓ 0	6546	5230	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	36754	12815	12835	10292	9793	↓ -10	9783	1022	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	4235	4235	4235	5429	↓ 0	5429	-1194	1341648
28	PH South Tvpm	Hema. SV	2728	4449	3210	3210	3210	5615	↓ 0	5615	-2887	864230
Total			1254665	1623633	1295477	1294524	1007789	644736	8494	653230	601435	397477872

JJM - Progress Report of Project divisions (Week 30)
(24-10-2021 to 30-10-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	190057	109417	109417	89017	27366	↑ 1190	28556	75011	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	159587	157087	74465	10218	↑ 302	10520	135520	46265472
3	Project Chittur	Baby George	140175	108656	91812	91812	65518	4374	↓ 0	4374	135801	44407440
4	Project Malapuram	Ansar M.S	138838	271725	109460	109460	87565	22831	↓ 981	23812	115026	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	109905	37501	↑ 567	38068	35956	23450803	
6	Project Kozhikode	Biju. PC	74430	402689	77629	77629	54083	23901	↑ 335	24236	50194	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	36491	36491	26330	14054	↓ 138	14192	22299	11560349
8	Project Kattapana	Gireesh K.L	16298	90943	19089	19089	19089	7108	↑ 80	7188	9110	5163206
9	Project Nattika	Jayaprakash P	14576	28703	18576	18226	17726	2286	↑ 67	2353	12223	4617677
10	Project Kottayam	Rajesh Unnithan	12881	102288	59149	50375	34530	8048	↑ 105	8153	4728	4080701
11	Project Adoor	Sunil S	6239	57190	6642	6642	6686	7280	↓ 0	7280	-1041	1976515
Total			763559	1684680	807405	795781	584914	164967	3765	168732	594827	241895491.2