

JJM - Weekly Progress Report - (Week 34)
(21-11-2021 to 27-11-2021)

Top performers of the week



Pradeep P.S
PH Aluva
9496033300



Byju V,
WS Attingal
8547638069



Sabeer A Rahim,
Project Kollam
8547638052

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	190057	139498	133531	89017	31335	969	32304	71263	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	159587	157087	74465	11301	149	11450	134590	46265472
3	Project Chittur	Baby George	140175	108656	95989	95989	65518	4755	159	4914	135261	44407440
4	Project Malapuram	Ansar M.S	138838	271725	109460	109460	87565	24286	422	24708	114130	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	109905	109905	109905	39365	769	40134	33890	23450803
Sub Total (G Sreekumar, TM)			602644	859206	614439	605972	426470	111042	2468	113510	489134	190917619
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	55641	343	55984	22512	24867533
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	112396	32911	532	33443	97185	41382950
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	90174	90174	30805	22303	35	22338	63486	27189043
9	PH Irinjilakkuda	Vijumohan K.R	83317	88184	88184	88184	67173	28742	559	29301	54016	26394826
10	PH Malapuram	Suresh Babu. T	75422	144887	88194	88000	69308	34371	428	34799	40623	23893690
11	Project Kozhikode	Biju. PC	74430	402689	90688	90688	80812	26013	0	26013	48417	23579424
Sub Total (Anilkumar K.K., CE (P&O))			528117	948897	566955	566761	438990	199981	1897	201878	326239	167307466
12	PH Aluva	Pradeep P.S	59750	65006	62917	62917	57738	37368	1430	38798	20952	18928800
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	40528	436	40964	18273	18762822
14	WS Thaliparamba	Suraja Nair	57295	57412	57412	57412	48106	28966	361	29327	27968	18151056
15	PH Palakkad	Ansai John M S	58415	73085	73085	73085	69884	65364	369	65733	-7318	18505872
16	WS Attingal	Byju. V	52729	66985	55786	55786	53413	38057	1030	39087	13642	16704547
17	PH Shornur	Saleem. PK	54872	56201	48819	48819	31428	30771	125	30896	23976	17383450
18	HW Aruvikkara	Noushad. A	35885	69093	33574	33574	33704	30390	563	30953	4932	11368368
19	PH Kollam	Sreelatha. BV	65315	63575	63575	63575	55531	36714	546	37260	28055	20691792
Sub Total (Sandhya P, DCE-1, PIU)			443498	509044	452855	452855	407491	308158	4860	313018	130480	140500166
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	22112	55	22167	25298	15036912
21	PH Vadakara	Sureshkumar. TK	45290	47406	44740	44740	45437	7540	17	7557	37733	14347872
22	PH Thrissur	Surendran E N	42130	50006	46655	46655	33914	19917	426	20343	21787	13346784
23	PH Kasargod	Sudeep. K	39045	95329	43255	43255	37850	15623	207	15830	23215	12369456
24	Project Kannur	Ramesh Babu. DK	36491	143661	36491	36491	26330	14684	303	14987	21504	11560349
25	PH Edapal	Deepa P.P	34486	91464	67522	67522	67522	12993	445	13438	21048	10925165
26	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30033	17755	207	17962	15430	10578586
27	WS Kochi	Pradeep. VK	21169	18541	15291	15291	15291	11401	14	11415	9754	6706339
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9781	30	9811	10304	6372432
29	PH Kozhikode	Jayakumar P	18905	23496	19497	19497	19497	14187	166	14353	4552	5989104
30	Project Kattapana	Gireesh K.L	16298	90943	23186	19089	19089	7359	0	7359	8939	5163206
31	PH Thiruvalla	Mini K U	16082	41709	27545	17679	17694	22458	130	22588	-6506	5094778
32	Project Nattika	Jayaprakash P	14576	28703	18576	18576	18576	2411	43	2454	12122	4617677
33	PH Kottayam	Sajeev Ratnakaran	9857	37275	30031	23031	12550	17588	30	17618	-7761	3122698
34	PH SultanBathery	Manoj M	11776	27952	5725	5725	5725	6546	0	6546	5230	3730637
35	Project Kottayam	Rajesh Unnithan	12881	102288	59149	50375	34530	8531	85	8616	4265	4080701
36	PH Pathanamthitta	Thulaseedharan T	10805	38354	12815	12835	10292	9864	218	10082	723	3423024
37	Project Adoor	Sunil S	6239	55590	6686	6686	6686	7302	0	7302	-1063	1976515
38	PH Kochi	Muhammed Shahi	4235	6478	4738	4738	4235	5433	0	5433	-1198	1341648
39	PH South Tvpn	Hema. SV	2728	4449	4931	4931	3210	5615	0	5615	-2887	864230
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	991166	554817	524100	455645	239100	2376	241476	202489	140648112
Total			2018224	3308313	2189066	2149688	1728596	858281	11601	869882	1148342	639373363.2

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 27/11/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 34)
(21-11-2021 to 27-11-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	55641	343	55984	22512	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	112396	32911	532	33443	97185	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	90174	90174	30805	22303	35	22338	63486	27189043
4	PH Irinjallakkuda	VijuMohan K.R	83317	88184	88184	88184	67173	28742	559	29301	54016	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	88194	88000	69308	34371	428	34799	40623	23893690
6	PH Aluva	Pradeep P.S	59750	65006	62917	62917	57738	37368	1430	38798	20952	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	40528	436	40964	18273	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	57412	57412	48106	28966	361	29327	27968	18151056
9	PH Palakkad	Ansar John M S	58415	73085	73085	73085	69884	65364	369	65733	-7318	18505872
10	WS Attingal	Byju. V	52729	66985	55786	55786	53413	38057	1030	39087	13642	16704547
11	PH Shornur	Saleem. PK	54872	56201	48819	48819	31428	30771	125	30896	23976	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	33574	33574	33704	30390	563	30953	4932	11368368
13	PH Kollam	Sreelatha. BV	65315	63575	63575	63575	55531	36714	546	37260	28055	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	33289	32329	22112	55	22167	25298	15036912
15	PH Vadakara	Sureshkumar. TK	45290	47406	44740	44740	45437	7540	17	7557	37733	14347872
16	PH Thrissur	Surendran E N	42130	50006	46655	46655	33914	19917	426	20343	21787	13346784
17	PH Kasargod	Sudeep. K	39045	95329	43255	43255	37850	15623	207	15830	23215	12369456
18	PH Edapal	Deepa P,P	34486	91464	67522	67522	67522	12993	445	13438	21048	10925165
19	PH Muvattupuzha	Manu B	33392	32064	32064	32064	30033	17755	207	17962	15430	10578586
20	WS Kochi	Pradeep. VK	21169	18541	15291	15291	15291	11401	14	11415	9754	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9781	30	9811	10304	6372432
22	PH Kozhikode	Jayakumar P	18905	23496	19497	19497	19497	14187	166	14353	4552	5989104
23	PH Thiruvalla	Mini K U	16082	41709	27545	17679	17694	22458	130	22588	-6506	5094778
24	PH Kottayam	Sajeer Ratnakaran	9857	32725	30031	23031	12550	17588	30	17618	-7761	3122698
25	PH SultanBathery	Manoj M	11776	27952	5275	5275	5275	6546	0	6546	5230	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38354	12815	12835	10292	9864	218	10082	723	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	4738	4738	4235	5433	0	5433	-1198	1341648
28	PH South Tvpn	Hema. SV	2728	4449	4931	4931	3210	5615	0	5615	-2887	864230
Total			1254665	1625233	1339851	1321811	1116103	680939	8702	689641	565024	397477872

JJM - Progress Report of Project divisions (Week 34)
(21-11-2021 to 27-11-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	190057	139498	133531	89017	31335	969	32304	71263	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	159587	157087	74465	11301	149	11450	134590	46265472
3	Project Chittur	Baby George	140175	108656	95989	95989	65518	4755	159	4914	135261	44407440
4	Project Malapuram	Ansar M.S	138838	271725	109460	109460	87565	24286	422	24708	114130	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	109905	109905	109905	39365	769	40134	33890	23450803
6	Project Kozhikode	Biju. PC	74430	402689	90688	90688	80812	26013	0	26013	48417	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	36491	36491	26330	14684	303	14987	21504	11560349
8	Project Kattapana	Gireesh K.L	16298	90943	23186	19089	19089	7359	0	7359	8939	5163206
9	Project Nattika	Jayaprakash P	14576	28703	18576	18576	18576	2411	43	2454	12122	4617677
10	Project Kottayam	Rajesh Unnithan	12881	102288	59149	50375	34530	8531	85	8616	4265	4080701
11	Project Adoor	Sunil S	6239	55590	6686	6686	7302	7302	0	7302	-1063	1976515
Total			763559	1683080	849215	827877	612493	177342	2899	180241	583318	241895491.2