

JJM - Weekly Progress Report - (Week 37)
(12-12-2021 to 18-12-2021)

Top performers of the week



Sreelatha, BV,
PH Kollam
8547001229



Sabeer A Rahim,
Project Kollam
857638052



Anitha Kumari, S,
PH Kottarakara
9400002040

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	190057	190057	133531	89017	33608	697	34305	69262	32810026	30432
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	166715	74465	12121	162	12283	133757	46265472	11699
3	Project Chittur	Baby George	140175	108656	99944	99944	65518	5268	184	5452	134723	44407440	2256
4	Project Malapuram	Ansar M.S	138838	271725	154456	154456	87565	26783	40	26823	112015	43983878	25810
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	109905	109905	109905	41129	465	41594	32430	23450803	40624
Sub Total (G Sreeekumar, TM)			602644	859206	723577	664551	426470	118909	1548	120457	482187	190917619	110821
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	56691	489	57180	21316	24867533	51602
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115811	34484	660	35144	95484	41382950	30163
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	22896	5	22901	62923	27189043	21778
9	PH Irinjilakkuda	Vijumohan K.R	83317	88184	88184	88184	66673	30426	490	30906	52411	26394826	29072
10	PH Malapuram	Suresh Babu. T	75422	144887	127888	88194	69308	35739	170	35909	39513	23893690	35272
11	Project Kozhikode	Biju. PC	74430	329501	234134	90688	80812	26536	0	26536	47894	23579424	24067
Sub Total (Anilkumar K.K., CE (P&O))			528117	875709	763423	580283	441905	206772	1804	208576	319541	167307466	191954
12	PH Aluva	Pradeep P.S	59750	65006	62917	62917	57738	40923	450	41373	18377	18928800	32352
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	42860	469	43329	15908	1876282	41708
14	WS Thaliparamba	Suraja Nair	57295	57412	57412	57412	48106	30388	355	30743	26552	18151056	29604
15	PH Palakkad	Ansai John M S	58415	73085	73085	73085	70684	66633	310	66943	-8528	18505872	45580
16	WS Attingal	Byju. V	52729	66985	66985	66985	53413	40293	515	40808	11921	16704547	37634
17	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31094	245	31339	23533	17383450	25297
18	HW Aruvikkara	Noushad. A	35885	69093	34969	34969	33704	31714	269	31983	3902	11368368	29307
19	PH Kollam	Sreelatha. BV	65315	63575	63575	63575	58910	38742	944	39686	25629	20691792	22748
Sub Total (Sandhya P, DCE-1, PIU)			443498	509044	472931	472931	411670	322647	3557	326204	117294	140500166	264230
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	33289	22520	57	22577	24888	15036912	20816
21	PH Vadakara	Sureshkumar. TK	45290	103504	47406	46790	44740	7643	0	7643	37647	14347872	7030
22	PH Thrissur	Surendran E N	42130	50006	50006	50006	33914	20761	81	20842	21288	13346784	19519
23	PH Kasargod	Sudeep. K	39045	95329	45375	45375	37850	16133	202	16335	22710	12369456	15463
24	Project Kannur	Ramesh Babu. DK	36491	143661	82772	79044	26330	15366	205	15571	20920	11560349	15428
25	PH Edapal	Deepa P.P	34486	91464	69522	69522	67522	14131	108	14239	20247	10925165	13507
26	PH Muvattupuzha	Manu B	33392	34612	32064	32064	30033	18470	188	18658	14734	10578586	17496
27	WS Kochi	Pradeep. VK	21169	18541	18541	18541	15291	12363	20	12383	8786	6706339	10411
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9914	120	10034	10081	6372432	9178
29	PH Kozhikode	Jayakumar P	18905	34946	23496	19497	19497	14679	0	14679	4226	5989104	12856
30	Project Kattapana	Gireesh K.L	16298	88395	48232	32709	19089	7382	0	7382	8916	5163206	7294
31	PH Thiruvalla	Mini K U	16082	41709	41459	20607	17694	22693	29	22722	-6640	5094778	17411
32	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2601	37	2638	11938	4617677	2600
33	PH Kottayam	Sajeey Ratnakaran	9857	37275	37275	37275	12550	17735	-124	17611	-7754	3122698	10106
34	PH SultanBathery	Manoj M	11776	33592	29015	29015	5725	6689	51	6740	5036	3730637	6192
35	Project Kottayam	Rajesh Unnithan	12881	102288	70409	70409	35030	8092	0	8092	4789	4080701	7850
36	PH Pathanamthitta	Thulaseedharan T	10805	38354	12815	12685	10292	10150	80	10230	575	3423024	9165
37	Project Adoor	Sunil S	6239	55590	34585	34585	6686	7344	27	7371	-1132	1976515	6729
38	PH Kochi	Muhammed Shahi	4235	6478	5968	5968	4235	5433	2	5435	-1200	1341648	3996
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	3210	5029	0	5029	-2301	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	1064354	738494	693646	456408	245128	1083	246211	197754	140648112	216257
Total			2018224	3308313	2698425	2411411	1736453	893456	7992	901448	1116776	639373363.2	783262

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 18/12/2021 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 37)
(12-12-2021 to 18-12-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	56691	489	57180	21316	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115811	34484	660	35144	95484	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	22896	5	22901	62923	27189043
4	PH Irinjallakkuda	VijuMohan K.R	83317	88184	88184	88184	66673	30426	480	30906	52411	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	127888	88194	69308	35739	170	35909	39513	23893690
6	PH Aluva	Pradeep P.S	59750	65006	62917	62917	57738	40923	450	41373	18377	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	42860	469	43329	15908	1876282
8	WS Thaliparamba	Suraja Nair	57295	57412	57412	57412	48106	30388	355	30743	26552	18151056
9	PH Palakkad	Ansaj John M S	58415	73085	73085	73085	70684	66633	310	66943	-8528	18505872
10	WS Attingal	Byju. V	52729	66985	66985	66985	53413	40293	515	40808	11921	16704547
11	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31094	245	31339	23533	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	34969	34969	33704	31714	269	31983	3902	11368368
13	PH Kollam	Sreelatha. BV	65315	63575	63575	63575	58910	38742	944	39686	25629	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	33289	22520	57	22577	24888	15036912
15	PH Vadakara	Sureshkumar. TK	45290	103504	47406	46790	44740	7643	0	7643	37647	14347872
16	PH Thrissur	Surendran E N	42130	50006	50006	50006	33914	20761	81	20842	21288	13346784
17	PH Kasargod	Sudeep. K	39045	95329	45375	45375	37850	16133	202	16335	22710	12369456
18	PH Edapal	Deepa P.P	34486	91464	69522	69522	75222	14131	108	14239	20247	10925165
19	PH Muvattupuzha	Manu B	33392	34612	32064	32064	30033	18470	188	18658	14734	10578586
20	WS Kochi	Pradeep. VK	21169	18541	18541	18541	15291	12363	20	12383	8786	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	9914	120	10034	10081	6372432
22	PH Kozhikode	Jayakumar P	18905	34946	23496	19497	19497	14679	0	14679	4226	5989104
23	PH Thiruvalla	Mini K U	16082	41709	41459	20607	17694	22693	29	22722	-6640	5094778
24	PH Kottayam	Sajeer Ratnakaran	9857	37275	37275	37275	12550	17735	-124	17611	-7754	3122698
25	PH SultanBathery	Manoj M	11776	33592	29015	29015	5725	6689	51	6740	5036	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38354	12815	12685	10292	10150	80	10230	575	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	5968	5968	4235	5433	2	5435	-1200	1341648
28	PH South Tvpn	Hema. SV	2728	4449	4931	4931	3210	5029	0	5029	-2301	864230
Total			1254665	1700969	1476013	1410722	1123460	707226	6175	713401	541264	397477872

JJM - Progress Report of Project divisions (Week 37)
(12-12-2021 to 18-12-2021)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	190057	190057	133531	89017	33608	697	34305	69262	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	166715	74465	12121	162	12283	133757	46265472
3	Project Chittur	Baby George	140175	108656	99944	99944	65518	5268	184	5452	134723	44407440
4	Project Malapuram	Ansar M.S	138838	271725	154456	154456	87565	26783	40	26823	112015	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	109905	109905	109905	41129	465	41594	32430	23450803
6	Project Kozhikode	Biju. PC	74430	329501	234134	90688	80812	26536	0	26536	47894	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	82772	79044	26330	15366	205	15571	20920	11560349
8	Project Kattapana	Gireesh K.L	16298	88395	48232	32709	19089	7382	0	7382	8916	5163206
9	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2601	37	2638	11938	4617677
10	Project Kottayam	Rajesh Unnithan	12881	102288	70409	70409	35030	8092	0	8092	4789	4080701
11	Project Adoor	Sunil S	6239	55590	34585	34585	6686	7344	27	7371	-1132	1976515
Total			763559	1607344	1222412	1000689	612993	186230	1817	188047	575512	241895491.2