

JJM - Weekly Progress Report - (Week 41)
(09-01-2022 to 15-01-2022)

Top performers of the week



Biju P.C,
Project Kozhikode
857638057



Ansar M S,
Project Malapuram
857638059



Sheeja A.R.,
PH Kollam
8547001229

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Sabeer A Rahim	103567	190057	190057	133531	89017	37274	447	37274	65846	32810026	33287
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	166715	74465	12819	179	12998	133042	46265472	12573
3	Project Chittur	Baby George	140175	108656	108656	99944	65518	5767	583	6350	133825	44407440	2506
4	Project Malapuram	Ansar M.S	138838	271725	237525	154456	87565	27965	1789	29754	109084	43983878	27401
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	109905	109905	109905	42499	671	43170	30854	23450803	42200
Sub Total (G Sreekumar, TM)			602644	859206	815358	664551	426470	126324	3669	129993	472651	190917619	117967
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58356	102	58458	20038	24867533	52639
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	36458	1002	37460	93168	41382950	32067
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23128	0	23128	62696	27189043	21982
9	PH Irinjalkkuda	Vijumohan K.R	83317	88184	88184	88184	71617	31739	338	32077	51240	26394826	30040
10	PH Malapuram	Suresh Babu. T	75422	144887	140351	98444	69502	36813	307	37120	38302	23893690	36280
11	Project Kozhikode	Biju. PC	74430	329501	302780	192131	85281	26957	1986	28943	45487	23579424	24336
Sub Total (Anilkumar K.K., CE (P&O))			528117	875709	844532	691976	451077	213451	3735	217186	310931	167307466	197344
12	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	41772	502	42274	17476	18928800	33354
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	45242	655	45897	13340	18766282	43919
14	WS Thaliparamba	Suraja Nair	57295	57412	57412	57412	51042	32059	538	32597	24698	18151056	31218
15	PH Palakkad	Ansai John M S	58415	73085	73085	73085	70684	67552	560	68112	-9697	18505872	46826
16	WS Attingal	Byju. V	52729	66985	66985	66985	55558	42008	555	42563	10166	16704547	39122
17	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31522	98	31620	23252	17383450	25522
18	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34429	32820	523	33343	2542	11368368	30667
19	PH Kollam	Sheeja A.R.	65315	63575	63575	63575	59082	41462	1146	42608	22707	20691792	23611
Sub Total (Sandhya P, DCE-1, PIU)			443498	509044	509890	509890	422827	334437	4577	339014	104484	140500166	274239
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22689	58	22747	24718	15036912	20992
21	PH Vadakara	Suresh P.K.	45290	103504	103504	46790	44740	7696	48	7744	37546	14347872	7030
22	PH Thrissur	Surendran E N	42130	50006	50006	50006	34205	21665	233	21898	20232	13346784	20168
23	PH Kasargod	Sudeep. K	39045	95329	70435	49857	38650	16558	200	16758	22287	12369456	15832
24	Project Kannur	Ramesh Babu. DK	36491	143661	138237	83189	27330	16174	231	16405	20086	11560349	16031
25	PH Edapal	Deepa P.P	34486	91464	91464	84371	67522	15048	227	15275	19211	10925165	14420
26	PH Muvattupuzha	Manu B	33392	34612	34612	32064	31944	19056	111	19167	14225	10578586	17968
27	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12530	94	12624	8545	6706339	10534
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10091	63	10154	9961	6372432	9249
29	PH Kozhikode	Vijils D	18905	34946	26834	23496	19497	15188	109	15297	3608	5989104	13364
30	Project Kattapana	Gireesh K.L	16298	88395	83961	43945	20639	7382	0	7382	8916	5163206	7294
31	PH Thiruvalla	Mini K U	16082	41709	41884	20782	17694	22836	0	22836	-6754	5094778	17504
32	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2783	20	2803	11773	4617677	2792
33	PH Kottayam	Sajeey Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	1322698	10106
34	PH SultanBathery	Manoj M	11776	33592	34147	29015	5767	6740	0	6740	5036	3730637	6192
35	Project Kottayam	Rajesh Unnithan	12881	102288	70759	70759	39160	8443	70	8513	4368	4080701	8084
36	PH Pathanamthitta	Thulaseedharan T	10805	38354	30004	32190	10507	10490	88	10578	227	3423024	9425
37	Project Adoor	Sunil S	6239	55590	52446	34585	6686	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5436	15	5451	-1216	1341648	3996
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	1064354	980141	752897	474561	250991	1567	252558	191407	140648112	221105
Total			2018224	3308313	3149921	2619314	1774935	925203	13548	938751	1079473	639373363	810655

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 15/01/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 41)
(09-01-2022 to 15-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58356	102	58458	20038	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	36458	1002	37460	93168	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23128	0	23128	62696	27189043
4	PH Irinjalakkuda	VijuMohan K.R	83317	88184	88184	88184	71617	31739	338	32077	51240	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	140351	98444	69502	36813	307	37120	38302	23893690
6	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	41772	502	42274	17476	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	45242	655	45897	13340	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	57412	57412	51042	32059	538	32597	24698	18151056
9	PH Palakkad	Ansar John M S	58415	73085	73085	73085	70684	67552	560	68112	-9697	18505872
10	WS Attingal	Byju. V	52729	66985	66985	66985	55558	42008	555	42563	10166	16704547
11	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31522	98	31620	23252	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34429	32820	523	33343	2542	11368368
13	PH Kollam	Sheeja A.R.	65315	63575	63575	63575	59082	41462	1146	42608	22707	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22689	58	22747	24718	15036912
15	PH Vadakara	Suresh P.K.	45290	103504	103504	46790	44740	7696	48	7744	37546	14347872
16	PH Thrissur	Surendran E N	42130	50006	50006	50006	34205	21665	233	21898	20232	13346784
17	PH Kasargod	Sudeep. K	39045	95329	70435	49857	38650	16558	200	16758	22287	12369456
18	PH Edapal	Deepa P.P	34486	91464	91464	84371	67522	15048	227	15275	19211	10925165
19	PH Muvattupuzha	Manu B	33392	34612	34612	32064	31944	19056	111	19167	14225	10578586
20	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12530	94	12624	8545	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10091	63	10154	9961	6372432
22	PH Kozhikode	Vijils D	18905	34946	26834	23496	19497	15188	109	15297	3608	5989104
23	PH Thiruvalla	Mini K U	16082	41709	41884	20782	17694	22836	0	22836	-6754	5094778
24	PH Kottayam	Sajeer Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	3122698
25	PH SultanBathery	Manoj M	11776	33592	34147	29015	5767	6740	0	6740	5036	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38354	30004	32190	10507	10490	88	10578	227	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5436	15	5451	-1216	1341648
28	PH South Tvpn	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230
Total			1254665	1700969	1657677	1501451	1150793	729584	7572	737156	517509	397477872

JJM - Progress Report of Project divisions (Week 41)
(09-01-2022 to 15-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Sabeer A Rahim	103567	190057	190057	133531	89017	37274	447	37721	65846	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	166715	74465	12819	179	12998	133042	46265472
3	Project Chittur	Baby George	140175	108656	108656	99944	65518	5767	583	6350	133825	44407440
4	Project Malapuram	Ansar M.S	138838	271725	237525	154456	87565	27965	1789	29754	109084	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	109905	109905	109905	42499	671	43170	30854	23450803
6	Project Kozhikode	Biju. PC	74430	329501	302780	192131	85281	26957	1986	28943	45487	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	138237	83189	27330	16174	231	16405	20086	11560349
8	Project Kattapana	Gireesh K.L	16298	88395	83961	43945	20639	7382	0	7382	8916	11563206
9	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2783	20	2803	11773	4617677
10	Project Kottayam	Rajesh Unnithan	12881	102288	70759	70759	39160	8443	70	8513	4368	4080701
11	Project Adoor	Sunil S	6239	55590	52446	34585	6686	7556	0	7556	-1317	1976515
Total			763559	1607344	1492244	1117863	624142	195619	5976	201595	561964	241895491