

JJM - Weekly Progress Report - (Week 42)
(16-01-2022 to 22-01-2022)

Top performers of the week



VijuMohan K.R,
PH Irinjalkkuda
857638072



Saabeer A Rahim,
PH Kollam
8547001229



Vineeth Palleri,
WS Kannur
8547638041

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	133531	89017	37721	316	38037	65530	32810026	34476
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	166715	74465	12998	0	12998	133042	46265472	12573
3	Project Chittur	Baby George	140175	108656	108656	99944	66318	6350	0	6350	133825	44407440	2506
4	Project Malapuram	Ansar M.S	138838	271725	237525	151456	88565	29754	409	30163	108675	43983878	28110
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	109905	109905	43170	357	43527	30497	23450803	42557
Sub Total (G Sreeekumar, TM)			602644	859206	825006	661551	428270	129993	1082	131075	471569	190917619	120222
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58458	0	58458	20038	24867533	52639
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	37460	144	37604	93024	41382950	32558
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23128	140	23268	62556	27189043	22145
9	PH Irinjalkkuda	VijuMohan K.R	83317	88184	88184	88184	71617	32077	852	32929	50388	26394826	31230
10	PH Malapuram	Suresh Babu. T	75422	144887	144887	110126	73202	37120	85	37205	38217	23893690	36576
11	Project Kozhikode	Biju. PC	74430	329501	302780	222249	80681	28943	0	28943	45487	23579424	26433
Sub Total (Anilkumar K.K., CE (P&O))			528117	875709	849068	733776	450177	217186	1221	218407	309710	167307466	201581
12	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42274	168	42442	17308	18928800	33633
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	45897	498	46395	12842	18766282	44301
14	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	51327	32597	368	32965	24330	18151056	31813
15	PH Palakkad	Ansai John M S	58415	73085	73085	73085	69884	68112	103	68215	-9800	18505872	47035
16	WS Attingal	Byju. V	52729	66985	66985	66985	55558	42563	327	42890	9839	16704547	39698
17	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31620	101	31721	23151	17383450	25623
18	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34429	33343	370	33713	2172	11368368	30986
19	PH Kollam	Saabeer A Rahim	65315	63575	63575	63575	59082	42608	775	43383	21932	20691792	25824
Sub Total (Sandhya P, DCE-1, PIU)			443498	509044	508431	508431	422312	339014	2710	341724	101774	140500166	278913
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22747	34	22781	24684	15036912	20992
21	PH Vadakara	Suresh P.K.	45290	103504	103504	46790	44740	7744	0	7744	37546	14347872	7030
22	PH Thrissur	Surendran E N	42130	50006	50006	50006	34350	21898	173	22071	20059	13346784	20368
23	PH Kasargod	Sudeep. K	39045	95329	93853	49583	38650	16758	0	16758	22287	12369456	15842
24	Project Kannur	Ramesh Babu. DK	36491	143661	139333	87024	27863	16405	199	16604	19887	11560349	16253
25	PH Edapal	Deepa P.P	34486	91464	91464	91464	67522	15275	164	15439	19047	10925165	14647
26	PH Muvattupuzha	Manu B	33392	34612	34612	34612	31944	19167	155	19322	14070	10578586	18268
27	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12624	142	12766	8403	6706339	10636
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10154	34	10188	9927	6372432	9299
29	PH Kozhikode	Vijils D	18905	34946	26834	23496	19497	15297	122	15419	3486	5989104	13364
30	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206	7294
31	PH Thiruvalla	Mini K U	16082	41709	41884	20782	17694	22836	113	22949	-6867	5094778	17543
32	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2803	13	2816	11760	4617677	2815
33	PH Kottayam	Sajeew Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	1324698	10106
34	PH SultanBathery	Manoj M	11776	33592	34147	34147	5767	6740	0	6740	5036	3730637	6192
35	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	43230	8513	67	8580	4301	4080701	8084
36	PH Pathanamthitta	Thulaseedharan T	10805	38354	31030	13335	10527	10578	0	10578	227	3423024	9425
37	Project Adoor	Sunil S	6239	55590	55284	45424	6686	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5451	29	5480	-1245	1341648	3999
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	1064354	1012953	767502	479329	252558	1245	253803	190162	140648112	222281
Total			2018224	3308313	3195458	2671260	1780088	938751	6258	945009	1073215	639373363	822997

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 22/01/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 42)
(16-01-2022 to 22-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58458	0	58458	20038	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	37460	144	37604	93024	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23128	140	23268	62556	27189043
4	PH Irinjallakkuda	VijuMohan K.R	83317	88184	88184	88184	71617	32077	852	32929	50388	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	144887	110126	73202	37120	85	37205	38217	23893690
6	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42274	168	42442	17308	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	45897	498	46395	12842	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	51327	32597	368	32965	24330	18151056
9	PH Palakkad	Ansar John M S	58415	73085	73085	73085	69884	68112	103	68215	-9800	18505872
10	WS Attingal	Byju. V	52729	66985	66985	66985	55558	42563	327	42890	9839	16704547
11	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31620	101	31721	23151	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34429	33343	370	33713	2172	11368368
13	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	59082	42608	775	43383	21932	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22747	34	22781	24684	15036912
15	PH Vadakara	Suresh P.K.	45290	103504	103504	46790	44740	7744	0	7744	37546	14347872
16	PH Thrissur	Surendran E N	42130	50006	50006	50006	34350	21898	173	22071	20059	13346784
17	PH Kasargod	Sudeep. K	39045	95329	93853	49583	38650	16758	0	16758	22287	12369456
18	PH Edapal	Deepa P.P	34486	91464	91464	91464	67522	15275	164	15439	19047	10925165
19	PH Muvattupuzha	Manu B	33392	34612	34612	34612	31944	19167	155	19322	14070	10578586
20	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12624	142	12766	8403	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10154	34	10188	9927	6372432
22	PH Kozhikode	Vijils D	18905	34946	26834	23496	19497	15297	122	15419	3486	5989104
23	PH Thiruvalla	Mini K U	16082	41709	41884	20782	17694	22836	113	22949	-6867	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	3122698
25	PH SultanBathery	Manoj M	11776	33592	34147	34147	5767	6740	0	6740	5036	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38354	31030	13335	10527	10578	0	10578	227	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5451	29	5480	-1245	1341648
28	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230
Total			1254665	1700969	1685198	1507318	1154143	737156	4897	742053	512612	397477872

JJM - Progress Report of Project divisions (Week 42)
(16-01-2022 to 22-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	133531	89017	37721	316	38037	65530	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	166715	74465	12998	0	12998	133042	46265472
3	Project Chittur	Baby George	140175	108656	108656	99944	66318	6350	0	6350	133825	44407440
4	Project Malapuram	Ansar M.S	138838	271725	237525	151456	88565	29754	409	30163	108675	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	109905	109905	43170	357	43527	30497	23450803
6	Project Kozhikode	Biju. PC	74430	329501	302780	222249	80681	28943	0	28943	45487	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	139333	87024	27863	16405	199	16604	19887	11560349
8	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206
9	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2803	13	2816	11760	4617677
10	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	43230	8513	67	8580	4301	4080701
11	Project Adoor	Sunil S	6239	55590	55284	45424	6686	7556	0	7556	-1317	1976515
Total			763559	1607344	1510260	1163942	625945	201595	1361	202956	560603	241895491