

JJM - Weekly Progress Report - (Week 43)
(23-01-2022 to 29-01-2022)

Top performers of the week



Byju V,
WS Attingal
857638069



Rajesh Unnithan,
Project Kollam
8547638052



Sabeer A Rahim,
PH Kollam
8547001229

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	133531	89017	38037	938	38975	64592	32810026	35414
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	74465	12998	444	13442	132598	46265472	13017
3	Project Chittur	Baby George	140175	108656	108656	99944	66318	6350	51	6401	133774	44407440	2506
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	88565	30163	891	31054	107784	43983878	29026
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	43527	301	43828	30196	23450803	42710
Sub Total (G Sreeekumar, TM)			602644	859206	859786	673699	428270	131075	2625	133700	468944	190917619	122673
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58458	395	58853	19643	24867533	52966
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	37604	606	38210	92418	41382950	33207
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23268	8	23276	62548	27189043	22158
9	PH Irinjalkkuda	Vijumohan K.R	83317	88184	88184	88184	71617	32929	658	33587	49730	26394826	31562
10	PH Malapuram	Suresh Babu. T	75422	144887	144887	110126	74819	37205	668	37873	37549	23893690	37244
11	Project Kozhikode	Biju. PC	74430	329501	302780	120515	80681	28943	0	28943	45487	23579424	26433
Sub Total (Anilkumar K.K., CE (P&O))			528117	875709	849068	632042	451794	218407	2335	220742	307375	167307466	203570
12	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42442	212	42654	17096	18928800	33851
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	46395	0	46395	12842	18766282	44730
14	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	51327	32965	405	33370	23925	18151056	32308
15	PH Palakkad	Ansai John M S	58415	73085	73085	73085	69884	68215	0	68215	-9800	18505872	47035
16	WS Attingal	Byju. V	52729	66985	66985	66985	55558	42890	956	43846	8883	16704547	40983
17	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31721	67	31788	23084	17383450	25746
18	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	33713	111	33824	2061	11368368	30986
19	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	59082	43383	920	44303	21012	20691792	26076
Sub Total (Sandhya P, DCE-1, PIU)			443498	509044	508431	508431	422812	341724	2671	344395	99103	140500166	281715
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22781	6	22787	24678	15036912	20992
21	PH Vadakara	Suresh P.K.	45290	103504	103504	46790	44740	7744	0	7744	37546	14347872	7030
22	PH Thrissur	Surendran E N	42130	50006	50006	50006	34350	22071	283	22354	19776	13346784	20491
23	PH Kasargod	Sudeep. K	39045	95329	93853	49583	39736	16758	249	17007	22038	12369456	15976
24	Project Kannur	Ramesh Babu. DK	36491	143661	139333	87024	27863	16604	162	16766	19725	11560349	16312
25	PH Edapal	Deepa P.P	34486	91464	91464	91464	67522	15439	265	15704	18782	10925165	14811
26	PH Muvattupuzha	Manu B	33392	34612	34612	34612	31944	19322	153	19475	13917	10578586	18268
27	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12766	101	12867	8302	6706339	10807
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10188	29	10217	9898	6372432	9299
29	PH Kozhikode	Vijils D	18905	34946	34946	23496	19497	15419	286	15705	3200	5989104	13685
30	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206	7294
31	PH Thiruvalla	Mini K U	16082	41709	41884	20782	17694	22949	0	22949	-6867	5094778	17646
32	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2816	0	2816	11760	4617677	2815
33	PH Kottayam	Sajeey Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	1322698	10106
34	PH SultanBathery	Manoj M	11776	33592	34147	29015	5767	6740	0	6740	5036	3730637	6192
35	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8580	54	8634	4247	4080701	8140
36	PH Pathanamthitta	Thulaseedharan T	10805	38354	29348	21600	12353	10578	0	10578	227	3423024	9425
37	Project Adoor	Sunil S	6239	55590	55284	52446	6686	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5480	23	5503	-1268	1341648	3999
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230	3210
Sub Total (Beena S, DCE-3,PIU(i/c))			443965	1064354	1019383	777657	484111	253803	1611	255414	188551	140648112	223412
Total			2018224	3308313	3236668	2591829	1786987	945009	9242	954251	1063973	639373363	831370

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 29/01/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 43)
(23-01-2022 to 29-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58458	395	58853	19643	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	37604	606	38210	92418	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23268	8	23276	62548	27189043
4	PH Irinjalkkuda	VijuMohan K.R	83317	88184	88184	88184	71617	32929	658	33587	49730	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	144887	110126	74819	37205	668	37873	37549	23893690
6	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42442	212	42654	17096	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	46395	0	46395	12842	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	51327	32965	405	33370	23925	18151056
9	PH Palakkad	Ansar John M S	58415	73085	73085	73085	69884	68215	0	68215	-9800	18505872
10	WS Attingal	Byju. V	52729	66985	66985	66985	55558	42890	956	43846	8883	16704547
11	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31721	67	31788	23084	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	33713	111	33824	2061	11368368
13	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	59082	43383	920	44303	21012	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22781	6	22787	24678	15036912
15	PH Vadakara	Suresh P.K.	45290	103504	103504	46790	44740	7744	0	7744	37546	14347872
16	PH Thrissur	Surendran E N	42130	50006	50006	50006	34350	22071	283	22354	19776	13346784
17	PH Kasargod	Sudeep. K	39045	95329	93853	49583	39736	16758	249	17007	22038	12369456
18	PH Edapal	Deepa P.P	34486	91464	91464	91464	67522	15439	265	15704	18782	10925165
19	PH Muvattupuzha	Manu B	33392	34612	34612	34612	31944	19322	153	19475	13917	10578586
20	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12766	101	12867	8302	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10188	29	10217	9898	6372432
22	PH Kozhikode	Vijils D	18905	34946	34946	23496	19497	15419	286	15705	3200	5989104
23	PH Thiruvalla	Mini K U	16082	41709	41884	20782	17694	22949	0	22949	-6867	5094778
24	PH Kottayam	Sajeew Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	3122698
25	PH SultanBathery	Manoj M	11776	33592	34147	29015	5767	6740	0	6740	5036	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38354	29348	21600	12353	10578	0	10578	227	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5480	23	5503	-1268	1341648
28	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230
Total			1254665	1700969	1691628	1510451	1159172	742053	6401	748454	506211	397477872

JJM - Progress Report of Project divisions (Week 43)
(23-01-2022 to 29-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	133531	89017	38037	938	38975	64592	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	74465	12998	444	13442	132598	46265472
3	Project Chittur	Baby George	140175	108656	108656	99944	66318	6350	51	6401	133774	44407440
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	88565	30163	891	31054	107784	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	43527	301	43828	30196	23450803
6	Project Kozhikode	Biju. PC	74430	329501	302780	120515	80681	28943	0	28943	45487	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	139333	87024	27863	16604	162	16766	19725	11560349
8	Project Kattapana	Gireesh K.L.	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206
9	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2816	0	2816	11760	4617677
10	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8580	54	8634	4247	4080701
11	Project Adoor	Sunil S	6239	55590	55284	52446	6686	7556	0	7556	-1317	1976515
Total			763559	1607344	1545040	1081378	627815	202956	2841	205797	557762	241895491