

**JJM - Weekly Progress Report - (Week 44)**  
(30-01-2022 to 05-02-2022)

**Top performers of the week**



Biju P. C.  
Project Kozhikode  
857638057



Viju Mohan K.R.  
PH Irinjakkuda  
8547638072



Rajesh Unnithan,  
Project Kollam  
8547638052

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	176454	89017	38975	1104	40079	63488	32810026	36518
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	74465	13442	19	13461	132579	46265472	13039
3	Project Chittur	Baby George	140175	116935	116935	108223	74237	6401	48	6449	133726	44407440	2802
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	88565	31054	756	31810	107028	43983878	30025
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	43828	533	44361	29663	23450803	43391
<b>Sub Total (G Sreekumar, TM)</b>			<b>602644</b>	<b>867485</b>	<b>868065</b>	<b>724901</b>	<b>436189</b>	<b>133700</b>	<b>2460</b>	<b>136160</b>	<b>466484</b>	<b>190917619</b>	<b>125775</b>
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58853	150	59003	19493	24867533	53286
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	38210	631	38841	91787	41382950	33860
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23276	263	23539	62285	27189043	22368
9	PH Irinjakkuda	VijuMohan K.R	83317	88184	88184	88184	71617	33587	1645	35232	48085	26394826	23654
10	PH Malapuram	Sabeer Babu. T	75422	144887	144887	97520	79151	37873	607	38480	36942	23893690	37851
11	Project Kozhikode	Biju. PC	74430	329501	302780	100400	84488	28943	1789	30732	43698	23579424	27394
<b>Sub Total (Anilkumar K.K., CE (P&amp;O))</b>			<b>528117</b>	<b>875709</b>	<b>849068</b>	<b>599321</b>	<b>459933</b>	<b>220742</b>	<b>5085</b>	<b>225827</b>	<b>302290</b>	<b>167307466</b>	<b>207513</b>
12	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42654	38	42692	17058	18928800	34037
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	46395	356	46751	12486	18766282	45086
14	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	55953	33370	505	33875	23420	18151056	32644
15	PH Palakkad	Ansai John M S	58415	64806	64806	64806	61965	68215	280	68495	-10080	18505872	47322
16	WS Attingal	Byju. V	52729	66985	66985	66985	57810	43846	380	44226	8503	16704547	41343
17	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31788	46	31834	23038	17383450	25792
18	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	33824	113	33937	1948	11368368	31261
19	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	59082	44303	712	45015	20300	20691792	26633
<b>Sub Total (Sandhya P, DCE-1, PIU)</b>			<b>443498</b>	<b>500765</b>	<b>500152</b>	<b>500152</b>	<b>421771</b>	<b>344395</b>	<b>2430</b>	<b>346825</b>	<b>96673</b>	<b>140500166</b>	<b>284118</b>
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22787	31	22818	24647	15036912	20992
21	PH Vadakara	Suresh P.K.	45290	103504	103504	46940	44890	7744	52	7796	37494	14347872	7183
22	PH Thrissur	Surendran E N	42130	50006	50006	50006	34350	22354	188	22542	19588	13346784	20735
23	PH Kasargod	Sudeep. K	39045	95329	95205	49583	39736	17007	134	17141	21904	12369456	16210
24	Project Kannur	Ramesh Babu. DK	36491	143661	139333	87024	27863	16766	132	16898	19593	11560349	16312
25	PH Edapal	Deepa P.P	34486	91464	91464	91464	67522	15704	35	15739	18747	10925165	15076
26	PH Muvattupuzha	Manu B	33392	34612	34612	34612	32064	19475	106	19581	13811	10578586	18438
27	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12867	85	12952	8217	6706339	10807
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10217	267	10484	9631	6372432	9425
29	PH Kozhikode	Vijils D	18905	34946	34946	23496	19497	15705	175	15880	3025	5989104	13842
30	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206	7294
31	PH Thiruvalla	Mini K U	16082	41709	42039	21187	18355	22949	74	23023	-6941	5094778	17696
32	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2816	23	2839	11737	4617677	2815
33	PH Kottayam	Sajeew Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	3122698	10106
34	PH Sultanbathery	Manoj M	11776	33592	34147	29015	9867	6740	0	6740	5036	3730637	6192
35	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8634	55	8689	4192	4080701	8170
36	PH Pathanamthitta	Thulaseedharan T	10805	38704	37667	35437	12375	10578	484	11062	-257	3423024	9792
37	Project Adoor	Sunil S	6239	55240	55284	52446	6686	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5503	83	5586	-1351	1341648	3999
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230	3210
<b>Sub Total (Beena S, DCE-3,PIU(i/c))</b>			<b>443965</b>	<b>1064354</b>	<b>1029209</b>	<b>792049</b>	<b>489164</b>	<b>255414</b>	<b>1924</b>	<b>257338</b>	<b>186627</b>	<b>140648112</b>	<b>225208</b>
<b>Total</b>			<b>2018224</b>	<b>3308313</b>	<b>3246494</b>	<b>2616423</b>	<b>1807057</b>	<b>954251</b>	<b>11899</b>	<b>966150</b>	<b>1052074</b>	<b>639373363</b>	<b>842614</b>

551pcd \* 4 nos = 220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 05/02/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 44)**  
( 30-01-2022 to 05-02-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	58853	150	59003	19493	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	38210	631	38841	91787	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	30805	23276	263	23539	62285	27189043
4	PH Irinjilakkuda	VijuMohan K.R	83317	88184	88184	88184	71617	33587	1645	35232	48085	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	144887	97520	79151	37873	607	38480	36942	23893690
6	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42654	38	42692	17058	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	46395	356	46751	12486	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	55953	33370	505	33875	23420	18151056
9	PH Palakkad	Ansar John M S	58415	64806	64806	64806	61965	68215	280	68495	-10080	18505872
10	WS Attingal	Byju. V	52729	66985	66985	66985	57810	43846	380	44226	8503	16704547
11	PH Shornur	Saleem. PK	54872	56201	56301	56301	31428	31788	46	31834	23038	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	33824	113	33937	1948	11368368
13	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	59082	44303	712	45015	20300	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22787	31	22818	24647	15036912
15	PH Vadakara	Suresh P.K.	45290	103504	103504	46940	44890	7744	52	7796	37494	14347872
16	PH Thrissur	Surendran E N	42130	50006	50006	50006	34350	22354	188	22542	19588	13346784
17	PH Kasargod	Sudeep. K	39045	95329	95205	49583	39736	17007	134	17141	21904	12369456
18	PH Edapal	Deepa P.P	34486	91464	91464	91464	67522	15704	35	15739	18747	10925165
19	PH Muvattupuzha	Manu B	33392	34612	34612	34612	32064	19475	106	19581	13811	10578586
20	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12867	85	12952	8217	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10217	267	10484	9631	6372432
22	PH Kozhikode	Vijils D	18905	34946	34946	23496	19497	15705	175	15880	3025	5989104
23	PH Thiruvalla	Mini K U	16082	41709	42039	21187	18355	22949	74	23023	-6941	5094778
24	PH Kottayam	Sajeer Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	3122698
25	PH SultanBathery	Manoj M	11776	33592	34147	29015	9867	6740	0	6740	5036	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38704	37667	35437	12375	10578	484	11062	-257	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5503	83	5586	-1351	1341648
28	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230
<b>Total</b>			<b>1254665</b>	<b>1693040</b>	<b>1693175</b>	<b>1503958</b>	<b>1167516</b>	<b>748454</b>	<b>7440</b>	<b>755894</b>	<b>498771</b>	<b>397477872</b>

**JJM - Progress Report of Project divisions (Week 44)**  
(30-01-2022 to 05-02-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	176454	89017	38975	1104	40079	63488	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	74465	13442	19	13461	132579	46265472
3	Project Chittur	Baby George	140175	116935	116935	108223	74237	6401	48	6449	133726	44407440
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	88565	31054	756	31810	107028	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	43828	533	44361	29663	23450803
6	Project Kozhikode	Biju. PC	74430	329501	302780	100400	84488	28943	1789	30732	43698	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	139333	87024	27863	16766	132	16898	19593	11560349
8	Project Kattapana	Gireesh K.L.	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206
9	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2816	23	2839	11737	4617677
10	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8634	55	8689	4192	4080701
11	Project Adoor	Sunil S	6239	55240	55284	52446	6686	7556	0	7556	-1317	1976515
<b>Total</b>			<b>763559</b>	<b>1615273</b>	<b>1553319</b>	<b>1112465</b>	<b>639541</b>	<b>205797</b>	<b>4459</b>	<b>210256</b>	<b>553303</b>	<b>241895491</b>