

**JJM - Weekly Progress Report - (Week 45)**  
( 06-02-2022 to 12-02-2022)

**Top performers of the week**



Baby George,  
Project Chittur  
857638453



Sabeer A Rahim,  
PH Kollam  
8547001229



Rajesh Unnithan,  
Project Kollam  
8547638052

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	176454	97756	40079	↓ 761	40840	62727	32810026	37279
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	74465	13461	↑ 181	13642	132398	46265472	13042
3	Project Chittur	Baby George	140175	116935	116935	108223	74237	6449	↑ 1613	8062	132113	44407440	4242
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	135775	31810	↓ 701	32511	106327	43983878	30025
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	44361	↑ 548	44909	29115	23450803	43939
<b>Sub Total (G Sreekumar, TM)</b>			<b>602644</b>	<b>867485</b>	<b>868065</b>	<b>724901</b>	<b>492138</b>	<b>136160</b>	<b>↑ 3804</b>	<b>↑ 139964</b>	<b>462680</b>	<b>190917619</b>	<b>128527</b>
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	59003	↑ 347	59350	19146	24867533	53286
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	38841	↓ 601	39442	91186	41382950	34412
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	32040	23539	↓ 18	23557	62267	27189043	22386
9	PH Irinjakkuda	Vijumohan K.R	83317	88184	88184	88184	71617	35232	↓ 461	35693	47624	26394826	33217
10	PH Malapuram	Suresh Babu. T	75422	144887	144887	92984	90051	38480	↑ 614	39094	36328	23893690	38465
11	Project Kozhikode	Biju. PC	74430	329501	302780	100400	84488	30732	↓ 0	30732	43698	23579424	28088
<b>Sub Total (Anilkumar K.K., CE (P&amp;O))</b>			<b>528117</b>	<b>875709</b>	<b>849068</b>	<b>594785</b>	<b>472068</b>	<b>225827</b>	<b>↓ 2041</b>	<b>↑ 227868</b>	<b>300249</b>	<b>167307466</b>	<b>209854</b>
12	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42692	↑ 201	42893	16857	18928800	34037
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	46751	↓ 322	47073	12164	18766282	45473
14	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	55953	33875	↑ 513	34388	22907	18151056	33287
15	PH Palakkad	Ansai John M S	58415	64806	64806	64806	61965	68495	↓ 230	68725	-10310	18505872	47595
16	WS Attingal	Byju. V	52729	66985	66985	66985	60062	44226	↑ 485	44711	8018	16704547	41682
17	PH Shornur	Saleem. PK	54872	56201	56301	56301	38597	31834	↓ 42	31876	22996	17383450	25834
18	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	33937	↑ 291	34228	1657	11368368	31552
19	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	61470	45015	↑ 891	45906	19409	20691792	27471
<b>Sub Total (Sandhya P, DCE-1, PIU)</b>			<b>443498</b>	<b>500765</b>	<b>500152</b>	<b>500152</b>	<b>433580</b>	<b>346825</b>	<b>↑ 2975</b>	<b>↑ 349800</b>	<b>93698</b>	<b>140500166</b>	<b>286931</b>
20	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22818	↓ 23	22841	24624	15036912	20992
21	PH Vadakara	Suresh P.K.	45290	103504	103504	46940	44890	7796	↑ 98	7894	37396	14347872	7183
22	PH Thrissur	Surendran E N	42130	50006	50006	50006	35490	22542	↑ 201	22743	19387	13346784	20914
23	PH Kasargod	Sudeep. K	39045	95329	95205	49583	40936	17141	↓ 123	17264	21781	12369456	16385
24	Project Kannur	Ramesh Babu. DK	36491	143661	140953	87024	37719	16898	↓ 104	17002	19489	11560349	16312
25	PH Edapal	Deepa P.P	34486	91464	91464	91464	69522	15739	↑ 220	15959	18527	10925165	15111
26	PH Muvattupuzha	Manu B	33392	34612	34612	34612	32064	19581	↑ 130	19711	13681	10578586	18531
27	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12952	↑ 125	13077	8092	6706339	10807
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10484	↓ 104	10588	9527	6372432	9425
29	PH Kozhikode	Vijils D	18905	34946	34946	23496	19497	15880	↓ 156	16036	2869	5989104	14007
30	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	→ 0	7382	8916	5163206	7294
31	PH Thiruvalla	Mini K U	16082	41709	42039	21187	18355	23023	↓ 46	23069	-6987	5094778	17762
32	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2839	↑ 30	2869	11707	4617677	2838
33	PH Kottayam	Sajeew Ratnakaran	9857	37275	37275	37275	12550	17601	→ 0	17601	-7744	3122698	10106
34	PH SultanBathery	Manoj M	11776	33592	34147	29015	9867	6740	→ 0	6740	5036	3730637	6192
35	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8689	↑ 73	8762	4119	4080701	8170
36	PH Pathanamthitta	Thulaseedharan T	10805	38704	38799	35860	12579	11062	↓ -120	10942	-137	3423024	9898
37	Project Adoor	Sunil S	6239	55240	55284	52446	11015	7556	→ 0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5586	↓ 81	5667	-1432	1341648	4099
39	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5029	→ 0	5029	-2301	864230	3210
<b>Sub Total (Beena S, DCE-3,PIU(i/c))</b>			<b>443965</b>	<b>1064354</b>	<b>1031961</b>	<b>792472</b>	<b>507893</b>	<b>257338</b>	<b>↓ 1394</b>	<b>258732</b>	<b>185233</b>	<b>140648112</b>	<b>226150</b>
<b>Total</b>			<b>2018224</b>	<b>3308313</b>	<b>3249246</b>	<b>2612310</b>	<b>1905679</b>	<b>966150</b>	<b>↓ 10214</b>	<b>976364</b>	<b>1041860</b>	<b>639373363</b>	<b>851462</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 12/02/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 45)**  
( 06-02-2022 to 12-02-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	59003	↑ 347	59350	19146	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	115376	38841	↓ 601	39442	91186	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	32040	23539	↓ 18	23557	62267	27189043
4	PH Irinjilakkuda	VijuMohan K.R	83317	88184	88184	88184	71617	35232	↓ 461	35693	47624	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	144887	92984	90051	38480	↑ 614	39094	36328	23893690
6	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42692	↑ 201	42893	16857	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	46751	↓ 322	47073	12164	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	55953	33875	↑ 513	34388	22907	18151056
9	PH Palakkad	Ansal John M S	58415	64806	64806	64806	61965	68495	↓ 230	68725	-10310	18505872
10	WS Attingal	Byju. V	52729	66985	66985	66985	60062	44226	↑ 485	44711	8018	16704547
11	PH Shornur	Saleem. PK	54872	56201	56301	56301	38597	31834	↓ 42	31876	22996	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	33937	↑ 291	34228	1657	11368368
13	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	61470	45015	↑ 891	45906	19409	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34289	34289	34289	22818	↓ 23	22841	24624	15036912
15	PH Vadakara	Suresh P.K.	45290	103504	103504	46940	44890	7796	↑ 98	7894	37396	14347872
16	PH Thrissur	Surendran E N	42130	50006	50006	50006	35490	22542	↑ 201	22743	19387	13346784
17	PH Kasargod	Sudeep. K	39045	95329	95205	49583	40936	17141	↓ 123	17264	21781	12369456
18	PH Edapal	Deepa P.P	34486	91464	91464	91464	69522	15739	↑ 220	15959	18527	10925165
19	PH Muvattupuzha	Manu B	33392	34612	34612	34612	32064	19581	↑ 130	19711	13681	10578586
20	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	12952	↑ 125	13077	8092	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10484	↓ 104	10588	9527	6372432
22	PH Kozhikode	Vijils D	18905	34946	34946	23496	19497	15880	↓ 156	16036	2869	5989104
23	PH Thiruvalla	Mini K U	16082	41709	42039	21187	18355	23023	↓ 46	23069	-6987	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	37275	37275	37275	12550	17601	→ 0	17601	-7744	3122698
25	PH SultanBathery	Manoj M	11776	33592	34147	29015	9867	6740	→ 0	6740	5036	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38704	38799	35860	12579	11062	↓ -120	10942	-137	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5586	↓ 81	5667	-1432	1341648
28	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5029	→ 0	5029	-2301	864230
<b>Total</b>			<b>1254665</b>	<b>1693040</b>	<b>1694307</b>	<b>1499845</b>	<b>1196004</b>	<b>755894</b>	<b>6203</b>	<b>762097</b>	<b>492568</b>	<b>397477872</b>

**JJM - Progress Report of Project divisions (Week 45)**  
(06-02-2022 to 12-02-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	176454	97756	40079	↓ 761	40840	62727	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	74465	13461	↑ 181	13642	132398	46265472
3	Project Chittur	Baby George	140175	116935	116935	108223	74237	6449	↑ 1613	8062	132113	44407440
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	135775	31810	↓ 701	32511	106327	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	44361	↑ 548	44909	29115	23450803
6	Project Kozhikode	Biju. PC	74430	329501	302780	100400	84488	30732	↓ 0	30732	43698	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	140953	87024	37719	16898	↓ 104	17002	19489	11560349
8	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	→ 0	7382	8916	5163206
9	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2839	↑ 30	2869	11707	4617677
10	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8689	↑ 73	8762	4119	4080701
11	Project Adoor	Sunil S	6239	55240	55284	52446	11015	7556	→ 0	7556	-1317	1976515
<b>Total</b>			<b>763559</b>	<b>1615273</b>	<b>1554939</b>	<b>1112465</b>	<b>709675</b>	<b>210256</b>	<b>4011</b>	<b>214267</b>	<b>549292</b>	<b>241895491</b>