

JJM - Weekly Progress Report - (Week 46)
(13-02-2022 to 19-02-2022)

Top performers of the week



Baby George,
Project Chittur
857638453



Rajesh Unnithan,
Project Kollam
8547638052



Biju, PC,
Project Kozhikode
8547638057

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	176454	103326	40840	1143	41983	61584	32810026	38422
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	84093	13642	423	14065	131975	46265472	13643
3	Project Chittur	Baby George	140175	116935	116935	108223	81510	8062	1219	9281	130894	44407440	5562
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	135775	32511	477	32988	105850	43983878	30225
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	44909	544	45453	28571	23450803	44483
Sub Total (G Sreekumar, TM)			602644	867485	868065	724901	514609	139964	3806	143770	458874	190917619	132335
6	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	59350	440	59790	18706	24867533	54049
7	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	123637	39442	828	40270	90358	41382950	34890
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	36207	23557	218	23775	62049	27189043	22386
9	PH Irinjalakkuda	Vijumohan K.R	83317	88184	88184	88184	77002	35693	874	36567	46750	26394826	34077
10	PH Malapuram	Suresh Babu. T	75422	144887	144887	92984	90051	39094	943	40037	35385	23893690	39408
11	Project Kozhikode	Biju. PC	74430	329501	302780	100400	100400	30732	988	31720	42710	23579424	28088
Sub Total (Anilkumar K.K., CE (P&O))			528117	875709	849068	594785	505793	227868	4291	232159	295958	167307466	212898
12	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42893	143	43036	16714	18928800	34188
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	47073	307	47380	11857	18766282	45780
14	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	55953	34388	515	34903	22392	18151056	33789
15	PH Palakkad	Ansai John M S	58415	64806	64806	64806	61965	68725	185	68910	-10495	18505872	47757
16	WS Attingal	Byju. V	52729	66985	66985	66985	60062	44711	188	44899	7830	16704547	42058
17	PH Shornur	Saleem. PK	54872	56201	56301	56301	49545	31876	46	31922	22950	17383450	25880
18	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	34228	204	34432	1453	11368368	31756
19	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	64334	45906	713	46619	18696	20691792	27839
Sub Total (Sandhya P, DCE-1, PIU)			443498	500765	500152	500152	447392	349800	2301	352101	91397	140500166	289047
20	PH Kaduthuruthy	Suresh. K	47465	3827	34304	34304	34304	22841	89	22930	24535	15036912	21085
21	PH Vadakara	Suresh P.K.	45290	103504	103504	46940	46940	7894	20	7914	37376	14347872	7183
22	PH Thrissur	Surendran E N	42130	50006	50006	50006	35490	22743	231	22974	19156	13346784	21174
23	PH Kasargod	Sudeep. K	39045	95329	95205	49583	40936	17264	107	17371	21674	12369456	16493
24	Project Kannur	Ramesh Babu. DK	36491	143661	140953	87024	40859	17002	182	17184	19307	11560349	16711
25	PH Edappal	Deepa P.P	34486	91464	91464	91464	69522	15959	376	16335	18151	10925165	15331
26	PH Muvattupuzha	Manu B	33392	34612	34612	34612	32064	19711	131	19842	13550	10578586	18660
27	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	13077	151	13228	7941	6706339	11033
28	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10588	30	10618	9497	6372432	9525
29	PH Kozhikode	Vijils D	18905	34946	34946	23496	23496	16036	121	16157	2748	5989104	14007
30	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206	7294
31	PH Thiruvalla	Mini K U	16082	41709	42519	21640	21533	23069	89	23158	-7076	5094778	17794
32	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2869	281	3150	11426	4617677	2868
33	PH Kottayam	Sajeer Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	3122698	10106
34	PH Sultanbathery	Manoj M	11776	33592	34147	29015	21507	6740	45	6785	4991	3730637	6237
35	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8762	77	8839	4042	4080701	8170
36	PH Pathanamthitta	Thulaseedharan T	10805	38704	38799	35860	12579	10942	443	11385	-580	3423024	10294
37	Project Adoor	Sunil S	6239	55240	55284	52446	13908	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5667	0	5667	-1432	1341648	4099
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230	3210
Sub Total (Beena S, DCE-3,PIU(I/c))			443965	1064354	1032456	792940	534808	258732	2373	261105	182860	140648112	228188
Total			2018224	3308313	3249741	2612778	2002602	976364	12771	989135	1029089	639373363	862468

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 19/02/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 46)
(13-02-2022 to 19-02-2022)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	78496	78496	78496	78496	59350	440	59790	18706	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	131219	131219	131219	123637	39442	828	40270	90358	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	103422	103502	103502	36207	23557	218	23775	62049	27189043
4	PH Irinjalkkuda	VijuMohan K.R	83317	88184	88184	88184	77002	35693	874	36567	46750	26394826
5	PH Malapuram	Suresh Babu. T	75422	144887	144887	92984	90051	39094	943	40037	35385	23893690
6	PH Aluva	Pradeep P.S	59750	65006	65165	65165	62917	42893	143	43036	16714	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	47073	307	47380	11857	18766282
8	WS Thaliparamba	Suraja Nair	57295	57412	55953	55953	55953	34388	515	34903	22392	18151056
9	PH Palakkad	Ansai John M S	58415	64806	64806	64806	61965	68725	185	68910	-10495	18505872
10	WS Attingal	Byju. V	52729	66985	66985	66985	60062	44711	188	44899	7830	16704547
11	PH Shornur	Saleem. PK	54872	56201	56301	56301	49545	31876	46	31922	22950	17383450
12	HW Aruvikkara	Noushad. A	35885	69093	69680	69680	34929	34228	204	34432	1453	11368368
13	PH Kollam	Sabeer A Rahim	65315	63575	63575	63575	64334	45906	713	46619	18696	20691792
14	PH Kaduthuruthy	Suresh. K	47465	33827	34304	34304	34304	22841	89	22930	24535	15036912
15	PH Vadakara	Suresh P.K.	45290	103504	103504	46940	46940	7894	20	7914	37376	14347872
16	PH Thrissur	Surendran E N	42130	50006	50006	50006	35490	22743	231	22974	19156	13346784
17	PH Kasargod	Sudeep. K	39045	95329	95205	49583	40936	17264	107	17371	21674	12369456
18	PH Edapal	Deepa P.P	34486	91464	91464	91464	69522	15959	376	16335	18151	10925165
19	PH Muvattupuzha	Manu B	33392	34612	34612	34612	32064	19711	131	19842	13550	10578586
20	WS Kochi	Pradeep. VK	21169	18541	18541	18541	18541	13077	151	13228	7941	6706339
21	PH Thodupuzha	Jatheesh Kumar G	20115	21631	21631	21631	14855	10588	30	10618	9497	6372432
22	PH Kozhikode	Vijils D	18905	34946	34946	23496	23496	16036	121	16157	2748	5989104
23	PH Thiruvalla	Mini K U	16082	41709	42519	21640	21533	23069	89	23158	-7076	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	37275	37275	37275	12550	17601	0	17601	-7744	3122698
25	PH SultanBathery	Manoj M	11776	33592	34147	29015	21507	6740	45	6785	4991	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	38704	38799	35860	12579	10942	443	11385	-580	3423024
27	PH Kochi	Muhammed Shahi	4235	6478	6478	6478	6478	5667	0	5667	-1432	1341648
28	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5029	0	5029	-2301	864230
	Total		1254665	1693040	1694802	1500313	1248511	762097	7437	769534	485131	397477872

JJM - Progress Report of Project divisions (Week 46)
(13-02-2022 to 19-02-2022)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	190057	190057	176454	103326	40840	1143	41983	61584	32810026
2	Project Palakkad	Rathishkumar. S	146040	169215	169215	169215	84093	13642	423	14065	131975	46265472
3	Project Chittur	Baby George	140175	116935	116935	108223	81510	8062	1219	9281	130894	44407440
4	Project Malapuram	Ansar M.S	138838	271725	272305	151456	135775	32511	477	32988	105850	43983878
5	UIDSSMT Alapuzha	Jayaraj S.L	74024	119553	119553	119553	109905	44909	544	45453	28571	23450803
6	Project Kozhikode	Biju. PC	74430	329501	302780	100400	100400	30732	988	31720	42710	23579424
7	Project Kannur	Ramesh Babu. DK	36491	143661	140953	87024	40859	17002	182	17184	19307	11560349
8	Project Kattapana	Gireesh K.L	16298	88395	88395	48232	20639	7382	0	7382	8916	5163206
9	Project Nattika	Jayaprakash P	14576	28703	28703	28703	18576	2869	281	3150	11426	4617677
10	Project Kottayam	Rajesh V.M	12881	102288	70759	70759	45100	8762	77	8839	4042	4080701
11	Project Adoor	Sunil S	6239	55240	55284	52446	13908	7556	0	7556	-1317	1976515
	Total		763559	1615273	1554939	1112465	754091	214267	5334	219601	543958	241895491