

**JJM - Weekly Progress Report - (Week 48)**  
**( 27-02-2022 to 05-03-2022)**

**Top performers of the week**



Anitha Kumari, S,  
PH Kottarakara  
9400002040



VijuMohan K.R,  
PH Irinjalkkuda  
8547638072



Rajesh Unnithan,  
Project Kollam  
8547638052

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	207175	190057	176454	112798	41983	1634	43617	59950	32810026	39385
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	84093	14065	246	14311	131729	46265472	13889
3	Project Chittur	Baby George	140175	133922	116935	108223	78414	9281	513	9794	130381	44407440	6065
4	Project Malapuram	Ansar M.S	138838	295477	272305	151456	142504	32988	1565	34553	104285	43983878	32158
5	Project Alapuzha	Jayaraj S.L	74024	130354	120723	119553	109905	45453	1141	46594	27430	23450803	45624
<b>Sub Total</b>			<b>602644</b>	<b>950564</b>	<b>869235</b>	<b>724901</b>	<b>527714</b>	<b>143770</b>	<b>5099</b>	<b>148869</b>	<b>453775</b>	<b>190917619</b>	<b>137121</b>
6	PH Alapuzha	Sunilkumar. CV	78496	82312	78496	78496	78496	59790	545	60335	18161	24867533	54604
7	PH Kottarakara	Anitha Kumari. S	130628	141566	131219	131219	127592	40270	1903	42173	88455	41382950	36947
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	38446	23775	193	23968	61856	27189043	22604
9	PH Irinjalkkuda	VijuMohan K.R	83317	113212	88184	88184	80754	36567	1782	38349	44968	26394826	36052
10	PH Malapuram	Suresh Babu. T	75422	171754	144887	92984	90051	40037	1206	41243	34179	23893690	40401
11	Project Kozhikode	Biju. PC	74430	342631	302780	100400	100400	31720	576	32296	42134	23579424	29669
<b>Sub Total</b>			<b>528117</b>	<b>1003666</b>	<b>849068</b>	<b>594785</b>	<b>515739</b>	<b>232159</b>	<b>6205</b>	<b>238364</b>	<b>289753</b>	<b>167307466</b>	<b>220277</b>
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	62917	43036	605	43641	16109	18928800	34714
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	47380	970	48350	10887	18766282	46690
14	WS Thaliparamba	Suraja Nair	57295	71139	57412	57412	55953	34903	1037	35940	21355	18151056	34885
15	PH Palakkad	Ansai John M S	58415	73628	64806	64806	61965	68910	203	69113	-10698	18505872	47981
16	WS Attingal	Byju. V	52729	75265	66985	66985	60062	44899	1239	46138	6591	16704547	42547
17	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	31922	108	32030	22842	17383450	25988
18	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	34929	34432	1198	35630	255	11368368	32954
19	PH Kollam	Sabeer A Rahim	65315	79409	63078	63078	63078	46619	1110	47729	17586	20691792	29138
<b>Sub Total</b>			<b>443498</b>	<b>553498</b>	<b>501114</b>	<b>501114</b>	<b>452892</b>	<b>352101</b>	<b>6470</b>	<b>358571</b>	<b>84927</b>	<b>140500166</b>	<b>294897</b>
20	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	22930	247	23177	24288	15036912	21170
21	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	46940	7914	332	8246	37044	14347872	7301
22	PH Thrissur	Surendran E N	42130	97081	50006	50006	35990	22974	537	23511	18619	13346784	21684
23	PH Kasargod	Sudeep. K	39045	102927	95205	49583	42981	17371	204	17575	21470	12369456	16563
24	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	48518	17184	264	17448	19043	11560349	16720
25	PH Edappal	Deepa P.P	34486	110872	91464	91464	69522	16335	777	17112	17374	10925165	16094
26	PH Muvattupuzha	Manu B	33392	50570	34612	34612	32064	19842	297	20139	13253	10578586	18824
27	WS Kochi	Pradeep. VK	19749	19183	18541	18541	18541	13228	339	13567	6182	6256483	11300
28	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	14855	10618	87	10705	9410	6372432	9525
29	PH Kozhikode	Vijils D	18905	36066	34946	23496	23496	16157	301	16458	2447	5989104	14290
30	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	20639	7382	662	8044	8254	5163206	7856
31	PH Thiruvalla	Mini K U	16082	61918	42625	21746	21643	23158	122	23280	-7198	5094778	17854
32	Project Nattika	Jayaprakash P	14576	106671	28703	28703	18576	3150	203	3353	11223	4617677	2942
33	PH Kottayam	Sajeer Ratnakaran	9857	73674	37275	37275	18031	17601	524	18125	-8268	3122698	10106
34	PH Sultanbathery	Manoj M	11776	76140	34147	29015	21507	6785	80	6865	4911	3730637	6317
35	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	45100	8839	168	9007	3874	4080701	8265
36	PH Pathanamthitta	Thulaseedharan T	10805	68720	39629	37810	12826	11385	122	11507	-702	3423024	10421
37	Project Adoor	Sunil S	6239	87217	55284	55284	18818	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	7606	6478	6478	6478	5667	378	6045	-1810	1341648	4448
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5029	70	5099	-2371	864230	3210
40	Project Kochi	Rajesh S	1420	17560	0	0	0	0	0	197	1223	449856	0
<b>Sub Total</b>			<b>443965</b>	<b>1638688</b>	<b>1033392</b>	<b>797944</b>	<b>555760</b>	<b>261105</b>	<b>5714</b>	<b>267016</b>	<b>176949</b>	<b>140648112</b>	<b>231804</b>
<b>Total</b>			<b>2018224</b>	<b>4146416</b>	<b>3252809</b>	<b>2618744</b>	<b>2052105</b>	<b>989135</b>	<b>23488</b>	<b>1012820</b>	<b>1005404</b>	<b>639373363</b>	<b>884099</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KJ/month/FHTC, ~Rs 26.4/month/FHTC \*BPL not considered

Updated as on 05/03/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 48)**  
(27-02-2022 to 05-03-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	82312	78496	78496	78496	59790	545	60335	18161	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	131219	131219	127592	40270	1903	42173	88455	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	38446	23775	193	23968	61856	27189043
4	PH Irinjalakkuda	Vijumohan K.R	83317	113212	88184	88184	80754	36567	1782	38349	44968	26394826
5	PH Malapuram	Suresh Babu. T	75422	171754	144887	92984	90051	40037	1206	41243	34179	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	62917	43036	605	43641	16109	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	47380	970	48350	10887	18766282
8	WS Thaliparamba	Suraja Nair	57295	71139	57412	57412	55953	34903	1037	35940	21355	18151056
9	PH Palakkad	Ansai John M S	58415	73628	64806	64806	61965	68910	203	69113	-10698	18505872
10	WS Attingal	Byju. V	52729	75265	66985	66985	60062	44899	1239	46138	6591	16704547
11	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	31922	108	32030	22842	17383450
12	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	34929	34432	1198	35630	255	11368368
13	PH Kollam	Sabeer A Rahim	65315	79409	63078	63078	63078	46619	1110	47729	17586	20691792
14	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	22930	247	23177	24288	15036912
15	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	46940	7914	332	8246	37044	14347872
16	PH Thrissur	Surendran E N	42130	97081	50006	50006	35990	22974	537	23511	18619	13346784
17	PH Kasargod	Sudeep. K	39045	102927	95205	49583	42981	17371	204	17575	21470	12369456
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	69522	16335	777	17112	17374	10925165
19	PH Muvattupuzha	Manu B	33392	50570	34612	34612	32064	19842	297	20139	13253	10578586
20	WS Kochi	Pradeep. VK	19749	19183	18541	18541	18541	13228	339	13567	6182	6256483
21	PH Thodupuzha	Jathesh Kumar G	20115	49803	21631	21631	14855	10618	87	10705	9410	6372432
22	PH Kozhikode	Vijils D	18905	36066	34946	23496	23496	16157	301	16458	2447	5989104
23	PH Thiruvalla	Mini K U	16082	61918	42625	21746	21643	23158	122	23280	-7198	5094778
24	PH Kottayam	Sajeev Ratnakaran	9857	73674	37275	37275	18031	17601	524	18125	-8268	3122698
25	PH SultanBathery	Manoj M	11776	76140	34147	29015	21507	6785	80	6865	4911	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	68720	39629	37810	12826	11385	122	11507	-702	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	6478	6478	6478	5667	378	6045	-1810	1341648
28	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5029	70	5099	-2371	864230
<b>Total</b>			<b>1253245</b>	<b>2141957</b>	<b>1696700</b>	<b>1503441</b>	<b>1272340</b>	<b>769534</b>	<b>16516</b>	<b>786050</b>	<b>467195</b>	<b>397028016</b>

**JJM - Progress Report of Project divisions (Week 48)**  
(27-02-2022 to 05-03-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	207175	190057	176454	112798	41983	1634	43617	59950	32810026
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	84093	14065	246	14311	131729	46265472
3	Project Chittur	Baby George	140175	133922	116935	108223	78414	9281	513	9794	130381	44407440
4	Project Malapuram	Ansar M.S	138838	295477	272305	151456	142504	32988	1565	34553	104285	43983878
5	Project Alapuzha	Jayaraj S.L	74024	130354	120723	119553	109905	45453	1141	46594	27430	23450803
6	Project Kozhikode	Biju. PC	74430	342631	302780	100400	100400	31720	576	32296	42134	23579424
7	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	48518	17184	264	17448	19043	11560349
8	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	20639	7382	662	8044	8254	5163206
9	Project Nattika	Jayaprakash P	14576	106671	28703	28703	18576	3150	203	3353	11223	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	45100	8839	168	9007	3874	4080701
11	Project Adoor	Sunil S	6239	87217	55284	55284	18818	7556	0	7556	-1317	1976515
12	Project Kochi	Rajesh S	1420	17560	0	0	0	0	0	197	1223	449856
<b>Total</b>			<b>764979</b>	<b>2004459</b>	<b>1556109</b>	<b>1115303</b>	<b>779765</b>	<b>219601</b>	<b>6972</b>	<b>226770</b>	<b>538209</b>	<b>242345347</b>