

**JJM - Weekly Progress Report - (Week 50)**  
( 13-03-2022 to 19-03-2022)

**Top performers of the week**



Rajesh Unnithan,  
Project Kollam  
8547638052



Anitha Kumari, S,  
PH Kottarakara  
940002040



Suresh Babu, T,  
PH Malapuram  
8547638062

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	207175	190057	176454	112960	44683	1084	45767	57800	32810026	40911
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	84093	14521	206	14727	131313	46265472	14305
3	Project Chittur	Baby George	140175	133922	116935	108223	78414	9885	104	9989	130186	44407440	6290
4	Project Malapuram	Ansar M.S	138838	296313	272305	151456	120870	35884	345	36229	102609	43983878	33636
5	Project Alapuzha	Jayaraj S.L	74024	130354	120723	120723	109905	47195	610	47805	26219	23450803	46835
<b>Sub Total</b>			<b>602644</b>	<b>951400</b>	<b>869235</b>	<b>726071</b>	<b>506242</b>	<b>152168</b>	<b>2349</b>	<b>154517</b>	<b>448127</b>	<b>190917619</b>	<b>141977</b>
6	PH Alapuzha	Sunilkumar. CV	78496	82312	81462	78496	78496	60868	313	61181	17315	24867533	55153
7	PH Kottarakara	Anitha Kumari. S	130628	141566	131219	131219	127592	43182	932	44114	86514	41382950	38904
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	56176	24119	110	24229	61595	27189043	22851
9	PH Irinjalakuda	Vijumohan K.R	83317	113212	89746	89746	82843	38972	651	39623	43694	26394826	37262
10	PH Malapuram	Suresh Babu. T	75422	166359	144887	92984	77774	41855	762	42617	32805	23893690	41170
11	Project Kozhikode	Biju. PC	74430	351014	302780	100400	100400	32646	200	32846	41584	23579424	30212
<b>Sub Total</b>			<b>528117</b>	<b>1006654</b>	<b>853596</b>	<b>596347</b>	<b>523281</b>	<b>241642</b>	<b>2968</b>	<b>244610</b>	<b>283507</b>	<b>167307466</b>	<b>225552</b>
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	62917	43846	73	43919	15831	18928800	35084
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	48970	641	49611	9626	18766282	47933
14	WS Thaliparamba	Saraja Nair	57295	71139	57412	57412	57412	36465	540	37005	20290	18151056	36211
15	PH Palakkad	Ansai John M S	58415	73628	64806	64806	61965	69144	25	69169	-10754	18505872	48014
16	WS Attingal	Byju. V	52729	75473	67113	67113	60062	46397	202	46599	6130	16704547	43125
17	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	32090	60	32150	22722	17383450	26108
18	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	34929	36793	70	36863	-978	11368368	34187
19	PH Kollam	Sabeer A Rahim	65315	79409	63179	63179	63123	48831	644	49475	15840	20691792	30187
<b>Sub Total</b>			<b>443498</b>	<b>553706</b>	<b>501343</b>	<b>501343</b>	<b>454396</b>	<b>362536</b>	<b>2255</b>	<b>364791</b>	<b>78707</b>	<b>140500166</b>	<b>300849</b>
20	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	23228	122	23350	24115	15036912	21383
21	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	44890	8246	0	8246	37044	14347872	7375
22	PH Thrissur	Surendran E N	42130	97081	50006	50006	35990	23801	462	24263	17867	13346784	22196
23	PH Kasargod	Sudeep. K	39045	102927	95205	49583	45101	17928	347	18275	20770	12369456	17060
24	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	62246	17625	236	17861	18630	11560349	17673
25	PH Edappal	Deepa P.P	34486	110872	91464	91464	91464	17507	398	17905	16581	10925165	16879
26	PH Muvattupuzha	Manu B	33392	50570	34612	34612	32064	20302	169	20471	12921	10578586	19290
27	WS Kochi	Pradeep. VK	19749	19183	18783	18783	18541	13790	270	14060	5689	6256483	11845
28	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	14855	10727	72	10799	9316	6372432	9651
29	PH Kozhikode	Vijils D	18905	36066	35571	24121	23496	16613	161	16774	2131	5989104	14671
30	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	23630	8044	410	8454	7844	5163206	8366
31	PH Thiruvalla	Mini K U	16082	61918	45419	24730	21833	23330	77	23407	-7325	5094778	18004
32	Project Nattika	Jayaprakash P	14576	106671	28703	28703	18576	3353	63	3416	11160	4617677	3025
33	PH Kottayam	Sajeew Ratnakaran	9857	73674	37275	37275	32275	18125	70	18195	-8338	3122698	10202
34	PH Sultanbathery	Manoj M	11776	62788	34189	29057	29057	6865	-28	6837	4939	3730637	6289
35	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9068	29	9097	3784	4080701	8265
36	PH Pathanamthitta	Thulaseedharan T	10805	68720	39629	37810	12826	11552	70	11622	-817	3423024	10523
37	Project Adoor	Sunil S	6239	87217	47192	47192	18818	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	7606	6478	6478	6478	6219	165	6384	-2149	1341648	4646
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5262	77	5339	-2611	864230	3298
40	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856	0
<b>Sub Total</b>			<b>443965</b>	<b>1625336</b>	<b>1029003</b>	<b>793745</b>	<b>626992</b>	<b>269338</b>	<b>3170</b>	<b>272508</b>	<b>171457</b>	<b>140648112</b>	<b>237555</b>
<b>Total</b>			<b>2018224</b>	<b>4137096</b>	<b>3253177</b>	<b>2617506</b>	<b>2110911</b>	<b>1025684</b>	<b>10742</b>	<b>1036426</b>	<b>981798</b>	<b>639373363</b>	<b>905933</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KJ/month/FHTC, ~Rs 26.4/month/FHTC \*BPL not considered

Updated as on 19/03/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 50)**  
(13-03-2022 to 19-03-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	82312	81462	78496	78496	60868	313	61181	17315	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	131219	131219	127592	43182	932	44114	86514	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	56176	24119	110	24229	61595	27189043
4	PH Irinjilakkuda	Vijumohan K.R	83317	113212	89746	89746	82843	38972	651	39623	43694	26394826
5	PH Malapuram	Suresh Babu. T	75422	166359	144887	92984	77774	41855	762	42617	32805	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	62917	43846	73	43919	15831	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	48970	641	49611	9626	18766282
8	WS Thaliparamba	Suraja Nair	57295	71139	57412	57412	57412	36465	540	37005	20290	18151056
9	PH Palakkad	Ansai John M S	58415	73628	64806	64806	61965	69144	25	69169	-10754	18505872
10	WS Attingal	Byju. V	52729	75473	67113	67113	60062	46397	202	46599	6130	16704547
11	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	32090	60	32150	22722	17383450
12	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	34929	36793	70	36863	-978	11368368
13	PH Kollam	Sabeer A Rahim	65315	79409	63179	63179	63123	48831	644	49475	15840	20691792
14	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	23228	122	23350	24115	15036912
15	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	44890	8246	0	8246	37044	14347872
16	PH Thrissur	Surendran E N	42130	97081	50006	50006	35990	23801	462	24263	17867	13346784
17	PH Kasargod	Sudeep. K	39045	102927	95205	49583	45101	17928	347	18275	20770	12369456
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	17507	398	17905	16581	10925165
19	PH Muvattupuzha	Manu B	33392	50570	34612	34612	32064	20302	169	20471	12921	10578586
20	WS Kochi	Pradeep. VK	19749	19183	18783	18783	18541	13790	270	14060	5689	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	14855	10727	72	10799	9316	6372432
22	PH Kozhikode	Vijils D	18905	36066	35571	24121	23496	16613	161	16774	2131	5989104
23	PH Thiruvalla	Mini K U	16082	61918	45419	24730	21833	23330	77	23407	-7325	5094778
24	PH Kottayam	Sajeer Ratnakaran	9857	73674	37275	37275	32275	18125	70	18195	-8338	3122698
25	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	6865	-28	6837	4939	3730637
26	PH Pathanamthitta	Thulasreedharan T	10805	68720	39629	37810	12826	11552	70	11622	-817	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	6478	6478	6478	6219	165	6384	-2149	1341648
28	PH South Tvpnm	Hema. SV	2728	4449	4931	4931	4931	5262	77	5339	-2611	864230
	<b>Total</b>		<b>1253245</b>	<b>2123418</b>	<b>1705160</b>	<b>1509125</b>	<b>1325382</b>	<b>795027</b>	<b>7455</b>	<b>802482</b>	<b>450763</b>	<b>397028016</b>

**JJM - Progress Report of Project divisions (Week 50)**  
(13-03-2022 to 19-03-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	207175	190057	176454	112960	44683	1084	45767	57800	32810026
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	84093	14521	206	14727	131313	46265472
3	Project Chittur	Baby George	140175	133922	116935	108223	78414	9885	104	9989	130186	44407440
4	Project Malapuram	Ansar M.S	138838	296313	272305	151456	120870	35884	345	36229	102609	43983878
5	Project Alapuzha	Jayaraj S.L	74024	130354	120723	120723	109905	47195	610	47805	26219	23450803
6	Project Kozhikode	Biju. PC	74430	351014	302780	100400	100400	32646	200	32846	41584	23579424
7	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	62246	17625	236	17861	18630	11560349
8	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	23630	8044	410	8454	7844	5163206
9	Project Nattika	Jayaprakash P	14576	106671	28703	28703	18576	3353	63	3416	11160	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9068	29	9097	3784	4080701
11	Project Adoor	Sunil S	6239	87217	47192	47192	18818	7556	0	7556	-1317	1976515
12	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856
	<b>Sub Total</b>		<b>87905</b>	<b>711264</b>	<b>376002</b>	<b>281910</b>	<b>178887</b>	<b>269338</b>	<b>738</b>	<b>46581</b>	<b>41324</b>	<b>27848304</b>
	<b>Total</b>		<b>852884</b>	<b>2724942</b>	<b>1924019</b>	<b>1390291</b>	<b>964416</b>	<b>499995</b>	<b>4025</b>	<b>280525</b>	<b>572359</b>	<b>270193651</b>