

JJM - Weekly Progress Report - (Week 51)
(20-03-2022 to 26-03-2022)

Top performers of the week



Noushad A,
HW Aruvikkara
949600676



Suraja Nair,
WS Thaliparamba
8547638301



Ramesh Babu, DK,
Project Kannur
8547638039

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	207175	186679	173076	112960	45767	542	46309	57258	32810026	41712
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	90812	14727	200	14927	131113	46265472	14505
3	Project Chittur	Baby George	140175	133922	116935	108223	78414	9989	84	10073	130102	44407440	6451
4	Project Malapuram	Ansar M.S	138838	296313	272305	151456	120870	36229	1001	37230	101608	43983878	34429
5	Project Alapuzha	Jayaraj S.L	74024	130354	130354	120723	109905	47805	625	48430	25594	23450803	47460
Sub Total			602644	951400	875488	722693	512961	154517	2452	156969	445675	190917619	144557
6	PH Alapuzha	Sunilkumar. CV	78496	82312	81462	78496	78496	61181	848	62029	16647	24867533	56314
7	PH Kottarakara	Anitha Kumari. S	130628	141566	131219	131219	125492	44114	972	45086	85542	41382950	40105
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	63418	24229	239	24468	61356	27189043	23151
9	PH Irinjilakkuda	Vijumohan K.R	83317	113212	89746	89746	82843	39623	811	40434	42883	26394826	38179
10	PH Malapuram	Suresh Babu. T	75422	170918	144887	92984	82427	42617	697	43314	32108	23893690	42685
11	Project Kozhikode	Lekshmi M	74430	351014	302780	100400	100400	32846	400	33246	41184	23579424	30805
Sub Total			528117	1011213	853596	596347	533076	244610	3967	248577	279540	167307466	231239
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	43919	162	44081	15669	18928800	35246
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	49611	649	50260	8977	18766282	48543
14	WS Thaliparamba	Suraja Nair	57295	71139	57412	57412	57412	37005	1461	38466	18829	18151056	36915
15	PH Palakkad	Ansai John M S	58415	73628	72198	65139	61965	69169	179	69348	-10933	18505872	48183
16	WS Attingal	Byju. V	52729	75473	74803	67113	62150	46599	999	47598	5131	16704547	43236
17	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	32150	51	32201	22671	17383450	26159
18	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	42808	36863	1869	38732	-2847	11368368	36056
19	PH Kollam	Sabeer A Rahim	65315	79409	74518	74518	63179	49475	821	50296	15019	20691792	30881
Sub Total			443498	553706	527764	513015	466667	364791	6191	370982	72516	140500166	305219
20	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	23350	490	23840	23625	15036912	21946
21	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	44890	8246	18	8264	37026	14347872	7458
22	PH Thrissur	Surendran E N	42130	97081	50006	50006	40991	24263	498	24761	17369	13346784	22780
23	PH Kasargod	Sudeep. K	39045	102927	95205	49583	46727	18275	203	18478	20567	12369456	17290
24	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	74561	17861	1242	19103	17388	11560349	18960
25	PH Edappal	Deepa P.P	34486	110872	91464	91464	91464	17905	417	18322	16164	10925165	17277
26	PH Muvattupuzha	Manu B	33392	50570	34612	34612	34612	20471	240	20711	12681	10578586	19459
27	WS Kochi	Pradeep. VK	19749	19183	18783	18783	18541	14060	288	14348	5401	6256483	11845
28	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	14855	10799	61	10860	9255	6372432	9710
29	PH Kozhikode	Vijils D	18905	36066	35571	24121	23496	16774	130	16904	2001	5989104	14671
30	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	27377	8454	292	8746	7552	5163206	8658
31	PH Thiruvalla	Mini K U	16082	61928	45504	24815	22021	23407	91	23498	-7416	5094778	18170
32	Project Nattika	Jayaprakash P	14576	106671	46404	46404	18576	3416	0	3416	11160	4617677	3025
33	PH Kottayam	Bijeesh D	9857	73674	37275	37275	32275	18195	0	18195	-8338	3122698	10202
34	PH Sultanbathery	Manoj M	11776	62788	34189	29057	29057	6837	55	6892	4884	3730637	6344
35	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9097	35	9132	3749	4080701	8265
36	PH Pathanamthitta	Thulaseedharan T	10805	68720	39629	37810	12826	11622	65	11687	-882	3423024	10620
37	Project Adoor	Sunil S	6239	87207	48443	48443	26283	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	7606	6478	6478	6478	6384	156	6540	-2305	1341648	4918
39	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5339	91	5430	-2702	864230	3432
40	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856	0
Sub Total			443965	1625336	1048040	812782	659882	272508	4372	276880	167085	140648112	241944
Total			2018224	4141655	3304888	2644837	2172586	1036426	16982	1053408	964816	639373363	922959

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KJ/month/FHTC, ~Rs 26.4/month/FHTC *BPL not considered

Updated as on 26/03/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 51)
(20-03-2022 to 26-03-2022)

SI No	Division	Name of Executive Engineer	Target FHCT	AS issued	TS issued	Tendered	Awarded	FHCTs Given			Balance FHCTs to be given	Minimum Amount /Year with target FHCT
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	82312	81462	78496	78496	61181	848	62029	16467	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	131219	131219	125492	44114	972	45086	85542	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	63418	24229	239	24468	61356	27189043
4	PH Irinjilakkuda	Vijumohan K.R	83317	113212	89746	89746	82843	39623	811	40434	42883	26394826
5	PH Malapuram	Suresh Babu. T	75422	170918	144887	92984	82427	42617	697	43314	32108	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	43919	162	44081	15669	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	49611	649	50260	8977	18766282
8	WS Thaliparamba	Suraja Nair	57295	71139	57412	57412	57412	37005	1461	38466	18829	18151056
9	PH Palakkad	Ansai John M S	58415	73628	72198	65139	61965	69169	179	69348	-10933	18505872
10	WS Attingal	Byju. V	52729	75473	74803	67113	62150	46599	999	47598	5131	16704547
11	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	32150	51	32201	22671	17383450
12	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	42808	36863	1869	38732	-2847	11368368
13	PH Kollam	Sabeer A Rahim	65315	79409	74518	74518	63179	49475	821	50296	15019	20691792
14	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	23350	490	23840	23625	15036912
15	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	44890	8246	18	8264	37026	14347872
16	PH Thrissur	Surendran E N	42130	97081	50006	50006	40991	24263	498	24761	17369	13346784
17	PH Kasargod	Sudeep. K	39045	102927	95205	49583	46727	18275	203	18478	20567	12369456
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	17905	417	18322	16164	10925165
19	PH Muvattupuzha	Manu B	33392	50570	34612	34612	34612	20471	240	20711	12681	10578586
20	WS Kochi	Pradeep. VK	19749	19183	18783	18783	18541	14060	288	14348	5401	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	14855	10799	61	10860	9255	6372432
22	PH Kozhikode	Vijils D	18905	36066	35571	24121	23496	16774	130	16904	2001	5989104
23	PH Thiruvalla	Mini K U	16082	61928	45504	24815	22021	23407	91	23498	-7416	5094778
24	PH Kottayam	Bijeesh D	9857	73674	37275	37275	32275	18195	0	18195	-8338	1321698
25	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	6837	55	6892	4884	3730637
26	PH Pathanamthitta	Thulasreedharan T	10805	68720	39629	37810	12826	11622	65	11687	-882	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	6478	6478	6478	6384	156	6540	-2305	1341648
28	PH South Tvpnm	Hema. SV	2728	4449	4931	4931	4931	5339	91	5430	-2702	864230
	Total		1253245	2127987	1731666	1520882	1356811	802482	12561	815043	438202	397028016

JJM - Progress Report of Project divisions (Week 51)
(20-03-2022 to 26-03-2022)

SI No	Division	Name of Executive Engineer	Target FHCT	AS issued	TS issued	Tendered	Awarded	FHCTs Given			Balance FHCTs to be given	Minimum Amount /Year with target FHCT
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	207175	186679	173076	112960	45767	542	46309	57258	32810026
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	90812	14727	200	14927	131113	46265472
3	Project Chittur	Baby George	140175	133922	116935	108223	78414	9989	84	10073	130102	44407440
4	Project Malapuram	Ansar M.S	138838	296313	272305	151456	120870	36229	1001	37230	101608	43983878
5	Project Alapuzha	Jayaraj S.L	74024	130354	130354	120723	109905	47805	625	48430	25594	23450803
6	Project Kozhikode	Lekshmi M	74430	351014	302780	100400	100400	32846	400	33246	41184	23579424
7	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	74561	17861	1242	19103	17388	11560349
8	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	27377	8454	292	8746	7552	5163206
9	Project Nattika	Jayaprakash P	14576	106671	46404	46404	18576	3416	0	3416	11160	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9097	35	9132	3749	4080701
11	Project Adoor	Sunil S	6239	87207	48443	48443	26283	7556	0	7556	-1317	1976515
12	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856
	Total		764979	2013668	1573222	1123955	815775	233944	4421	238365	526614	242345347