

JJM - Weekly Progress Report - (Week 2)
(10-04-2022 to 16-04-2022)

Top performers of the week



Anitha Kumari, S.
 PH Kottarakkara
 9400002040



Suresh Babu, T.
 PH Malappuram
 8547638062



Rajesh Unnithan,
 Project Kollam
 8547638052

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	207175	242841	211280	112960	46317	676	46993	56574	32810026	43425
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	93435	15193	494	15687	130353	46265472	15265
3	Project Chittur	Baby George	140175	133922	117182	108470	78661	10150	0	10150	130025	44407440	6655
4	Project Malapuram	Ansar M.S	138838	296313	272305	151456	120870	38836	0	38836	100002	43983878	37728
5	Project Alapuzha	Jayaraj S.L	74024	130354	130354	117680	111075	49651	573	50224	23800	23450803	49254
6	PH Alapuzha	Sunilkumar. CV	78496	82312	81462	78496	78496	62029	0	62029	16467	24867533	56314
7	PH Kottarakkara	Anitha Kumari. S	130628	141566	142266	141566	125492	47156	987	48143	82485	41382950	43132
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	86879	24611	0	24611	61213	27189043	23357
9	PH Irinjilakkuda	Vijumohan K.R	83317	113212	89746	89746	80074	42701	84	42785	40532	26394826	40868
10	PH Malapuram	Suresh Babu. T	75422	170918	144887	92984	84084	43596	677	44273	31149	23893690	42967
11	Project Kozhikode	Lekshmi M	74430	351014	302780	100400	100400	33977	0	33977	40453	23579424	31155
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	44312	0	44312	15438	18928800	35246
13	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	50917	0	50917	8320	18766282	48853
14	WS Thaliparamba	Suraja Nair	57295	71139	57412	57412	40200	42701	280	40480	16815	18151056	39532
15	PH Palakkad	Ansar John M S	58415	73628	63953	63953	62880	69800	194	69994	-11579	18505872	48654
16	WS Attingal	Byju. V	52729	75473	74803	74803	59904	48433	0	48433	4296	16704547	45450
17	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	32251	0	32251	22621	17383450	26209
18	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	42808	38962	395	39357	-3472	11368368	36681
19	PH Kollam	Sabeer A Rahim	65315	79409	79069	79069	63179	51885	0	51885	13430	20691792	32324
20	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	24185	0	24185	23280	15036912	22503
21	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	45000	8264	223	8487	36803	14347872	7665
22	PH Thrissur	Surendran E N	42130	97081	50006	50006	40991	26566	0	26566	15564	13346784	25210
23	PH Kasargod	Sudeep. K	39045	102927	95205	49583	49583	18488	0	18488	20557	12369546	17290
24	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	74561	19387	0	19387	17104	11560349	18960
25	PH Edappal	Deepa P.P	34486	110872	91464	91464	19061	19061	312	19373	15113	10925165	18433
26	PH Muvattupuzha	Manu B	33392	50570	34612	34612	34612	21337	5	21342	12050	10578586	20332
27	WS Kochi	Pradeep. VK	19749	19183	18783	18783	18541	14686	116	14802	4947	6256483	12822
28	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	15615	10898	0	10898	9217	6372432	9828
29	PH Kozhikode	Vijils D	18905	36066	36066	24616	24121	17068	0	17068	1837	5989104	15096
30	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	27377	8746	0	8746	7552	5163206	8658
31	PH Thiruvalla	Mini K U	16082	61928	45504	24815	24815	23907	130	24037	-7955	5094778	18233
32	Project Nattika	Jayaprakash P	14576	106671	54627	54627	24666	3733	26	3759	10817	4617677	3025
33	PH Kottayam	Bijeesh D	9857	73674	37275	37275	32275	17692	0	17692	-7835	3122698	10202
34	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	6892	0	6892	4884	3730637	6344
35	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9237	30	9267	3614	4080701	8500
36	PH Pathanamthitta	Thulaseedharan T	10805	68720	39629	37810	12826	11939	61	12000	-1195	3423024	10638
37	Project Adoor	Sunil S	6239	87207	50196	48443	26283	7556	0	7556	-1317	1976515	6914
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	6584	206	6790	-2555	1341648	5147
39	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5535	0	5535	-2807	864230	3716
40	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856	0
Total			2018224	4141655	3380249	2710365	2210879	1072935	5469	1078404	939820	639373363	952595

551pcd * 4 nos =220 L 220*30 days =6600 L = 6.6 KL/month/FHTC, **Rs 26.4/month/FHTC *BPL not considered

Updated as on 16/04/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 2)
(10-04-2022 to 16-04-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	82312	81462	78496	78496	62029	0	62029	16467	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142266	141566	125492	47156	987	48143	82485	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	86879	24611	0	24611	61213	27189043
4	PH Irinjalkkuda	Vijumohan K.R	83317	113212	89746	89746	80074	42701	84	42785	40532	26394826
5	PH Malapuram	Suresh Babu. T	75422	170918	144887	92984	84084	43596	677	44273	31149	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	44312	0	44312	15438	18928800
7	WS Kannur	Vineeth Palleri	59237	57687	57687	57687	57687	50917	0	50917	8320	18766282
8	WS Thaliparamba	Suraja Nair	57295	71139	57412	57412	57412	40200	280	40480	16815	18151056
9	PH Palakkad	Ansar John M S	58415	73628	63953	63953	62880	69800	194	69994	-11579	18505872
10	WS Attingal	Byju. V	52729	75473	74803	74803	59904	48433	0	48433	4296	16704547
11	PH Shornur	Saleem. PK	54872	57457	56301	56301	56301	32251	0	32251	22621	17383450
12	HW Aruvikkara	Noushad. A	35885	73882	69680	69680	42808	38962	395	39357	-3472	11368368
13	PH Kollam	Sabeer A Rahim	65315	79409	79069	79069	63179	51885	0	51885	13430	20691792
14	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	24185	0	24185	23280	15036912
15	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	45000	8264	223	8487	36803	14347872
16	PH Thrissur	Surendran E N	42130	97081	50006	50006	40991	26566	0	26566	15564	13346784
17	PH Kasargod	Sudeep. K	39045	102927	95205	49583	49583	18488	0	18488	20557	12369456
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	19061	312	19373	15113	10925165
19	PH Muvattupuzha	Manu B	33392	50570	34612	34612	21337	21337	5	21342	12050	10578586
20	WS Kochi	Pradeep. VK	19749	19183	18783	18783	18541	14686	116	14802	4947	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	15615	10898	0	10898	9217	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	24616	24121	17068	0	17068	1837	5989104
23	PH Thiruvalla	Mini K U	16082	61928	45504	24815	24815	23907	130	24037	-7955	5094778
24	PH Kottayam	Bijeesh D	9857	73674	37275	37275	32275	17692	0	17692	-7835	3122698
25	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	6892	0	6892	4884	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	68720	39629	37810	12826	11939	61	12000	-1195	3432024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	6584	206	6790	-2555	1341648
28	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5535	0	5535	-2807	864230
Total			1253245	2127987	1740642	1542779	1384974	1072935	3670	833625	419620	397028016

JJM - Progress Report of Project divisions (Week 2)
(10-04-2022 to 16-04-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	207175	242841	211280	112960	46317	676	46993	56574	32810026
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	93435	15193	494	15687	130353	46265472
3	Project Chittur	Baby George	140175	133922	117182	108470	78661	10150	0	10150	130025	44407440
4	Project Malapuram	Ansar M.S	138838	296313	272305	151456	120870	38836	0	38836	100002	43983878
5	Project Alapuzha	Jayaraj S.L	74024	130354	130354	117680	111075	49651	573	50224	23800	23450803
6	Project Kozhikode	Lekshmi M	74430	351014	302780	100400	100400	33977	0	33977	40453	23579424
7	Project Kannur	Ramesh Babu. DK	36491	220755	140953	87024	74561	19387	0	19387	17104	11560349
8	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	27377	8746	0	8746	7552	5163206
9	Project Nattika	Jayaprakash P	14576	106671	54627	54627	24666	3733	26	3759	10817	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9237	30	9267	3614	4080701
11	Project Adoor	Sunil S	6239	87207	50196	48443	26283	7556	0	7556	-1317	1976515
12	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856
Total			764979	2013668	1639607	1167586	825905	242980	1799	244779	520200	242345347