

JJM - Weekly Progress Report - (Week 5)
(01-05-2022 to 07-05-2022)

Top performers of the week



Ansar M S,
Project Malapuram
8547638059



Anitha Kumari, S,
PH Kottarakkara
9400002040



Noushad, A,
HW Aruvikkara
9496000676

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	207175	187279	173676	103488	48900	689	49589	53978	32810026	45022
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	107885	16198	311	16509	129531	46265472	16087
3	Project Chittur	Baby George	140175	135640	118998	110286	81757	10332	90	10422	129753	44407440	6655
4	Project Malapuram	Ansar M.S	138838	296313	277992	157143	124004	40339	1317	41656	97182	43983878	37728
5	Project Alapuzha	Jayaraj S.L	74024	130354	130354	117680	117680	51461	663	52124	21900	23450803	51131
6	PH Alapuzha	Sunilkumar. CV	78496	82312	82312	81462	81462	62320	0	62320	16176	24867533	56514
7	PH Kottarakkara	Anitha Kumari. S	130628	141566	141566	141566	125492	50234	890	51124	79504	41382950	45069
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	93539	25018	-2	25016	60808	27189043	23604
9	PH Irinjilakkuda	Vijumohan K.R	83317	113212	89746	89888	87414	43595	319	43914	39403	26394826	41939
10	PH Malapuram	Suresh Babu. T	75422	170918	144887	98444	84084	45660	600	46260	29162	23893690	44264
11	Project Kozhikode	Lekshmi M	74430	351014	303681	101301	101301	34967	570	35537	38893	23579424	31886
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	44677	182	44859	14891	18928800	35849
13	WS Kannur	Vineeth Palleri	59237	83693	83693	83693	79471	51913	338	52251	6986	18766282	49586
14	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	41570	810	42380	14915	18151056	39795
15	PH Palakkad	Ansar John M S	58415	71910	63953	63953	63953	70488	61	70549	-12134	18505872	49317
16	WS Attingal	Byju. V	52729	75473	76959	76959	70955	49408	45	49453	3276	16704547	46237
17	PH Shornur	Saleem. PK	54872	57457	56731	56731	56301	32251	150	32401	22471	17383450	26209
18	HW Aruvikkara	Noushad. A	35885	81776	77786	77786	43908	39765	881	40646	-4761	11368368	37089
19	PH Kollam	Sabeer A Rahim	65315	79409	79409	79409	79409	54127	719	54846	10469	20691792	34442
20	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	24722	0	24722	22743	15036912	22603
21	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	47050	8826	215	9041	36249	14347872	7921
22	PH Thrissur	Surendran E N	42130	97081	50006	50006	50006	27223	348	27571	14559	13346784	25603
23	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	18712	0	18712	26253	14244912	17803
24	Project Kannur	Ramesh Babu. DK	30571	214835	135033	81104	74561	19798	0	19798	10773	9684893	19101
25	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	20458	540	20998	13488	10925165	19830
26	PH Muvattupuzha	Manu B	33392	50570	34612	34612	32064	21583	150	21733	11659	10578586	20477
27	WS Kochi	Pradeep. VK	19749	19183	19183	18783	18783	15108	168	15276	4473	6256483	12963
28	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	15615	10992	0	10992	9123	6372432	9848
29	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	17470	126	17596	1309	5989104	15325
30	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	33357	8833	0	8833	7465	5163206	8658
31	PH Thiruvalla	Mini K U	16082	61928	48113	28289	25800	24149	0	24149	-8067	5094778	18325
32	Project Nattika	Jayaprakash P	14576	106671	54627	54627	24666	3759	0	3759	10817	4617677	3025
33	PH Kottayam	Bijeesh D	9857	73674	37275	37275	32275	17815	64	17879	-8022	3122698	10338
34	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	7052	70	7122	4654	3730637	6344
35	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9343	45	9388	3493	4080701	8675
36	PH Pathanamthitta	Thulaseedharan T	10805	68720	42470	37810	12957	12141	94	12235	-1430	3423024	10756
37	Project Adoor	Sunil S	6239	87207	47784	47784	27744	7960	199	8159	-1920	1976515	7294
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7061	-77	6984	-2749	1341648	5388
39	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5799	98	5897	-3169	864230	3951
40	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856	0
Total			2018224	4178903	3377189	2730514	2322456	1102224	10673	1112897	905327	639373363	972651

551pcd * 4 nos =220 L 220*30 days =6600 L = 6.6 KL/month/FHTC, **Rs 26.4/month/FHTC *BPL not considered

Updated as on 07/05/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 5)
(01-05-2022 to 07-05-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	82312	82312	81462	81462	62320	0	62320	16176	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	141566	141566	125492	50234	890	51124	79504	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	93539	25018	-2	25016	60808	27189043
4	PH Irinjilakkuda	VijuMohan K.R	83317	113212	89746	89888	87414	43595	319	43914	39403	26394826
5	PH Malapuram	Suresh Babu. T	75422	170918	144887	98444	84084	45660	600	46260	29162	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	44677	182	44859	14891	18928800
7	WS Kannur	Vineeth Palleri	59237	83693	83693	83693	79471	51913	338	52251	6986	18766282
8	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	41570	810	42380	14915	18151056
9	PH Palakkad	Ansal John M S	58415	71910	63953	63953	63953	70488	61	70549	-12134	18505872
10	WS Attingal	Byju. V	52729	75473	76959	76959	70955	49408	45	49453	3276	16704547
11	PH Shornur	Saleem. PK	54872	57457	56731	56731	56301	32251	150	32401	22471	17383450
12	HW Aruvikkara	Noushad. A	35885	81776	77786	77786	43908	39765	881	40646	-4761	11368368
13	PH Kollam	Sabeer A Rahim	65315	79409	79409	79409	79409	54127	719	54846	10469	20691792
14	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	24722	0	24722	22743	15036912
15	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	47050	8826	215	9041	36249	14347872
16	PH Thrissur	Surendran E N	42130	97081	50006	50006	50006	27223	348	27571	14559	13346784
17	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	18712	0	18712	26253	14244912
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	20458	540	20998	13488	10925165
19	PH Muvattupuzha	Manu B	33392	50570	34612	32064	32064	21583	150	21733	11659	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	18783	18783	15108	168	15276	4473	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	15615	10992	0	10992	9123	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	17470	126	17596	1309	5989104
23	PH Thiruvalla	Mini K U	16082	61928	48113	28289	25800	24149	0	24149	-8067	5094778
24	PH Kottayam	Bijeesh D	9857	73674	37275	37275	32275	17815	64	17879	-8022	3122698
25	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	7052	70	7122	4654	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	68720	42470	37810	12957	12141	94	12235	-1430	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7061	-77	6984	-2749	1341648
28	PH South Tvpm	Hema. SV	2728	4449	4931	4931	4931	5799	98	5897	-3169	864230
Total			1259165	2169437	1793072	1598707	1470396	1102224	6789	856926	402239	398903472

JJM - Progress Report of Project divisions (Week 5)
(01-05-2022 to 07-05-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	207175	187279	173676	103488	48900	689	49589	53978	32810026
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	107885	16198	311	16509	129531	46265472
3	Project Chittur	Baby George	140175	135640	118998	110286	81757	10332	90	10422	129753	44407440
4	Project Malapuram	Ansar M.S	138838	296313	277992	157143	124004	40339	1317	41656	97182	43983878
5	Project Alapuzha	Jayaraj S.L.	74024	130354	130354	117680	117680	51461	663	52124	21900	23450803
6	Project Kozhikode	Lekshmi M	74430	351014	303681	101301	101301	34967	570	35537	38893	23579424
7	Project Kannur	Ramesh Babu. DK	30571	214835	135033	81104	74561	19798	0	19798	10773	9684893
8	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	33357	8833	0	8833	7465	5163206
9	Project Nattika	Jayaprakash P	14576	106671	54627	54627	24666	3759	0	3759	10817	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9343	45	9388	3493	4080701
11	Project Adoor	Sunil S	6239	87207	47784	47784	27744	7960	199	8159	-1920	1976515
12	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856
Total			759059	2009466	1584117	1131807	852060	1102224	3884	255971	503088	240469891