

JJM - Weekly Progress Report - (Week 6)
(08-05-2022 to 14-05-2022)

Top performers of the week



Sabeer A Rahim,
PH Kollam
8547001229



Rajesh Unnithan,
Project Kollam
8547638052



Anitha Kumari. S,
PH Kottarakkara
9400002040

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	207175	192637	179034	123185	49589	905	50494	53073	32810026	45416
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	107885	16509	200	16709	129331	46265472	16087
3	Project Chittur	Baby George	140175	135640	122088	113376	81757	10422	125	10547	129628	44407440	6655
4	Project Malapuram	Ansar M.S	138838	296313	281528	160679	137475	41656	791	42447	96391	43983878	37728
5	Project Alapuzha	Jayaraj S.L	74024	130354	130354	117680	117680	52124	668	52792	21232	23450803	51807
6	PH Alapuzha	Sunilkumar. CV	78496	82312	82312	81462	81462	62320	0	62320	16176	24867533	56514
7	PH Kottarakkara	Anitha Kumari. S	130628	141566	142360	142360	127892	51124	897	52021	78607	41382950	46544
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	87772	25016	838	25854	59970	27189043	23604
9	PH Irinjakkuda	VijuMohan K.R	83317	113212	89746	89888	87414	43914	782	44696	38621	26394826	42176
10	PH Malapuram	Suresh Babu. T	75422	170918	144887	98444	84084	46260	800	47060	28362	23893690	44474
11	Project Kozhikode	Lekshmi M	74430	351014	303681	101301	101301	35537	620	36157	38273	23579424	32526
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	44859	188	45047	14703	18928800	35988
13	WS Kannur	Vineeth Palleri	59237	83693	83693	83693	83693	52251	49	52300	6937	18766282	50011
14	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	42380	850	43230	14065	18151056	41599
15	PH Palakkad	Ansal John M S	58415	71910	69084	69084	63953	70549	195	70744	-12329	18505872	49512
16	WS Attingal	Byju. V	52729	75473	75473	75473	70955	49453	114	49567	3162	16704547	46527
17	PH Shornur	Saleem. PK	54872	57457	57327	57327	56301	32401	150	32551	22321	17383450	26359
18	HW Aruvikkara	Noushad. A	35885	81776	79566	78066	43908	40646	298	40944	-5059	11368368	38268
19	PH Kollam	Sabeer A Rahim	65315	79409	79409	79409	79409	54846	1192	56038	9277	20691792	34792
20	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	24722	69	24791	22674	15036912	22867
21	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	47050	9041	58	9099	36191	14347872	7921
22	PH Thrissur	Surendran E N	42130	97081	50006	50006	50006	27571	450	28021	14109	13346784	25714
23	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	18712	269	18981	25984	14244912	17873
24	Project Kannur	Ramesh Babu. DK	30571	214835	135033	81104	74561	19798	276	20074	10497	9684893	19101
25	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	20998	573	21571	12915	10925165	20370
26	PH Muvattupuzha	Manu B	33392	50570	34612	34612	32064	21733	97	21830	11562	10578586	20539
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	18783	15276	180	15456	4293	6256483	13124
28	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	15615	10992	61	11053	9062	6372432	9848
29	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	17596	124	17720	1185	5989104	15325
30	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	33357	8833	13	8846	7452	5163206	8758
31	PH Thiruvalla	Mini K U	16082	61928	48113	28289	25800	24149	270	24419	-8337	5094778	18325
32	Project Nattika	Jayaprakash P	14576	106671	54627	54627	24666	3759	47	3806	10770	4617677	3025
33	PH Kottayam	Bijeesh D	9857	73674	37951	37951	34668	17879	179	18058	-8201	3122698	10338
34	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	7122	0	7122	4654	3730637	6344
35	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9388	120	9508	3373	4080701	8675
36	PH Pathanamthitta	Thulaseedharan T	10805	68720	42470	40651	12957	12235	33	12268	-1463	3423024	10756
37	Project Adoor	Sunil S	6239	87207	45011	45011	27744	8159	147	8306	-2067	1976515	7490
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	6984	31	7015	-2780	1341648	5436
39	PH South Tvpmm	Hema. SV	2728	4449	4931	4931	4931	5897	72	5969	-3241	864230	3951
40	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856	0
Total			2018224	4178903	3393891	2748957	2358872	1112897	12731	1125628	892596	639373363	982367

551pcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered "

Updated as on 14/05/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 6)
(08-05-2022 to 14-05-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Sunilkumar. CV	78496	82312	82312	81462	81462	62320	0	62320	16176	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	127892	51124	897	52021	78607	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	152191	103502	103502	87772	25016	838	25854	59970	27189043
4	PH Irinjalakkuda	VijuMohan K.R	83317	113212	89746	89888	87414	43914	782	44696	38621	26394826
5	PH Malapuram	Suresh Babu. T	75422	170918	144887	98444	84084	46260	800	47060	28362	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	44859	188	45047	14703	18928800
7	WS Kannur	Vineeth Palleri	59237	83693	83693	83693	83693	52251	49	52300	6937	18766282
8	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	42380	850	43230	14065	18151056
9	PH Palakkad	Ansal John M S	58415	71910	69084	69084	63953	70549	195	70744	-12329	18505872
10	WS Attingal	Byju. V	52729	75473	75473	75473	70955	49453	114	49567	3162	16704547
11	PH Shornur	Saleem. PK	54872	57457	57327	57327	56301	32401	150	32551	22321	17383450
12	HW Aruvikkara	Noushad. A	35885	81776	79566	78066	43908	40646	298	40944	-5059	11368368
13	PH Kollam	Sabeer A Rahim	65315	79409	79409	79409	79409	54846	1192	56038	9277	20691792
14	PH Kaduthuruthy	Suresh. K	47465	54633	34304	34304	34304	24722	69	24791	22674	15036912
15	PH Vadakara	Suresh P.K.	45290	113782	103504	47050	47050	9041	58	9099	36191	14347872
16	PH Thrissur	Surendran E N	42130	97081	50006	50006	50006	27571	450	28021	14109	13346784
17	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	18712	269	18981	25984	14244912
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	20998	573	21571	12915	10925165
19	PH Muvattupuzha	Manu B	33392	50570	34612	34612	32064	21733	97	21830	11562	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	18783	15276	180	15456	4293	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	49803	21631	21631	15615	10992	61	11053	9062	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	17596	124	17720	1185	5989104
23	PH Thiruvalla	Mini K U	16082	61928	48113	28289	25800	24149	270	24419	-8337	5094778
24	PH Kottayam	Bijeesh D	9857	73674	37951	37951	34668	17879	179	18058	-8201	3122698
25	PH SultanBathery	Manoj M	11776	62788	34189	29057	29057	7122	0	7122	4654	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	68720	42470	40651	12957	12235	33	12268	-1463	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	6984	31	7015	-2780	1341648
28	PH South Tvp	Hema. SV	2728	4449	4931	4931	4931	5897	72	5969	-3241	864230
Total			1259165	2169437	1800563	1607939	1473644	856926	8819	865745	393420	398903472

JJM - Progress Report of Project divisions (Week 6)
(08-05-2022 to 14-05-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	207175	192637	179034	123185	49589	905	50494	53073	32810026
2	Project Palakkad	Rathishkumar. S	146040	183636	169215	169215	107885	16509	200	16709	129331	46265472
3	Project Chittur	Baby George	140175	135640	122088	113376	81757	10422	125	10547	129628	44407440
4	Project Malapuram	Ansar M.S	138838	296313	281528	160679	137475	41656	791	42447	96391	43983878
5	Project Alapuzha	Jayaraj S.L	74024	130354	130354	117680	117680	52124	668	52792	21232	23450803
6	Project Kozhikode	Lekshmi M	74430	351014	303681	101301	101301	35537	620	36157	38273	23579424
7	Project Kannur	Ramesh Babu. DK	30571	214835	135033	81104	74561	19798	276	20074	10497	9684893
8	Project Kattapana	Gireesh K.L	16298	149061	88395	48232	33357	8833	13	8846	7452	5163206
9	Project Nattika	Jayaprakash P	14576	106671	54627	54627	24666	3759	47	3806	10770	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	70759	70759	55617	9388	120	9508	3373	4080701
11	Project Adoor	Sunil S	6239	87207	45011	45011	27744	8159	147	8306	-2067	1976515
12	Project Kochi	Rajesh S	1420	17560	0	0	0	197	0	197	1223	449856
Total			759059	2009466	1593328	1141018	885228	255971	3912	259883	499176	240469891