

**JJM - Weekly Progress Report - (Week 10)**  
( 05-06-2022 to 11-06-2022)

**Top performers of the week**



Ansar M S,  
Project Malapuram  
8547638059



Lekshmi M,  
Project Kozhikode  
8547638055



Narayanan Namboothiri. TV,  
WS Neyyattinkara  
8547638086

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	215714	197781	183478	139207	52327	424	52751	50816	32810026	48375
2	Project Palakkad	Rathishkumar. S	146040	193589	169215	169215	107885	17181	199	17380	128660	46265472	16908
3	Project Chittur	Baby George	140175	142102	122088	113376	81757	10996	0	10996	129179	44407440	7130
4	Project Malapuram	Ansar M.S	138838	323672	281488	160639	144431	44239	1247	45486	93352	43983878	40889
5	Project Alapuzha		74024	189655	130354	117680	117680	53674	514	54188	19836	23450803	53218
6	PH Alapuzha		78496	82312	82312	82312	81462	62397	42	62439	16057	24867533	56664
7	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	131988	54128	529	54657	75971	41382950	49204
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	159920	103502	103502	94586	27085	924	28009	57815	27189043	25567
9	PH Irinjakkuda	VijuMohan K.R	83317	120375	90460	90602	90602	45941	494	46435	36882	26394826	44457
10	PH Malapuram		75422	170918	145037	103130	93134	48320	689	49009	26413	23893690	47227
11	Project Kozhikode	Lekshmi M	74430	356967	303681	101301	101301	38698	1100	39798	34632	23579424	36307
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	45519	169	45688	14062	18928800	36595
13	WS Kannur		59237	83693	83693	83693	83693	52328	289	52617	6620	18766282	50437
14	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	44547	307	44854	12441	18151056	43624
15	PH Palakkad	Ansar John M S	58415	71910	69084	69084	63953	71361	122	71483	-13068	18505872	50333
16	WS Attingal	Byju. V	52729	75473	75251	75251	73120	49833	189	50022	2707	16704547	46731
17	PH Shornur	Saleem. PK	54872	57457	57327	57327	56481	33011	190	33201	21671	17383450	27089
18	HW Aruvikkara	Manoj M	35885	81776	78518	78518	45341	41816	0	41816	-5931	11368368	39140
19	PH Kollam	Sabeer A Rahim	65315	79409	79409	79409	79409	57805	651	58456	6859	20691792	37619
20	PH Kaduthuruthy	Suresh. K	47465	63260	34304	34304	34304	24915	0	24915	22550	15036912	22975
21	PH Vadakara	Suresh P.K.	45290	139297	103504	47050	47050	9841	0	9841	35449	14347872	8324
22	PH Thrissur	Surendran E N	42130	102192	50006	50006	50006	28891	312	29203	12927	13346784	26660
23	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	19104	133	19237	25728	14244912	18040
24	Project Kannur	Amruth Raj BJ	30571	240903	135033	81104	74561	20511	285	20796	9775	9684893	20545
25	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	22300	719	23019	11467	10925165	21981
26	PH Muvattupuzha		33392	50570	34612	34612	32064	21957	147	22104	11288	10578586	20819
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	15827	199	16026	3723	6256483	13588
28	PH Thodupuzha	Jatheesh Kumar G	20115	54836	21650	21650	15615	11234	30	11264	8851	6372432	9960
29	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	17954	213	18167	738	5989104	15861
30	Project Kattapana	Gireesh K.L	16298	227939	88395	48232	33357	8946	0	8946	7352	5163206	8758
31	PH Thiruvalla	Mini K U	16082	101160	62816	35115	25800	24719	223	24942	-8860	5094778	18799
32	Project Nattika	Jayaprakash P	14576	212294	54627	54627	24666	4159	238	4397	10179	4617677	3345
33	PH Kottayam	Bijeesh D	9857	73674	56703	56703	35344	18237	2	18239	-8382	3122698	10338
34	PH SultanBathery	Narayanan K	11776	62788	34189	29057	29057	7159	28	7187	4589	3730637	6611
35	Project Kottayam	Rajesh V.M	12881	130000	72343	72343	55617	10683	100	10783	2098	4080701	9515
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	47000	45181	12957	12357	48	12405	-1600	3423024	10909
37	Project Adoor	Sunil S	6239	136178	45011	37989	31954	8406	50	8456	-2217	1976515	7712
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7043	38	7081	-2846	1341648	5566
39	PH South Tvpdm	Jayaraj SI	2728	4449	4931	4931	4931	6166	155	6321	-3593	864230	4421
40	Project Kochi	Rajesh S	1420	43100	13560	0	0	197	0	197	1223	449856	0
41	Project Tvpdm	Ajishkumar K.G.	16539	198369	143497	138947	79209	1537	513	2050	14489	5239555	1438
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808	#N/A
<b>Total</b>			<b>2120198</b>	<b>4992380</b>	<b>3693237</b>	<b>2923477</b>	<b>2493271</b>	<b>1153358</b>	<b>11512</b>	<b>1164870</b>	<b>955328</b>	<b>671678726</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 11/06/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 10)**  
(05-06-2022 to 11-06-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha		78496	82312	82312	82312	81462	62397	42	62439	16057	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	131988	54128	529	54657	75971	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	159920	103502	103502	94586	27085	924	28009	57815	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	120375	90460	90602	90602	45941	494	46435	36882	26394826
5	PH Malapuram		75422	170918	145037	103130	93134	48320	689	49009	26413	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	45519	169	45688	14062	18928800
7	WS Kannur		59237	83693	83693	83693	83693	52328	289	52617	6620	18766282
8	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	44547	307	44854	12441	18151056
9	PH Palakkad	Ansal John M S	58415	71910	69084	69084	63953	71361	122	71483	-13068	18505872
10	WS Attingal	Byju. V	52729	75473	75251	75251	73120	49833	189	50022	2707	16704547
11	PH Shornur	Saleem. PK	54872	57457	57327	57327	56481	33011	190	33201	21671	17383450
12	HW Aruvikkara	Manoj M	35885	81776	78518	78518	45341	41816	0	41816	-5931	11368368
13	PH Kollam	Sabeer A Rahim	65315	79409	79409	79409	79409	57805	651	58456	6859	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	34304	34304	34304	24915	0	24915	22550	15036912
15	PH Vadakara	Suresh P.K.	45290	139297	103504	47050	47050	9841	0	9841	35449	14347872
16	PH Thrissur	Surendran E N	42130	102192	50006	50006	50006	28891	312	29203	12927	13346784
17	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	19104	133	19237	25728	14244912
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	22300	719	23019	11467	10925165
19	PH Muvattupuzha		33392	50570	34612	34612	32064	21957	147	22104	11288	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	15827	199	16026	3723	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	54836	21650	21650	15615	11234	30	11264	8851	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	17954	213	18167	738	5989104
23	PH Thiruvalla	Mini K U	16082	101160	62816	35115	25800	24719	223	24942	-8860	5094778
24	PH Kottayam	Bijeesh D	9857	73674	56703	56703	35344	18237	2	18239	-8382	3122698
25	PH SultanBathery	Narayanan K	11776	62788	34189	29057	29057	7159	28	7187	4589	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	47000	45181	12957	12357	48	12405	-1600	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7043	38	7081	-2846	1341648
28	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6166	155	6321	-3593	864230
<b>Total</b>			<b>1259165</b>	<b>2283895</b>	<b>1838161</b>	<b>1644546</b>	<b>1501646</b>	<b>881795</b>	<b>6842</b>	<b>888637</b>	<b>370528</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 10)**  
(05-06-2022 to 11-06-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	215714	197781	183478	139207	52327	424	52751	50816	32810026
2	Project Palakkad	Rathishkumar. S	146040	193589	169215	169215	107885	17181	199	17380	128660	46265472
3	Project Chittur	Baby George	140175	142102	122088	113376	81757	10996	0	10996	129179	44407440
4	Project Malapuram	Ansar M.S	138838	323672	281488	160639	144431	44239	1247	45486	93352	43983878
5	Project Alapuzha		74024	189655	130354	117680	117680	53674	514	54188	19836	23450803
6	Project Kozhikode	Lekshmi M	74430	356967	303681	101301	101301	38698	1100	39798	34632	23579424
7	Project Kannur	Amruth Raj BJ	30571	240903	135033	81104	74561	20511	285	20796	9775	9684893
8	Project Kattapana	Gireesh K.L	16298	227939	88395	48232	33357	8946	0	8946	7352	5163206
9	Project Nattika	Jayaprakash P	14576	212294	54627	54627	24666	4159	238	4397	10179	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	72343	72343	55617	10683	100	10783	2098	4080701
11	Project Adoor	Sunil S	6239	136178	45011	37989	31954	8406	50	8456	-2217	1976515
12	Project Kochi	Rajesh S	1420	43100	13560	0	0	197	0	197	1223	449856
13	Project Tvp	Ajishkumar K.G.	16539	198369	143497	138947	79209	1537	513	2050	14489	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808
<b>Total</b>			<b>861033</b>	<b>2708485</b>	<b>1855076</b>	<b>1278931</b>	<b>991625</b>	<b>271563</b>	<b>4670</b>	<b>276233</b>	<b>584800</b>	<b>272775254</b>