

**JJM - Weekly Progress Report - (Week 12)**  
( 19-06-2022 to 25-06-2022)

**Top performers of the week**



Ansar M.S.,  
Project Malapuram  
8547638059



EE, PH Malapuram,  
PH Malapuram

Baby George,  
Project Chittur  
8547638453

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	175804	149369	112496	53278	535	53813	49754	32810026	48837
2	Project Palakkad	Rathishkumar. S	146040	193589	169215	169215	110508	17397	215	17612	128428	46265472	16925
3	Project Chittur	Baby George	140175	142102	123347	114635	81757	11079	988	12067	128108	44407440	7130
4	Project Malapuram	Ansar M.S	138838	323672	281488	160639	144431	45736	1268	47004	91834	43983878	42394
5	Project Alapuzha	EE, Project Alapuzha	74024	189655	130354	117680	117680	54971	707	55678	18346	23450803	54001
6	PH Alapuzha	EE, PH Alapuzha	78496	82312	82312	82312	82312	62439	35	62474	16022	24867533	56664
7	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	131988	55657	915	56572	74056	41382950	49424
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	159920	103502	103502	101231	28387	640	29027	56797	27189043	25567
9	PH Irinjilakkuda	Vijumohan K.R	83317	120375	100358	100358	90602	47047	287	47334	35983	26394826	45029
10	PH Malapuram	EE, PH Malapuram	75422	170918	145037	103130	98594	49009	991	50000	25422	23893690	47227
11	Project Kozhikode	Lekshmi M	74430	356967	304141	101301	101301	40758	938	41696	32734	23579424	36627
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	45889	240	46129	13621	18928800	36808
13	WS Kannur	EE, WS Kannur	59237	83693	83693	83693	83693	52667	156	52823	6414	18766282	50437
14	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	45259	406	45665	11630	18151056	44089
15	PH Palakkad	Ansar John M S	58415	71910	69084	69084	65669	71525	107	71632	-13217	18505872	50372
16	WS Attingal	Byju. V	52729	75473	75479	75479	73120	50390	224	50614	2115	16704547	46731
17	PH Shornur	Saleem. PK	54872	57457	57557	57557	56971	33403	251	33654	21218	17383450	27291
18	HW Aruvikkara	Manoj M	35885	81776	81776	81776	49784	43108	150	43258	-7373	11368368	40432
19	PH Kollam	Sabeer A Rahim	65315	111441	107150	107150	107150	59121	660	59781	5534	20691792	37969
20	PH Kaduthuruthy	Suresh. K	47465	63260	34304	34304	34304	25428	112	25540	21925	15036912	23075
21	PH Vadakara	Suresh P.K.	45290	139297	103504	47050	47050	9964	0	9964	35326	14347872	8324
22	PH Thrissur	Surendran E N	42130	102192	56714	56714	50006	29651	452	30103	12027	13346784	26873
23	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	19407	10	19417	25548	14244912	18200
24	Project Kannur	Amruth Raj BJ	30571	240903	135033	81104	74561	21096	234	21330	9241	9684893	20545
25	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	23446	483	23929	10557	10925165	22391
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	34612	34612	32064	22180	101	22281	11111	10578586	20951
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	16137	99	16236	3513	6256483	14178
28	PH Thodupuzha	Jatheesh Kumar G	20115	54836	23391	22577	15615	11277	23	11300	8815	6372432	10096
29	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	18242	130	18372	533	5989104	15861
30	Project Kattapana	Gireesh K.L	16298	227939	88395	48232	33357	8946	78	9024	7274	5163206	8758
31	PH Thiruvalla	Mini K U	16082	101160	63656	36005	25850	25012	118	25130	-9048	5094778	18989
32	Project Nattika	Jayaprakash P	14576	212294	54627	54627	33799	4453	106	4559	10017	4617677	3345
33	PH Kottayam	Bijeesh D	9857	73674	62703	62703	35344	18478	200	18678	-8821	3122698	10338
34	PH SultanBathery	Narayanan K	11776	62788	52317	34189	29057	7187	44	7231	4545	3730637	6611
35	Project Kottayam	Rajesh V.M	12881	130000	76578	76578	55747	10883	95	10978	1903	4080701	9515
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	55608	53789	12957	12549	129	12678	-1873	3423024	10965
37	Project Adoor	Sunil S	6239	136178	45011	37989	31954	8519	42	8561	-2322	1976515	7712
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7081	134	7215	-2980	1341648	5566
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6377	57	6434	-3706	864230	4499
40	Project Kochi	Rajesh S	1420	43100	17560	17560	0	197	0	197	1223	449856	0
41	Project Tvp	Ajishkumar K.G.	16539	198369	163272	154376	93715	2393	255	2648	13891	5239555	1438
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808	0
<b>Total</b>			<b>2120198</b>	<b>4992380</b>	<b>3784369</b>	<b>2997329</b>	<b>2540347</b>	<b>1176032</b>	<b>12615</b>	<b>1188647</b>	<b>931551</b>	<b>671678726</b>	<b>1032184</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 25/06/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 12)**  
(19-06-2022 to 25-06-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	EE, PH Alapuzha	78496	82312	82312	82312	82312	62439	35	62474	16022	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	131988	55657	915	56572	74056	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	159920	103502	103502	101231	28387	640	29027	56797	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	120375	100358	100358	90602	47047	287	47334	35983	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	145037	103130	98594	49009	991	50000	25422	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	45889	240	46129	13621	18928800
7	WS Kannur	EE, WS Kannur	59237	83693	83693	83693	83693	52667	156	52823	6414	18766282
8	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	45259	406	45665	11630	18151056
9	PH Palakkad	Ansal John M S	58415	71910	69084	69084	65669	71525	107	71632	-13217	18505872
10	WS Attingal	Byju. V	52729	75473	75479	75479	73120	50390	224	50614	2115	16704547
11	PH Shornur	Saleem. PK	54872	57457	57557	57557	56971	33403	251	33654	21218	17383450
12	HW Aruvikkara	Manoj M	35885	81776	81776	81776	49784	43108	150	43258	-7373	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	107150	107150	107150	59121	660	59781	5534	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	34304	34304	34304	25428	112	25540	21925	15036912
15	PH Vadakara	Suresh P. K.	45290	139297	103504	47050	47050	9964	0	9964	35326	14347872
16	PH Thrissur	Surendran E N	42130	102192	56714	56714	50006	29651	452	30103	12027	13346784
17	PH Kasargod	Sudeep. K	44965	108847	101249	53083	53083	19407	10	19417	25548	14244912
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	23446	483	23929	10557	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	34612	34612	32064	22180	101	22281	11111	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	16137	99	16236	3513	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	54836	23391	22577	15615	11277	23	11300	8815	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	18242	130	18372	533	5989104
23	PH Thiruvalla	Mini K U	16082	101160	63656	36005	25850	25012	118	25130	-9048	5094778
24	PH Kottayam	Bijesh D	9857	73674	62703	62703	35344	18478	200	18678	-8821	3122698
25	PH SultanBathery	Narayanan K	11776	62788	52317	34189	29057	7187	44	7231	4545	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	55608	53789	12957	12549	129	12678	-1873	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7081	134	7215	-2980	1341648
28	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6377	57	6434	-3706	864230
<b>Total</b>			<b>1259165</b>	<b>2315927</b>	<b>1921541</b>	<b>1714024</b>	<b>1549041</b>	<b>896317</b>	<b>7154</b>	<b>903471</b>	<b>355694</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 12)**  
(19-06-2022 to 25-06-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	175804	149369	112496	53278	535	53813	49754	32810026
2	Project Palakkad	Rathishkumar. S	146040	193589	169215	169215	110508	17397	215	17612	128428	46265472
3	Project Chittur	Baby George	140175	142102	123347	114635	81757	11079	988	12067	128108	44407440
4	Project Malapuram	Ansar M.S	138838	323672	281488	160639	144431	45736	1268	47004	91834	43983878
5	Project Alapuzha	EE, Project Alapuzha	74024	189655	130354	117680	117680	54971	707	55678	18346	23450803
6	Project Kozhikode	Lekshmi M	74430	356967	304141	101301	101301	40758	938	41696	32734	23579424
7	Project Kannur	Amruth Raj BJ	30571	240903	135033	81104	74561	21096	234	21330	9241	9684893
8	Project Kattapana	Gireesh K.L	16298	227939	88395	48232	33357	8946	78	9024	7274	5163206
9	Project Nattika	Jayaprakash P	14576	212294	54627	54627	33799	4453	106	4559	10017	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	76578	76578	55747	10883	95	10978	1903	4080701
11	Project Adoor	Sunil S	6239	136178	45011	37989	31954	8519	42	8561	-2322	1976515
12	Project Kochi	Rajesh S	1420	43100	17560	17560	0	197	0	197	1223	449856
13	Project Tvp	Ajishkumar K.G.	16539	198369	163272	154376	93715	2393	255	2648	13891	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808
<b>Total</b>			<b>861033</b>	<b>2676453</b>	<b>1862828</b>	<b>1283305</b>	<b>991306</b>	<b>279715</b>	<b>5461</b>	<b>285176</b>	<b>575857</b>	<b>272775254</b>