

**JJM - Weekly Progress Report - (Week 17)**  
**( 24-07-2022 to 30-07-2022)**

**Top performers of the week**



Ansar M S ,  
Project Malapuram  
8547638059



EE, Project Kozhikode,  
Project Kozhikode  
8547638057



Jayakumar P,  
Project Alapuzha  
8547638100

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179515	152658	133390	55970	178	56148	47419	32810026	51658
2	Project Palakkad	Rathishkumar. S	146040	193534	173883	173883	113243	18109	0	18109	127931	46265472	17405
3	Project Chittur	Baby George	140175	142102	123450	114635	84697	12670	420	13090	127085	44407440	7961
4	Project Malapuram	Ansar M.S	138838	323672	275488	157640	151103	49374	1149	50523	88315	43983878	47273
5	Project Alapuzha	Jayakumar P	74024	189655	133548	120874	117680	57568	598	58166	15858	23450803	56010
6	PH Alapuzha	EE, PH Alapuzha	78496	82312	82312	82312	63833	329	329	64162	14334	24867533	57782
7	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	139192	59721	442	60163	70465	41382950	54081
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	159920	129672	129672	101231	31094	404	31498	54326	27189043	28706
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	131314	131314	106736	50287	275	50562	32755	26394826	47081
10	PH Malapuram	EE, PH Malapuram	75422	170918	146944	110866	89694	51864	482	52346	23076	23893690	50808
11	Project Kozhikode	EE, Project Kozhikode	74430	356967	315370	170607	101301	44333	807	45140	29290	23579424	42549
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	47175	344	47519	12231	18928800	37914
13	WS Kannur	EE, WS Kannur	59237	83693	83693	83693	83693	53031	116	53147	6090	18766282	51043
14	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	46338	205	46543	10752	18151056	45700
15	PH Palakkad	Ansar John M S	58415	71910	69984	69084	67368	72199	197	72396	-13981	18505872	51308
16	WS Attingal	Byju. V	52729	75473	77018	75479	74331	51994	346	52340	389	16704547	48056
17	PH Shornur	Saleem. PK	54872	57512	57557	57557	57327	34237	166	34403	20469	17383450	28195
18	HW Aruvikkara	Manoj M	35885	81776	81776	81776	49784	44125	38	44163	-8278	11368368	41487
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	107150	62372	288	62660	2655	20691792	42064
20	PH Kaduthuruthy	Suresh. K	47465	63260	34304	34304	34304	25875	114	25989	21476	15036912	23485
21	PH Vadakara	Suresh P.K.	45290	139297	103504	47050	47050	11764	120	11884	33406	14347872	11059
22	PH Thrissur	Surendran E N	42130	102192	88237	84824	50006	31513	253	31766	10364	13346784	29535
23	PH Kasargod	Sudeep. K	44965	108847	101399	53357	53357	19463	15	19478	25487	14244912	18398
24	Project Kannur	Amruth Raj BJ	30571	240903	155062	84832	81104	21354	0	21354	9217	9684893	21211
25	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	25711	220	25931	8555	10925165	25083
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	37034	35655	34612	22814	0	22814	10578	10578586	21442
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	16566	138	16704	3045	6256483	14479
28	PH Thodupuzha	Jatheesh Kumar G	20115	54836	27626	25128	18162	11384	35	11419	8696	6372432	10096
29	PH Kozhikode	Vijils D	18905	36066	36066	24616	24616	18552	91	18643	262	5989104	16609
30	Project Kattapana	Gireesh K.L	16298	227939	90405	35367	33357	9078	9	9087	7211	5163206	8999
31	PH Thiruvalla	Mini K U	16082	101160	60895	33277	28569	25844	155	25999	-9917	5094778	19958
32	Project Nattika	Jayaprakash P	14576	180336	35948	35948	10409	4831	122	4953	9623	4617677	3397
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	36900	19655	90	19745	-9888	3122698	11855
34	PH SultanBathery	Narayanan K	11776	62788	56917	56917	29057	7488	84	7572	4204	3730637	6841
35	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	57751	11520	33	11553	1328	4080701	10621
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	51965	27592	12994	12846	0	12846	-2041	3423024	11127
37	Project Adoor	Sunil S	6239	136178	56358	32000	32000	8710	157	8867	-2628	1976515	7934
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7273	24	7297	-3062	1341648	5836
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856	0
41	Project Tvp	Ajishkumar K.G.	16539	198369	163629	163629	94442	4078	429	4507	12032	5239555	2632
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808	0
<b>Total</b>			<b>2120198</b>	<b>4978804</b>	<b>3910856</b>	<b>3137398</b>	<b>2591263</b>	<b>1229569</b>	<b>8873</b>	<b>1238442</b>	<b>881756</b>	<b>671678726</b>	<b>1092609</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 30/07/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 17)**  
(24-07-2022 to 30-07-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	EE, PH Alapuzha	78496	82312	82312	82312	82312	63833	329	64162	14334	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	139192	59721	442	60163	70465	41382950
3	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	159920	129672	129672	101231	31094	404	31498	54326	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	138757	131314	131314	106736	50287	275	50562	32755	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	146944	110866	89694	51864	482	52346	23076	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	47175	344	47519	12231	18928800
7	WS Kannur	EE, WS Kannur	59237	83693	83693	83693	83693	53031	116	53147	6090	18766282
8	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	46338	205	46543	10752	18151056
9	PH Palakkad	Ansal John M S	58415	71910	69984	69084	67368	72199	197	72396	-13981	18505872
10	WS Attingal	Byju. V	52729	75473	77018	75479	74331	51994	346	52340	389	16704547
11	PH Shornur	Saleem. PK	54872	57512	57557	57557	57327	34237	166	34403	20469	17383450
12	HW Aruvikkara	Manoj M	35885	81776	81776	81776	49784	44125	38	44163	-8278	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	107150	62372	288	62660	2655	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	34304	34304	34304	25875	114	25989	21476	15036912
15	PH Vadakara	Suresh P. K.	45290	139297	103504	47050	47050	11764	120	11884	33406	14347872
16	PH Thrissur	Surendran E N	42130	102192	88237	84824	50006	31513	253	31766	10364	13346784
17	PH Kasargod	Sudeep. K	44965	108847	101399	53357	53357	19463	15	19478	25487	14244912
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	25711	220	25931	8555	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	37034	35655	34612	22814	0	22814	10578	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	16566	138	16704	3045	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	54836	27626	25128	18162	11384	35	11419	8696	6372432
22	PH Kozhikode	Vijis D	18905	36066	36066	24616	24616	18552	91	18643	262	5989104
23	PH Thiruvalla	Mini K U	16082	101160	60895	33277	28569	25844	155	25999	-9917	5094778
24	PH Kottayam	Bijesh D	9857	73674	67474	67474	36900	19655	90	19745	-9888	3122698
25	PH SultanBathery	Narayanan K	11776	62788	56917	56917	29057	7488	84	7572	4204	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	51965	27592	12994	12846	0	12846	-2041	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7273	24	7297	-3062	1341648
28	PH South Tvpam	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2334364</b>	<b>2028601</b>	<b>1813729</b>	<b>1576426</b>	<b>931768</b>	<b>4971</b>	<b>936739</b>	<b>322426</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 17)**  
(24-07-2022 to 30-07-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179515	152658	133390	55970	178	56148	47419	32810026
2	Project Palakkad	Rathishkumar. S	146040	193534	173883	173883	113243	18109	0	18109	127931	46265472
3	Project Chittur	Baby George	140175	142102	123450	114635	84697	12670	420	13090	127085	44407440
4	Project Malapuram	Ansar M.S	138838	323672	275488	157640	151103	49374	1149	50523	88315	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	133548	120874	117680	57568	598	58166	15858	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	356967	315370	170607	101301	44333	807	45140	29290	23579424
7	Project Kannur	Amruth Raj BJ	30571	240903	155062	84832	81104	21354	0	21354	9217	9684893
8	Project Kattapana	Gireesh K.L	16298	227939	90405	35367	33357	9078	9	9087	7211	5163206
9	Project Nattika	Jayaprakash P	14576	180336	35948	35948	10409	4831	122	4953	9623	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	57751	11520	33	11553	1328	4080701
11	Project Adoor	Sunil S	6239	136178	56358	32000	32000	8710	157	8867	-2628	1976515
12	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856
13	Project Tvpam	Ajishkumar K.G.	16539	198369	163629	163629	94442	4078	429	4507	12032	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808
<b>Total</b>			<b>861033</b>	<b>2644440</b>	<b>1882255</b>	<b>1323669</b>	<b>1014837</b>	<b>297801</b>	<b>3902</b>	<b>301703</b>	<b>559330</b>	<b>272775254</b>