

JJM - Weekly Progress Report - (Week 21)
(21-08-2022 to 27-08-2022)

Top performers of the week



Sri. Sathya Wilson
Executive Engineer
Neyyattinkara
8547638086



Sri. Ansar M. S.
Executive Engineer
Project Dn, Malappuram
8547638059



Sri. Byju V.
Executive Engineer
WS Dn, Attingal
8547638069

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179515	162301	141748	57365	369	57734	45833	32810026	52502
2	Project Palakkad	Rathishkumar. S	146040	194784	173883	173883	131438	18109	30	18139	127901	46265472	17405
3	Project Chittur	Baby George	140175	143678	123450	114635	84697	13339	0	13339	126836	44407440	7961
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	53113	1410	54523	84315	43983878	48685
5	Project Alapuzha	Jayakumar P	74024	189655	133548	120874	117680	59425	0	59425	14599	23450803	57151
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	64262	64262	426	64688	13808	24867533	58322
7	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	139192	61488	778	62266	68362	41382950	56403
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	101231	31498	1583	33081	52743	27189043	30247
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	131314	131314	106736	51163	0	51163	32154	26394826	48524
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	52889	586	53475	21947	23893690	52034
11	Project Kozhikode	EE, Project Kozhikode	74430	356967	319745	202445	101301	45180	432	45612	28818	23579424	40856
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	48456	258	48714	11036	18928800	38488
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	53816	0	53816	5421	18766282	51043
14	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	47055	210	47265	10030	18151056	46406
15	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	72512	45	72557	-14142	18505872	51469
16	WS Attingal	Byju. V	52729	75473	75479	75479	73801	52521	1384	53905	-1176	16704547	48278
17	PH Shornur	Saleem. PK	54872	57512	57557	57557	57557	34859	167	35026	19846	17383450	28494
18	HW Aruvikkara	Manoj M	35885	81776	81776	81776	55529	44611	0	44611	-8726	11366368	41935
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	107150	63995	527	64522	793	20691792	43424
20	PH Kaduthuruthy	Suresh. K	47465	63260	34554	34304	34304	26297	70	26367	21098	15036912	23678
21	PH Vadakara	Suresh P.K.	45290	139297	103504	47124	47124	12364	0	12364	32926	14347872	11479
22	PH Thrissur	Surendran E N	42130	102192	88237	88237	50006	32553	193	32746	9384	13346784	30789
23	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	53357	19489	0	19489	25476	14244912	18475
24	Project Kannur	Santhosh Kumar S	30571	240903	155062	84832	84832	22213	159	22372	8199	9684893	22072
25	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	26838	390	27228	7258	10925165	26210
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	37034	37034	34612	23095	223	23318	10074	10578586	22290
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	16954	60	17014	2735	6256483	14805
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	33550	25128	20276	11467	0	11467	8648	6372432	10334
29	PH Kozhikode	Vijils D	18905	36066	24616	24616	24616	18669	453	19122	-217	5989104	16609
30	Project Kattapana	Gireesh K.L	16298	229366	90405	35367	33357	9087	0	9087	7211	5163206	8999
31	PH Thiruvalla	Mini K U	16082	101160	63267	35494	29004	26565	30	26595	-10513	5094778	20411
32	Project Nattika	Jayaprakash P	14576	180336	35948	35948	10409	5084	-359	4725	9851	4617677	3605
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	55711	19790	327	20117	-10260	3122698	12296
34	PH SultanBathery	Narayanan K	11776	62788	56917	56917	29057	7624	0	7624	4152	3730637	6932
35	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	62586	11608	0	11608	1273	4080701	10621
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	51965	27592	13094	12865	0	12865	-2060	3423024	11702
37	Project Adoor	Sunil S	6239	136178	56513	32205	31955	9088	258	9346	-3107	1976515	8419
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7297	0	7297	-3062	1341648	5836
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4993
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856	0
41	Project Tvp	Ajishkumar K.G.	16539	200974	187133	181307	111058	5866	785	6651	9888	5239555	4371
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808	#N/A
Total			2120198	4978804	3955836	3265383	2682105	1246039	10794	1268219	851979	671678726	#N/A

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 27/08/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 21)
(21-08-2022 to 27-08-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	64262	426	64688	13808	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	139192	61488	778	62266	68362	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	101231	31498	1583	33081	52743	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	138757	131314	131314	106736	51163	0	51163	32154	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	52889	586	53475	21947	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	48456	258	48714	11036	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	53816	0	53816	5421	18766282
8	WS Thaliparamba	Suraja Nair	57295	74487	60760	60760	60760	47055	210	47265	10030	18151056
9	PH Palakkad	Ansal John M S	58415	69084	69084	69084	69084	72512	45	72557	-14142	18505872
10	WS Attingal	Byju. V	52729	75473	75479	75479	73801	52521	1384	53905	-1176	16704547
11	PH Shornur	Saleem. PK	54872	57512	57557	57557	57557	34859	167	35026	19846	17383450
12	HW Aruvikkara	Manoj M	35885	81776	81776	81776	55529	44611	0	44611	-8726	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	107150	63995	527	64522	793	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	34554	34304	34304	26297	70	26367	21098	15036912
15	PH Vadakara	Suresh P. K.	45290	139297	103504	47124	47124	12364	0	12364	32926	14347872
16	PH Thrissur	Surendran E N	42130	102192	88237	88237	50006	32553	193	32746	9384	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	53357	19489	0	19489	25476	14244912
18	PH Edapal	Deepa P.P	34486	110872	91464	91464	91464	26838	390	27228	7258	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	37034	37034	34612	23095	223	23318	10074	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	16954	60	17014	2735	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	33550	25128	20276	11467	0	11467	8648	6372432
22	PH Kozhikode	Vijils D	18905	36066	24616	24616	24616	18669	453	19122	-217	5989104
23	PH Thiruvalla	Mini K U	16082	101160	63267	35494	29004	26565	30	26595	-10513	5094778
24	PH Kottayam	Bijesh D	9857	73674	67474	67474	55711	19790	327	20117	-10260	1322698
25	PH SultanBathery	Narayanan K	11776	62788	56917	56917	29057	7624	0	7624	4152	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	51965	27592	13094	12865	0	12865	-2060	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6478	6478	7297	0	7297	-3062	1341648
28	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
	Total		1259165	2327506	2037699	1829793	1616297	1246039	7710	955452	303713	398903472

JJM - Progress Report of Project divisions (Week 20)
(21-08-2022 to 27-08-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179515	162301	141748	57365	369	57734	45833	32810026
2	Project Palakkad	Rathishkumar. S	146040	194784	173883	173883	131438	18109	30	18139	127901	46265472
3	Project Chittur	Baby George	140175	143678	123450	114635	84697	13339	0	13339	126836	44407440
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	53113	1410	54523	84315	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	133548	120874	117680	59425	0	59425	14599	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	356967	319745	202445	101301	45180	432	45612	28818	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	155062	84832	84832	22213	159	22372	8199	9684893
8	Project Kattapana	Gireesh K.L	16298	229366	90405	35367	33357	9087	0	9087	7211	5163206
9	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	62586	11608	0	11608	1273	4080701
10	Project Adoor	Sunil S	6239	136178	56513	32205	31955	9088	258	9346	-3107	1976515
11	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856
12	Project Tvp	Ajishkumar K.G.	16539	200974	187133	181307	111058	5866	785	6651	9888	5239555
13	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	0	0	9	0	9	85426	27065808
	Total		846457	2470962	1882189	1399642	1055399	1246039	3443	308042	538415	268157578